

INVOICE

Fort Bend County Engineering Department
Attn: Stacy Slawinski, P.E.
301 Jackson Street
Richmond, Texas 77469

Project: West Sycamore Road Segment 3
From South Post Pak Blvd. to FM 521
Precinct 1, FBC Project No. 17123x

Invoice No.: 20PV100-10
Purchase Order No.: 194729
Invoice Date From: August 01, 2021

Project No.: 20PV100
Invoice Date: September 10, 2021
Invoice Date To: August 31, 2021

Task Description	Contract Amount	Total Pct Complete	Total Billed/Earned	Previous Percent Complete	Previously Invoiced Amount	Percent Complete This Period	Current Invoice Amount
BASIC SERVICES							
1 Preliminary Engineering Report (incl Drainage Study)	\$ 219,555.00	100.00%	\$ 219,555.00	100.00%	\$ 219,555.00	0.00%	\$ -
2 Topographic Survey	\$ 143,860.00	58.27%	\$ 83,834.00	48.64%	\$ 69,968.00	9.64%	\$ 13,866.00
3 Geotechnical Investigation	\$ 46,911.00	27.67%	\$ 12,980.00	27.67%	\$ 12,980.00	0.00%	\$ -
4 Final Design (incl. Traffic Signal, Pond Design, Bid Services)	\$ 287,591.12	29.64%	\$ 85,249.53	19.64%	\$ 56,490.42	10.00%	\$ 28,759.11
Basic Services Sub-Total	\$ 697,917.12	57.55%	\$ 401,618.53	51.44%	\$ 358,993.42	6.11%	\$ 42,625.11
ADDITIONAL SERVICES							
1 Survey - Parcel Plats (13 @\$3,200 each, 1 UVE @2750)	\$ 44,350.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
2 Level A SUE	\$ 10,000.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
3 Sanitary Sewer Relocation	\$ 10,920.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
4 Construction Phase Services (ROW Staking)	\$ 10,000.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
5 Contingency	\$ 8,327.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
Additional services Sub-Total	\$ 83,597.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
INVOICE TOTAL	\$ 781,514.12	51.39%	\$ 401,618.53	45.94%	\$ 358,993.42	5.45%	\$ 42,625.11

I certify this invoice to be true and correct.



Murthy Made, P.E.
Project Manager

MONTHLY PROGRESS REPORT

Isani Consultants, LP

Client:	Fort Bend County Engineering	Date:	September 10, 2021
Program Manager:	Binkley & Barfield, Inc.	Invoice No.:	20PV100 - 10
Project Description:	West Sycamore Segment 3	P.O. No.:	194729
Progress Reporting Period:	August 01, 2021 to August 31, 2021		
Prime Contractor Project Manager:	Murthy Made, P.E.		

1. Tasks Performed This Period

- a. 70% submittal plan and profile drawings, update based on alignment change.
- b. Proposed Storm sewer profile,
- c. Design cross sections.
- d. Detention pond design
- e. Coordination with UPRR and Dannenbaum for design at the railroad crossing and diagnostic field meeting and for tie-in at FM 521.
- f. Coordination with Traffic Engineer for Traffic signal plans and Railroad preemption form.
- g. Coordination with Surveyor for updated ROW based on alignment change.
- h. UPRR exhibit preparation based on their requirements

2. Meeting(s) Held / Scheduled:

- a. Weekly Internal Team meetings
- b. Biweekly meetings with BBI on 08/05 and 08/19
- c. UPRR Coordination meeting on 08/26

3. Review(s):

- a. NA

4. Exhibit(s) Prepared:

- a. Railroad crossing exhibit for UPRR

5. Analysis Delivered:

Progress Report No.10

- a. NA

6. Deliverables:

- a. NA

7. Problems Encountered:

- b. N/A

8. Tasks to be Performed Next Period

- a. Work towards submitting 70% plans.
- b. Finalize/approval of drainage report from the MUD
- c. UPRR Diagnostic inspection meeting

9. Schedule Status:

- a. 70% plans submittal: September 22nd, 2021

10. Physical Percent Complete: 5.45% this period (Till Date 51.39%)