



McDONOUGH ENGINEERING CORPORATION  
Civil Engineers

INVOICE (Revised)

Fort Bend County, Texas  
County Auditor  
301 Jackson  
Richmond, TX 77469

Invoice Date: 08/31/2021  
MEC Project No. 21060  
Invoice No. 12640-2R  
Purchase Order No.200285

Professional Engineering Services - Stella Road - Cottonwood School Road to Band Road - Precinct 1,  
2020 Mobility Bond Program - Project No. 20116  
Service Period: 07/01/21 - 08/31/21

Summary	Total Budgeted Amount	Percent Complete To Date	Amount Earned To Date	Amount Previously Invoiced	Amount Due This Period
1 Pre-Design Phase	\$109,075.00	55.00%	\$59,991.25	\$10,907.50	\$49,083.75
2 Design Phase	\$196,445.00	0.00%	\$0.00	\$0.00	\$0.00
3 Subsurface Utility Engineering (SUE)	\$7,200.00	100.00%	\$7,200.00	\$3,600.00	\$3,600.00
4 Survey - Landtech, Inc.	\$87,170.00	94.62%	\$82,483.20	\$75,742.80	\$6,740.40
Additional Services -Landtech					
4a Parcel Plat & Metes & Bounds -one Acq	\$3,500.00	0.00%	\$0.00	\$0.00	\$0.00
4b Parcel Plat & Metes & Bounds Unrestricted	\$2,850.00	0.00%	\$0.00	\$0.00	\$0.00
5 Geotechnical Report - Aviles	\$70,680.00	62.22%	\$43,979.40	\$19,546.40	\$24,433.00
6 Civil Design Services - R G Miller Engineers	\$102,525.00	9.77%	\$10,015.50	\$0.00	\$10,015.50
<b>TOTALS</b>	<b>\$579,445.00</b>	<b>35.15%</b>	<b>\$203,669.35</b>	<b>\$109,796.70</b>	<b>\$93,872.65</b>

I hereby certify that the above work was done to the  
best of my knowledge, true and correct.

Conner McBride, P.E.  
Project Manager

Amount Due This Invoice: \$93,872.65  
Total Invoiced to Date: \$203,669.35  
Authorized Amount Remaining: \$375,775.65

McDonough Engineering Corporation  
5625 Schumacher  
Houston, TX 77043

August 31, 2021

**PROGRESS REPORT NO. 2 – July 1, 2021 – August 31, 2021**

Purchase Order No.:	200285
Invoice No.:	12640-2
Project Description:	Professional Engineering Services for Stella Road – Cottonwood School Road to Band Road – Precinct 1, 2020 Mobility Bond Program - Project No. 20116
Project Manager:	Connor McBride

---

Work To Date: (July 1, 2021 – August 31, 2021)

Surveyor addressed comments from survey sight walk and review and issued updated survey files. Draft geotechnical report was completed and included with the PER. 30% roadway plan sheets and typical roadway sections completed. PER was submitted, including drainage analysis, sight distance triangles, utility conflict matrix, and traffic control plan typical sections.