



INVOICE

9-1-21

PO 193518
DMS
REC 595395

AGENDA

Project: Westenfeldt Road
Fort Bend County Project No. 17124x
Invoice No. 7 HJC Project No. 00120, PO # 193518

Dear Mr. Slawinski:

HJ Consulting, Inc. is pleased to provide you with the invoice for the service rendered for the Preliminary Engineering Design for the above referenced project. The summary of work accomplished is summarized below.

	<i>Approved Amount</i>	<i>Total % Complete</i>	<i>Total Earned</i>	<i>Total Previous Invoiced</i>	<i>This Invoice</i>
Title					
PER	\$74,031.25	72.24%	\$53,480.80	\$40,110.60	\$13,370.20
Survey	\$34,778.04	90%	\$31,300.24	\$29,943.56	\$1356.68
Geotechnical	\$11,128.00	90%	\$10,015.20	\$10,015.20	\$0
Final Design	\$146,541.75	0.0%	\$0	\$0	\$0
Subtotal	\$266,479.04	35.57%	\$94,796.24	\$80,069.36	\$14,726.88
Additional Services					
Survey for Parcel 6@\$3345	\$20,070.00				
Construction Phase Services (including Survey)	\$32,453.65				
Sub-Total	\$53,523.65				
Total	\$319,002.69	26.68%	\$94,796.24	\$80,069.36	\$14,726.88

***Additional funds of \$18,862.42 thru Amendment approved by the commissioner court on 8/24/21**

I certify this invoice to be true and correct.

Sincerely,

Harish Jajoo, P.E., CFM
President

Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479
832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com



Project:

Westenfeldt Road

Fort Bend County Project No. 17124x, P0#193518

Invoice No. 7 HJC Project No. 00120

Progress Report for 08/01/21 to 08-31-21

Coordination with Survey consultant for additional survey
Coordination for Rabbs Road changes/Amnedment
Biweekly Project Meetings
Progress to 80 % design for PER

Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479
832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com