

**INVOICE****09-01-21**PO 202316
DMS
REC 595396

AGENDA

Project: Koeblen Road Seg 1
Fort Bend County Project No. 20107
Invoice No. 2 HJC Project No. 00121, PO # 202316

Dear Mr. Slawinski:

HJ Consulting, Inc. is pleased to provide you with the invoice for the service for the above referenced project.

	<i>Approved Amount</i>	<i>Total % Complete</i>	<i>Total Earned</i>	<i>Total Previous Invoiced</i>	<i>This Invoice</i>
Title					
PER	\$216,400.00	25%	\$54,100.00	\$21,640.00	\$32,460.00
Drainage Study	\$90,570.00	0%			
Topo Survey	\$47,800.00	59.92%	\$28,640.00	\$28,640.00	\$0
Geotechnical	\$57,639.50	0%			
Traffic (Study & Temporary signal)	\$16,080.00	0%			
Final Design	\$356,370.00	0%			
Subtotal	\$784,859.50	10.54%	\$82,740.00	\$50,280.00	\$32,460.00

<i>Additional Services</i>	<i>Approved Amount</i>	<i>Total % Complete</i>	<i>Total Earned</i>	<i>Total Previous Invoiced</i>	<i>This Invoice</i>
Survey for Parcel - 15@ \$2075	\$31,125.00				
Survey & Staking	\$6,180.00				
Traffic Signal Modification	\$16,500.00				
Waterline Relocation	\$16,955.00				
San Sewer Relocation	\$9,375.00				
Subtotal	\$80,135.00				
Total	\$864,994.50	9.56%	\$82,740.00	\$50,280.00	\$32,460.00

I certify this invoice to be true and correct.

Harish Jajoo, P.E., CFM
President**Civil Engineers | Construction Managers**4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479
832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com



Project:

9-1-21
Koeblen Road Seg 1
Fort Bend County Project No. 20107, PO# 202316
Invoice No. 2 HJC Project No. 00121

Progress Report for 08/19/21-08/31/21

- Coordination with sub consultants
 - Coordination with developer project
 - Received initial survey
 - Design development ongoing
 - Attend Biweekly meetings
-

Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479
832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com