



April 20, 2021

Mr. Stacy Slawinski, PE  
County Engineer  
Fort Bend County Engineering Department  
301 Jackson Street, 4<sup>th</sup> floor  
Richmond, Texas 77469

Ref: **US 90A @ SH 99; Purchase Order No. 153660**  
**Invoice No.21 Project No. 13409**

Dear Bassem :

Attached please find our Invoice No. 21 for your review and processing. The invoice, in the amount of \$9,354.78, covers the period from March 1, 2021 to March 31, 2021.

Please let me know if you have any questions or comments.

Sincerely,

A handwritten signature in blue ink, appearing to read "Costas", with a stylized flourish extending to the right.

Costas Georghiou, PE  
Project Principal

FORT BEND COUNTY

US 90A @ SH 99; PURCHASE ORDER 153660

INVOICE No.21

SERVICES FOR MARCH 1, 2021 TO MARCH 31, 2021

ALEXANDRIA  
ATLANTA  
AUSTIN  
BOCA RATON  
CHICAGO  
DALLAS  
HOBOKEN  
HOUSTON  
LAS VEGAS  
LOS ANGELES

TASK	CONTRACT AMOUNT	% COMPL.	TOTAL AMOUNT	PREVIOUSLY INVOICED	TOTAL THIS INVOICE
FC 102 (110) (FEASIBILITY STUDIES)	\$ 184,365.00	98.5%	\$ 181,655.00	\$ 181,655.00	\$ -
FC 120 (120) (ENVIRONMENTAL STUDIES AND PUBLIC INVOLVEMENT)	\$ 12,570.00	95.0%	\$ 11,941.50	\$ 11,941.50	\$ -
FC 130 (130) (RIGHT-OF-WAY DATA)	\$ 28,240.00	90.0%	\$ 25,416.00	\$ 25,416.00	\$ -
FC 145 (145) (MANAGING CONTRACTED/DONATED PE)	\$ 150,359.32	95.0%	\$ 142,841.35	\$ 142,841.35	\$ -
FC 160 (150) (DESIGN SURVEYS)	\$ 155,633.60	100.0%	\$ 155,633.60	\$ 155,633.60	\$ -
FC 160 (160) (ROADWAY DESIGN CONTROLS)	\$ 236,390.00	95.0%	\$ 224,570.50	\$ 224,570.50	\$ -
FC 160 (161) (DRAINAGE)	\$ 311,826.05	93.0%	\$ 289,998.23	\$ 280,643.45	\$ 9,354.78
FC 160 (162) (SIGNING, PAVEMENT MARKINGS & SIGNALS)	\$ 582,919.33	91.5%	\$ 533,575.53	\$ 533,575.53	\$ -
FC 160 (163) (MISCELLANEOUS)	\$ 275,944.01	92.0%	\$ 253,868.49	\$ 253,868.49	\$ -
FC 160 (165) (TRAFFIC MANAGEMENT SYSTEMS)	\$ 1,094.18	0.0%	\$ -	\$ -	\$ -
FC 160 (170) (BRIDGE DESIGN)	\$ 30,280.00	100.0%	\$ 30,280.00	\$ 30,280.00	\$ -
FC 309 (CA SERVICES)	\$ 130,373.35	0.0%	\$ -		
<b>TOTAL</b>	<b>\$ 2,099,994.84</b>		<b>\$ 1,849,780.20</b>	<b>\$ 1,840,425.42</b>	<b>\$ 9,354.78</b>

TOTAL THIS INVOICE

\$ 9,354.78

April 20, 2021

Mr. Stacy Slawinski, PE  
County Engineer  
Fort Bend County Engineering Department  
301 Jackson Street, 4<sup>th</sup> floor  
Richmond, Texas 77469

**Ref: US 90A @ SH 99; Purchase Order No. 153660  
Invoice No.21**

Dear Bassem:

The following is our status report for the US 90A @ SH 99 project for the period of March 1, 2021 to March 31, 2021:

Work completed during reporting period

- Completed revisions to storm sewer calculations based on ATLAS 14.
- Completed revisions of drainage sheets.
- Submitted revised drawings to TxDOT for review

Work planned for coming month

- Submit updated drainage report once TxDOT confirms acceptance of storm sewer revisions.
- Address any TxDOT comments.

Issues to be resolved

- Funding for the project has been secured. Will submit 95% plans once letting date has been established.

Sincerely,



Costas Georghiou. P.E.  
Principal

## Svatek, Donna

---

**From:** Bassem Talje <Bassem.Talje@rpsgroup.com>  
**Sent:** Thursday, October 7, 2021 9:59 AM  
**To:** Svatek, Donna  
**Cc:** ENGINvoices; Costas Georghiou; Gabriel Odreman; Candice Boak  
**Subject:** RE: US 90A @ SH99; Invoice no. 21

Donna

We have no objection for invoice no 21, please move forward!

**Bassem Talje**

Deputy office Leader - Transport  
RPS | North America  
**T** +1 281 589 7257  
**E** bassem.talje@rpsgroup.com

---

**From:** Svatek, Donna <Donna.Svatek@fortbendcountytx.gov>  
**Sent:** Thursday, October 7, 2021 9:31 AM  
**To:** Bassem Talje <Bassem.Talje@rpsgroup.com>  
**Cc:** ENGINvoices <ENGINvoices@fortbendcountytx.gov>; Bassem Talje <Bassem.Talje@rpsgroup.com>; Costas Georghiou <CGeorghiou@pgal.com>; Gabriel Odreman <Gabriel.Odreman@rpsgroup.com>; Candice Boak <CBoak@pgal.com>  
**Subject:** RE: US 90A @ SH99; Invoice no. 21  
**Importance:** High

**CAUTION:** This email originated from outside of RPS.

Talje,

Please review and advise on the attached invoice. Please see the two prior emails seeking approval of the attached invoice from RPS.

Thank you  
Donna Svatek  
Fort Bend County Engineering  
281-633-7504

**NOTE:**

For development questions, please email [development@fortbendcountytx.gov](mailto:development@fortbendcountytx.gov).

For permit questions, please email [permits@fortbendcountytx.gov](mailto:permits@fortbendcountytx.gov).

Our representatives are available to meet with you by appointment only. Please e-mail or call 281-633-7500 to set an appointment.

---

**From:** Candice Boak <[CBoak@pgal.com](mailto:CBoak@pgal.com)>  
**Sent:** Wednesday, October 6, 2021 12:05 PM  
**To:** Svatek, Donna <[Donna.Svatek@fortbendcountytx.gov](mailto:Donna.Svatek@fortbendcountytx.gov)>