


PO 167060

DMS

AGENDA

REC 600233



October 06, 2021

Project No: 2018-2042-01

Invoice No: 202324

Stacy Slawinski, P.E.
 Fort Bend County Engineering Department
 301 Jackson Street
 Richmond, TX 77469
 Enginvoices@fortbendcountytexas.gov
 chris.debaillon@fortbendcountytexas.gov

Project 2018-2042-01 Ft. Bend Grand Parkway Frontage Road
 Grand Parkway (SH 99) - Segment 1 - Project Number 17303
 2017 Mobility Bond Program
 Purchase Order No. 167060
 Fort Bend County - Precinct 3

Professional Services from September 01, 2021 to September 30, 2021

Phase 100 Advance Planning/Preliminary Engineering
 Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Schematic Design	124,601.59	100.00	124,601.59	124,601.59	0.00
Traffic Studies	9,032.14	100.00	9,032.14	9,032.14	0.00
Drainage Impact (Sirus)	60,371.25	100.00	60,371.25	60,371.25	0.00
Management	96,863.24	100.00	96,863.24	96,863.24	0.00
Total Fee	290,868.22		290,868.22	290,868.22	0.00
Total Fee					0.00
Total this Phase					0.00

Phase 200 Management & Final PS&E Engineering
 Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Roadway Design	159,386.24	80.00	127,508.99	119,539.68	7,969.31
Drainage Design (Sirus)	53,321.25	30.00	15,996.38	15,996.38	0.00
SW3P	43,447.45	60.00	26,068.47	23,896.10	2,172.37
Traffic Signals	34,057.22	70.00	23,840.05	20,434.33	3,405.72
Traffic Signing and Pavement Markings	74,536.60	70.00	52,175.62	44,721.96	7,453.66
Miscellaneous and TCP	219,604.76	65.00	142,743.09	131,762.86	10,980.23
Management	91,620.22	65.00	59,553.14	54,972.13	4,581.01
Total Fee	675,973.74		447,885.74	411,323.44	36,562.30

Project	2018-2042-01	Ft. Bend Grand Parkway Frontage Road	Invoice	202324
---------	--------------	--------------------------------------	---------	--------

Total Fee	36,562.30
------------------	------------------

Total this Phase	\$36,562.30
-------------------------	--------------------

Phase	300	Extras
-------	-----	--------

Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Survey (Weisser)	64,570.00	93.92	60,644.14	60,644.14	0.00
ROW Parcel Mapping- 17 Parcels (Weisser)	25,500.00	100.00	25,500.00	25,500.00	0.00
Geotechnical (Geotech)	54,956.50	100.00	54,956.50	54,956.50	0.00
Direct Expenses	7,047.50	95.00	6,695.13	6,695.13	0.00
Total Fee	152,074.00		147,795.77	147,795.77	0.00
Total Fee					0.00
Total this Phase					0.00

Phase	400	Bid/Construction Phase Services
-------	-----	---------------------------------

Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Post Design Services	39,631.70	0.00	0.00	0.00	0.00
Total Fee	39,631.70		0.00	0.00	0.00
Total Fee					0.00
Total this Phase					0.00
Total this Invoice					\$36,562.30

Outstanding Invoices

Number	Date	Balance
202319	9/21/2021	141,768.73
Total		141,768.73

Total Now Due	\$178,331.03
----------------------	---------------------

Authorized By:  Date: 10/06/2021

Jules M. Morris, Jr., P.E.



Invoice Progress Report No. 14

Project: **Grand Parkway (SH 99) Frontage Road – Westheimer Pkwy to Cinco Ranch Blvd**

Invoice Period: **September 1, 2021 – September 30, 2021**

Progress During This Billing Period:

TEDSI:

- Coordination with Fawzi Abou-Hossa of TxDOT on project progress.
- Submitted the Design Concept Conference (DCC) forms and received comments on the Design Summary Report (DSR) from Fawzi.
- Submitted roll plots of the conceptual TCP to Fawzi and requested a meeting to for a 30% TCP workshop. The TCP Workshop is now scheduled for October 7th.
- Received direction of from TxDOT to revise the 14' outside lane to a 12' lane and add in a 10' sidepath. Confirmed offset required is 5' from face of curb. Prepared exhibits to detail limited ROW and sound wall conflicts where only 8' sidepath will fit.
- Still requested mainlane Drainage Report to prepare 60% drainage plans. Met on September 17th with RPS, Civiltech, DEC, SPI to discuss drainage. Still have not received the Drainage Report.
- Continued working on all sheets for Title Sheet, Existing Typical Sections, Proposed Typical Sections, Roadway Plan & Profiles, Retaining Wall Plan & Profiles, TCP narrative and conceptual phasing layouts.
- Continued working on the preliminary traffic sheets including signal modification, signing and pavement marking.
- Submitted the 60% PS&E on September 16th.
- Updated preliminary cost estimate with accurate quantities.
- Submitted electronic copy and hard copy of the final Geotechnical Report.
- Submitted electronic copies of all ROW mapping documents. TxDOT requested hard copies of all ROW documents.
- General coordination with subconsultants, design team leaders, project management, invoice and progress reporting.

Geotech:

- No Activity.

Sirrus:

- Continued developing PS&E Drainage Plans to prepare for 60% submittal, but do not have mainlane Drainage Report from RPS.

Weisser:

- Submitted electronic copies of ROW mapping documents.