



McDONOUGH ENGINEERING CORPORATION
Civil Engineers

INVOICE

Fort Bend County, Texas
County Auditor
301 Jackson
Richmond, TX 77469

Invoice Date: 10/19/2021
MEC Project No. 21030
Invoice No. 12674-2
Purchase Order No. 201503

Professional Engineering Services - Tamarron Crossing - From Tamarron Trace to FM 1463 - Precinct 3,
2020 Mobility Bond Program - Project No. 20304
Service Period: 08/16/21 - 10/15/21

Summary	Total Budgeted Amount	Percent Complete To Date	Amount Earned To Date	Amount Previously Invoiced	Amount Due This Period
1 Pre-Design Phase	\$50,350.00	60.00%	\$30,210.00	\$7,552.50	\$22,657.50
2 Design Phase	\$154,370.00	0.00%	\$0.00	\$0.00	\$0.00
3 Bid/Construction Phase (Hourly)	\$35,000.00	0.00%	\$0.00	\$0.00	\$0.00
4 Survey - Tejas Surveying	\$43,400.00	67.56%	\$29,320.00	\$29,320.00	\$0.00
5 Geotechnical Report - Terracon	\$10,700.00	64.77%	\$6,930.00	\$0.00	\$6,930.00
TOTALS	\$293,820.00	22.62%	\$66,460.00	\$36,872.50	\$29,587.50

I hereby certify that the above work was done to the
best of my knowledge, true and correct.

Amount Due This Invoice: \$29,587.50
Total Invoiced to Date: \$66,460.00
Authorized Amount Remaining: \$227,360.00


Connor McBride, P.E.
Project Manager

McDonough Engineering Corporation
5625 Schumacher
Houston, TX 77043

October 15, 2021

PROGRESS REPORT NO. 1 –August 16, 2021 – October 15, 2021

Purchase Order No.:	201503
Invoice No.:	12674-2
Project Description:	Professional Engineering Services for Tamarron Crossing from Tamarron Trace to FM 1463 - Precinct 3 - 2020 Mobility Bond Program – Project No. 20304
Project Manager:	Connor McBride, PE

Work To Date: (August 15, 2021 – October 15, 2021)

Prepared and submitted PER, including 30% plan and profile sheets, typical roadway sections, 30% construction cost estimate, utility conflict matrix, and geotechnical report.