



PO 201710
DMS
REC 601284

AGENDA

INVOICE

Fort Bend County
301 Jackson St.
4th Floor
Richmond, TX 77469

October 31, 2021
Project No: 00009300-00
Invoice No: 10-210599

Project 00009300-00 Lexington Blvd (Proj No. 20405) for Fort Bend County 2020 Mobility Bond
Proj No. 20405

Services current through October 22, 2021

Phase 0001 Lump Sum

Fee

Billing Phase	Fee Amount	% Comp To Date	Fee Earned	Previous Billed	Amount Due This Invoice
Preliminary Engineering Report (PER)	23,544.00	60.00	14,126.40	11,772.00	2,354.40
Drainage Impact Study	32,137.00	0.00	0.00	0.00	0.00
EHRA	74,600.00	98.00	73,108.00	65,648.00	7,460.00
Geotech Engineering and Testing	72,702.50	58.82	42,763.61	42,763.61	0.00
Utility Coordination	31,942.00	0.00	0.00	0.00	0.00
Municipal Utility Adjustments	21,595.00	0.00	0.00	0.00	0.00
Roadway Design	105,382.00	0.00	0.00	0.00	0.00
Drainage Design / SWPPP	77,624.00	0.00	0.00	0.00	0.00
Signing, Pavement Markings, Signals	16,887.00	0.00	0.00	0.00	0.00
TCP	52,273.00	0.00	0.00	0.00	0.00
Design Submittals (70%, 95%, 100%)	42,224.00	0.00	0.00	0.00	0.00
Design Submittals QAQC	10,996.00	0.00	0.00	0.00	0.00
Contract Admin & Direct Expenses	50,717.22	15.00	7,607.58	5,071.72	2,535.86
Total Fee	612,623.72		137,605.59	125,255.33	12,350.26

Total Fee 12,350.26

Total this Phase \$12,350.26

Phase 0309 Bidding and Construction Assistance-Hrly

Billing Limits

	Current	Prior	To-Date
Total Billings	0.00	0.00	0.00
Limit			50,197.20
Remaining			50,197.20

Total this Phase 0.00

Phase 110A EHRA - Hourly

Billing Limits

	Current	Prior	To-Date
Total Billings	0.00	1,501.54	1,501.54
Limit			19,265.00
Remaining			17,763.46

REMIT TO: BGE, Inc. • 10777 Westheimer • Suite 400 • Houston, Texas 77042

INVOICE PAYABLE UPON RECEIPT

Project	00009300-00	Lexington Blvd (20405)	Invoice	10-210599
---------	-------------	------------------------	---------	-----------

Total this Phase **0.00**

Total this Invoice **\$12,350.26**

Acct: PR/TS/C
Email: rmcbride@lja.com cc: rrobles@lja.com

REMIT TO: BGE, Inc. • 10777 Westheimer • Suite 400 • Houston, Texas 77042
INVOICE PAYABLE UPON RECEIPT

Progress Report No. 2

Project:	Lexington Blvd, Mobility Bond Proj No. 20405, Pct 4
PO No.:	201710
Period:	9/27/2021 – 10/22/2021
Prepared by:	Harrison Thai, PE – BGE, Inc.

Phase 1 - Preliminary Engineering

1. PER – Preparing PER
2. Drainage Impact Study – Preparing exhibits for PER
3. Survey (EHRA) – Final deliverables to BGE
4. Geotechnical (GET) – None
5. Utility Coordination – None

Phase 2 - Final Design

1. Municipal Utility Adjustments – None
2. ROW Mapping (EHRA) – None
3. Roadway Design – None
4. Drainage Design / SWPPP – None
5. Signing, Pavement Markings, Signals – None
6. TCP – None
7. Design Submittals & QAQC – None

Contract Admin

1. Coordinated with LJA and managed contract.

Phase 3 - Bid and Construction Phase Services

1. None

Invoice Detail

PO 201710
 Lexington Blvd, Mobility Bond Project No. 20405
 Precinct 4
[Billing Worksheet - Invoice 03](#)
 November 3, 2021

	Contract Fee	Payment Method	BGE Phase & Task		% Complete	Fee Earned	Previously Invoiced	Amount this Invoice
Project 20405								
Phase 1 - Preliminary Design (Engineering)								
Preliminary Engineering Report (PER)	\$23,544.00	Lump Sum	110	1	60.0%	\$ 14,126.40	\$ 11,772.00	\$ 2,354.40
Drainage Impact Study	\$32,137.00	Lump Sum	110	2		\$ -	\$ -	\$ -
Survey (EHRA)	\$74,600.00	Lump Sum	110	3	98.0%	\$ 73,108.00	\$ 65,648.00	\$ 7,460.00
Geotechnical (Geotech Engineering and Testing)	\$72,702.50	Lump Sum	110	4	58.82%	\$ 42,763.61	\$ 42,763.61	\$ -
Utility Coordination	\$31,942.00	Lump Sum	120	1		\$ -	\$ -	\$ -
Subtotal	\$234,925.50				55.3%	\$129,998.01	\$120,183.61	\$9,814.40
Phase 2 - Final Design								
Municipal Utility Adjustments	\$21,595.00	Lump Sum	120	2		\$ -	\$ -	\$ -
ROW Mapping / Parcel Documents (EHRA)	\$19,265.00	Time & Materials	110A			\$ 1,501.54	\$ 1,501.54	\$ -
Roadway Design	\$105,382.00	Lump Sum	160	1		\$ -	\$ -	\$ -
Drainage Design / SWPPP	\$77,624.00	Lump Sum	161	1		\$ -	\$ -	\$ -
Signing, Pavement Markings, Signals	\$16,887.00	Lump Sum	162	1		\$ -	\$ -	\$ -
TCP	\$52,273.00	Lump Sum	163	1		\$ -	\$ -	\$ -
Design Submittals (70%, 95%, 100%)	\$42,224.00	Lump Sum	163	2		\$ -	\$ -	\$ -
Design Submittals QAQC	\$10,996.00	Lump Sum	163	3		\$ -	\$ -	\$ -
Subtotal	\$346,246.00				0.4%	\$1,501.54	\$1,501.54	
Contract Administration								
Contract Admin & Direct Expenses	\$50,717.22	Lump Sum	164	1	15.0%	\$ 7,607.58	\$ 5,071.72	\$ 2,535.86
Subtotal	\$50,717.22				15.0%	\$7,607.58	\$5,071.72	\$2,535.86
TOTAL	\$631,888.72				22.0%	\$139,107.13	\$126,756.87	\$12,350.26
Phase 3 - Bid and Construction Phase Services	\$50,197.20	Time & Materials					\$ -	\$ -
GRAND TOTAL	\$682,085.92				20.4%	\$139,107.13	\$126,756.87	\$12,350.26