



Invoice # 2108-1
Invoice Date 11/3/2021

AIG Technical Services, LLC

Project Details	
Client Name	Fort Bend County Engineering Services
Project Manager	Kevin A. Mineo, PE, Binkley & Barfield
Project Name	Fort Bend County Evergreen St, Seg. 2 - 20123x
Mobility Bond Project No.	20123x pursuant to SOQ 14-025
Purchase Order #	205173
Work Authorization NTP Date	9/29/2021
Work Authorization End Date	12/31/2025
Invoice Details	
Begin Service Date	9/29/2021
End Service Date	10/31/2021
Payment Type	Lump Sum
Financial Summary	
Authorized Amount	\$809,498.78
Previous Invoiced Amount	\$0.00
Amount of this Invoice	\$12,295.51
Total Invoiced to Date (including this invoice)	\$12,295.51
Balance Remaining	\$797,203.27

PS&E TASKS	Budget	Monthly %age task done	Total %age of task done	Invoice Amount	Previously Invoiced
AIG TECHNICAL SERVICES, LLC		Task	Task		
PHASE I - PRELIMINARY DESIGN PHASE (PER)	\$ 102,691.20	12%	12%	\$ 12,295.51	\$ -
PHASE II - FINAL DESIGN PHASE	\$ 278,102.40	0%	0%	\$ -	\$ -
Total	\$ 380,793.60	3%	3%	\$ 12,295.51	\$ -

IGET (BRIDGE AND H&H)					
PHASE I - PRELIMINARY DESIGN PHASE (PER)					
BRIDGE LAYOUTS	\$ 40,974.00	0%	0%	\$ -	\$ -
H&H	\$ 19,670.00	0%	0%	\$ -	\$ -
PHASE II - FINAL DESIGN PHASE					
BRIDGE DESIGN	\$ 95,606.00	0%	0%	\$ -	\$ -
H&H	\$ 19,670.00	0%	0%	\$ -	\$ -
Total	\$ 175,920.00	0%	0%	\$ -	\$ -

LANDTECH (SURVEYING & MAPPING)					
CONTROL SURVEYING	\$ 14,591.99	0%	0%	\$ -	\$ -
TOPOGRAPHIC SURVEYING AND MAPPING	\$ 58,843.26	0%	0%	\$ -	\$ -
PROPOSED ROW SURVEYING & MAPPING	\$ 27,255.08	0%	0%	\$ -	\$ -
PROPOSED ACQUISITION PARCELS	\$ 97,324.05	0%	0%	\$ -	\$ -
OPTIONAL ADDITIONAL SERVICES – ROW STAKING	\$ 9,770.80	0%	0%	\$ -	\$ -
Total	\$ 207,785.18	0%	0%	\$ -	\$ -

TERRACON (GEOTECHNICAL SERVICES)					
GEOTECHNICAL INVESTIGATION, ANALYSIS, AND REPORTING	\$ 31,000.00	0%	0%	\$ -	\$ -
TRAFFIC CONTROL	\$ 14,000.00	0%	0%	\$ -	\$ -
Total	\$ 45,000.00	0%	0%	\$ -	\$ -

PROJECT TOTAL	\$ 809,498.78	2%	2%	\$ 12,295.51	\$ -
----------------------	----------------------	-----------	-----------	---------------------	-------------



November 3, 2021

Kevin A. Mineo, PE

Sr. Project Manager
Binkley & Barfield, Inc.

Project Name: FBC Evergreen St, Seg. 2, PS&E	FBC Project Number: 20123x pursuant to SOQ 14-025
Project Manager: Kevin A. Mineo, P.E.	PO Number: 205173

Dear Mr. Mineo,

Please find attached Invoice No. 2108-1 for the above reference project for the period September 29 to October 31, 2021. Activities completed during this period included:

Activities this Period:

PHASE I - PRELIMINARY DESIGN PHASE (PER)

1. PROJECT MANAGEMENT & ADMINISTRATION
 - a. Coordination and Project Management
 - i. BBI / AIG Kick-off Meeting (9/29/21)
 - ii. AIG / Sub-consultant team Kickoff Meeting (10/14/21)
 - iii. Progress Coordination Team Calls
 - iv. FM 521 Intersection Coordination call with BBI and DEC (10/27/21)
 - v. Preparation of meeting minutes / action items
 - vi. Subconsultant contract and project coordination
 - vii. Begin development of internal PMP and CAD Manual
2. DATA COLLECTION
 - a. Begin data collection in preparation for PER
 - i. Met with the FBCDD and collected Oyster Bayou model and Report
 - ii. Met with American Canal representative on-site
 - iii. Collected FBC LiDAR and Aerial Mapping
 - iv. Collected PER go-by and FBC Standards from BBI
 - v. Collected FM 521 60% plans and design base files
3. DESIGN EXHIBITS
 - a. Begin development of existing Typical Sections
 - b. Begin development of proposed Typical Sections
 - c. Begin development of horizontal alignment options based on LiDAR and Aerial Data
 - d. Developed alignment option exhibits for the intersection at FM 521
 - e. Prepared FM 521 intersection option exhibits and KMZ for discussion with FBC
4. PRELIMINARY ENGINEERING REPORT (PER)

- a. Initiated PER process
 - i. Began development of Typical Sections
 - ii. Obtained Revised FBC Engineering Manual and CAD Standards

PHASE II - FINAL DESIGN PHASE

No activities at this stage

Activities Anticipated Next Period:

- 1. Progress Meetings with BBI
- 2. Internal Coordination meetings
- 3. Begin Geotech Investigations
- 4. Begin Survey and ROW investigations
- 5. Continue Utility Coordination

Please contact me should you have any questions. We appreciate your business.

Respectfully,



Abraham Rebollar, P.E.
Project Manager
AIG Technical Service, LLC
Abraham.Rebollar@AIGtechnical.com
Cell: 210.725.9967