

## INVOICE

11-1-21

PO 193518 DMS REC 601236

**AGENDA** 

Project:

Westenfeldt Road

Fort Bend County Project No. 17124x

Invoice No. 17124x-8 HJC Project No. 00120, PO # 193518

Dear Mr. Slawinski:

HJ Consulting, Inc. is pleased to provide you with the invoice for the service rendered for the Preliminary Engineering Design for the above referenced project. The summary of work accomplished is summarized below.

	Approved Amount	Total % Complete	Total Earned	Total Previous Invoiced	This Invoice
Title					
PER	\$74,031.25	90%	\$66,628.13	\$53,480.80	\$13,147.33
Survey	\$34,778.04	90%	\$31,300.24	\$31,300.24	\$0
Geotechnical	\$11,128.00	90%	\$10,015.20	\$10,015.20	\$0
Final Design	\$146,541.75	0.0%	\$0	\$0	\$0
Subtotal	\$266,479.04	40.51%	\$107,943.57	\$94,796.24	\$13,147.33
Additional Services					
Survey for Parcel 6@\$3345	\$20,070.00				
Construction Phase Services (including Survey)	\$32,453.65				
Sub-Total	\$53,523.65				
Total	\$319,002.69	33.84%	\$107,943.57	\$94,796.24	\$13,147.33

\*Additional funds of \$18,862.42 thru Amendment approved by the commissioner court on 8/24/21

I certify this invoice to be true and correct.

Sincerely,

Harish Jajoo, P.E., CFM

President



Project:

Westenfeldt Road

Fort Bend County Project No. 17124x, P0#193518 Invoice No. 17124x-8 HJC Project No. 00120

## Progress Report for 09/01/21 to 10-31-21

## Drainage:

- 1. Updated existing and proposed condition models based on minor design changes.
- 2. Finalized drainage report and exhibits.
- 3. Submitted Draft Drainage Analysis to BBI

## PER:

- 1. Finalized exhibits for PER.
- 2. Finalized PER report, including Drainage.
- 3. Finalized quantities and cost estimates based on drainage model updates.
  - Finalized PER and submitted to BBI