



October 14, 2021

Mr. Stacy Slawinski, PE
County Engineer
Fort Bend County Engineering Department
301 Jackson Street, 4th floor
Richmond, Texas 77469

ALEXANDRIA
ATLANTA
AUSTIN
BOCA RATON
CHICAGO
DALLAS
HOBOKEN
HOUSTON
LAS VEGAS
LOS ANGELES

**Ref: Owens Road (John Sharp) Segment 2; Project No. 17407; PO 169600
Invoice No.12**

Dear Stacy:

Attached please find our Invoice No. 12 for your review and processing. The invoice, in the amount of \$8,788.87 covers the period from September 1, 2021 to September 30, 2021.

Please let me know if you have any questions or comments.

Sincerely,

A handwritten signature in blue ink, appearing to read "Costas", with a stylized flourish extending from the end.

Costas Georghiou, PE
Project Principal



FORT BEND COUNTY

JOHN SHARP ROAD SEGMENT 2; PROJECT NO. 17407; PO 169600

INVOICE No.12

SERVICES FOR SEPTEMBER 1, 2021 TO SEPTEMBER 30, 2021

ALEXANDRIA
ATLANTA
AUSTIN
BOCA RATON
CHICAGO
DALLAS/FORT WORTH
DENVER
HOBOKEN
HOUSTON
LAS VEGAS
LOS ANGELES
SALT LAKE CITY
SAN DIEGO

TASK	CONTRACT AMOUNT	% COMPL.	TOTAL AMOUNT	PREVIOUSLY INVOICED	TOTAL THIS INVOICE
PRELIMINARY ENGINEERING	\$ 61,128.00	100.0%	\$ 61,128.00	\$ 61,128.00	\$ -
FINAL DESIGN	\$ 124,108.00	95.0%	\$ 117,902.60	\$ 117,902.60	\$ -
TOPOGRAPHIC SURVEYS	\$ 28,050.00	100.0%	\$ 28,050.00	\$ 28,050.00	\$ -
ROW MAPS	\$ 31,700.00	100.0%	\$ 31,700.00	\$ 31,700.00	\$ -
TRAFFIC ENGINEERING	\$ 8,238.00	90.0%	\$ 7,414.20	\$ 7,414.20	\$ -
SIGNAL DESIGN	\$ 34,417.50	50.0%	\$ 17,208.75	\$ 12,046.13	\$ 5,162.62
GEOTECHNICAL INVESTIGATIONS	\$ 22,274.50	100.0%	\$ 22,274.50	\$ 22,274.50	\$ -
CONSTRUCTION PHASE SERVICES	\$ -	0.0%	\$ -	\$ -	\$ -
ADDITIONAL DESIGN FOR SIGNAL ADDITION	\$ 24,175.00	50.0%	\$ 12,087.50	\$ 8,461.25	\$ 3,626.25
ADDITIONAL TOPOGRAPHIC SURVEYS	\$ 8,831.00	100.0%	\$ 8,831.00	\$ 8,831.00	\$ -
WATERLINE EASEMENT	\$ 825.00	100.0%	\$ 825.00	\$ 825.00	\$ -
TOTAL	\$ 343,747.00		\$ 307,421.55	\$ 298,632.68	\$ 8,788.87

TOTAL THIS INVOICE

\$ 8,788.87

October 14, 2021

Mr. Stacy Slawinski, PE
County Engineer
Fort Bend County Engineering Department
301 Jackson Street, 4th floor
Richmond, Texas 77469

ALEXANDRIA
ATLANTA
AUSTIN
BOCA RATON
CHICAGO
DALLAS
HOBOKEN
HOUSTON
LAS VEGAS
LOS ANGELES

Ref: Owens Road (John Sharp) Segment 2; Project No. 17407; PO 169600
Invoice No.12

Dear Stacy:

The following is our status report for the Owens Road (John Sharp) Segment 2 project for the period of September 1, 2021 to September 30, 2021:

Work completed during reporting period

- Progressed signal design at FM 1464 intersection to 50% complete.
- Working on roadway plan revisions to accommodate new signal design.
- Held coordination meetings with adjacent consultant.
- Continued with utility coordination.

Work planned for coming month

- Continue signal design.
- Continue coordination with adjacent projects.
- Complete plan changes for incorporating signal at FM 1464 intersection.

Issues to be resolved

- None

Sincerely,



Costas Georghiou, P.E.
Principal