



PO 143976  
DMS  
REC 602767

AGENDA

November 10, 2021

Fort Bend County Engineering Department  
301 Jackson Street  
Richmond, TX 77469  
Attn.: County Engineer

RE: Huggins Drive between FM 359 and Katy Fulshear Rd; Pre-Design Phase; Precinct Three; 2013 Mobility Bond  
Project No. 13313, P.O. No. 143976

Invoice No.1110153-8

Dear Mr. Slawinski, P.E.,


Attached herewith is SIRRUS Engineers Inc., invoice for the above referenced project. The invoice reflects the period ending Aug. 16, 2021, to Oct. 31, 2021.

Company/Services	Amended Revised Budget	Previously Invoiced	Current Invoice	Remaining Budget	% Complete
1) Pre-Design Phase	\$162,400.00	\$162,400.00		\$0.00	100.00%
2) Design Phase	\$118,980.00	\$0.00	\$29,745.00	\$89,235.00	25.00%
3) Construction Phase Services	\$25,000.00			\$25,000.00	0.00%
4) Survey	\$58,872.00	\$57,781.00		\$1,091.00	98.15%
5) Geotechnical	\$6,000.00	\$0.00		\$6,000.00	0.00%
6) Drainage	\$32,550.00	\$32,550.00	\$0.00	\$0.00	100.00%
7) Change in Drawings	\$10,000.00			\$10,000.00	0.00%
8) Restart Fee and Additional Survey M&B	\$20,000.00	\$20,000.00		\$0.00	100.00%
<b>TOTAL:</b>	<b>\$433,802.00</b>	<b>\$272,731.00</b>	<b>\$29,745.00</b>	<b>\$131,326.00</b>	<b>69.73%</b>

This invoice is for \$29,745.00. Please, remit the payment to the following address: SIRRUS Engineers Inc., 3100 Timmons Ln., Suite # 500, Houston, TX 77027. I certify this invoice to be true and correct with beginning and ending dates of the service. If you have any questions and/or require additional information, please do not hesitate to call me @ 713-334-7300 or e-mail me at [sbd@sirusengineers.com](mailto:sbd@sirusengineers.com).

Sincerely,

SIRRUS ENGINEERS, INC.

  
Sujeeth Draksharam, P.E.  
President

3100 Timmons Ln., Suite #500, Houston, TX 77027  
Ph. 713-334-7300, Fax. 713-334-7303  
[www.sirusengineers.com](http://www.sirusengineers.com)

ED



**FORT BEND MOBILITY PROGRAM**  
**PROJECT STATUS REPORT**

**PROJECT:** Huggins Drive between FM 359 and Katy Fulshear Rd; Pre-Design Phase; Precinct Three; 2013 Mobility Bond Project No. 13313

**PROJECT PHASE:** Pre-Engineering, Design, Bidding, Construction

**CONTRACT OR PROJECT NO.** 13313

**DATE:** Nov. 10, 2021

Include status report and schedule update with invoices. Update items in blue.

Submit electronic copies to: Elise Dillow [edillow@spi-eng.com](mailto:edillow@spi-eng.com);

**ACTIVITIES ACHIEVED:**

PER report submitted. Design 30% complete. Revisions to 30% design by reducing the detention storage within RCB to a combination of roadside ditch and RCB, lowering of the road, conflict manhole to address issues

**PLANNED ACTIVITIES FOR NEXT PERIOD:**

Design to 60% submittal along with cost estimates, Address City of Fulshear concerns on the waterline connections

**OUTSTANDING ITEMS, NEEDS OR CONCERNS:**

Waiting for the traffic study and other anticipated design related changes.

**SCHEDULE UPDATE:**

Final design for 30% to be submitted on August 20, 2021