


PO 167060  
DMS  
REC 602794

AGENDA



November 11, 2021  
Project No: 2018-2042-01  
Invoice No: 202353

Stacy Slawinski, P.E.  
Fort Bend County Engineering Department  
301 Jackson Street  
Richmond, TX 77469  
Enginvoices@fortbendcountytexas.gov  
chris.debaillon@fortbendcountytexas.gov

Project 2018-2042-01 Ft. Bend Grand Parkway Frontage Road  
Grand Parkway (SH 99) - Segment 1 - Project Number 17303  
2017 Mobility Bond Program  
Purchase Order No. 167060  
Fort Bend County - Precinct 3

**Professional Services from October 01, 2021 to October 31, 2021**

---

Phase	100	Advance Planning/Preliminary Engineering				
<b>Fee</b>						
<b>Billing Phase</b>	<b>Fee</b>	<b>Percent Complete</b>	<b>Earned</b>	<b>Previous Fee Billing</b>	<b>Current Fee Billing</b>	
Schematic Design	124,601.59	100.00	124,601.59	124,601.59	0.00	
Traffic Studies	9,032.14	100.00	9,032.14	9,032.14	0.00	
Drainage Impact (Sirus)	60,371.25	100.00	60,371.25	60,371.25	0.00	
Management	96,863.24	100.00	96,863.24	96,863.24	0.00	
Total Fee	290,868.22		290,868.22	290,868.22	0.00	
<b>Total Fee</b>					<b>0.00</b>	
<b>Total this Phase</b>					<b>0.00</b>	

---

Phase	200	Management & Final PS&E Engineering				
<b>Fee</b>						
<b>Billing Phase</b>	<b>Fee</b>	<b>Percent Complete</b>	<b>Earned</b>	<b>Previous Fee Billing</b>	<b>Current Fee Billing</b>	
Roadway Design	159,386.24	80.00	127,508.99	127,508.99	0.00	
Drainage Design (Sirus)	53,321.25	30.00	15,996.38	15,996.38	0.00	
SW3P	43,447.45	65.00	28,240.84	26,068.47	2,172.37	
Traffic Signals	34,057.22	75.00	25,542.92	23,840.05	1,702.87	
Traffic Signing and Pavement Markings	74,536.60	75.00	55,902.45	52,175.62	3,726.83	
Miscellaneous and TCP	219,604.76	70.00	153,723.33	142,743.09	10,980.24	
Management	91,620.22	70.00	64,134.15	59,553.14	4,581.01	
Total Fee	675,973.74		471,049.06	447,885.74	23,163.32	

---

**Total Fee** **23,163.32**

**Total this Phase** **\$23,163.32**

Phase 300 Extras  
Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Survey (Weisser)	64,570.00	93.92	60,644.14	60,644.14	0.00
ROW Parcel Mapping-17 Parcels (Weisser)	25,500.00	100.00	25,500.00	25,500.00	0.00
Geotechnical (Geotech)	54,956.50	100.00	54,956.50	54,956.50	0.00
Direct Expenses	7,047.50	95.00	6,695.13	6,695.13	0.00
<b>Total Fee</b>	<b>152,074.00</b>		<b>147,795.77</b>	<b>147,795.77</b>	<b>0.00</b>
<b>Total Fee</b>					<b>0.00</b>
<b>Total this Phase</b>					<b>0.00</b>

Phase 400 Bid/Construction Phase Services  
Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Post Design Services	39,631.70	0.00	0.00	0.00	0.00
<b>Total Fee</b>	<b>39,631.70</b>		<b>0.00</b>	<b>0.00</b>	<b>0.00</b>
<b>Total Fee</b>					<b>0.00</b>
<b>Total this Phase</b>					<b>0.00</b>
<b>Total this Invoice</b>					<b>\$23,163.32</b>

Authorized By:  Date: 11/11/2021  
Jules M. Morris, Jr., P.E.

ED

## Invoice Progress Report No. 15

Project: **Grand Parkway (SH 99) Frontage Road – Westheimer Pkwy to Cinco Ranch Blvd**

Invoice Period: **October 1, 2021 – October 31, 2021**

### Progress During This Billing Period:

#### TEDSI:

- Coordination with Fawzi Abou-Hossa of TxDOT on project progress.
- Submitted the Final Design Summary Report (DSR).
- Held TCP workshop with TxDOT on October 7<sup>th</sup> and received minor comments. All conceptual phasing was approved and accepted. TxDOT agrees with TCP as being shown 60% submittal.
- Still requested mainlane Drainage Report to prepare 60% drainage plans. Met on September 17<sup>th</sup> with RPS, Civiltech, DEC, SPI to discuss drainage. Still have not received the Drainage Report.
- Continued working on all sheets for Title Sheet, Existing Typical Sections, Proposed Typical Sections, Roadway Plan & Profiles, Retaining Wall Plan & Profiles, TCP narrative and conceptual phasing layouts.
- Continued working on the preliminary traffic sheets including signal modification, signing and pavement marking.
- Submitted the 60% PS&E on September 16<sup>th</sup>. Still waiting on TxDOT for comments.
- Updated preliminary cost estimate with accurate quantities, and re-submitted hard copies of all ROW mapping documents after hearing from TxDOT that they didn't receive the original hard copy submittal.
- General coordination with subconsultants, design team leaders, project management, invoice and progress reporting.

#### Geotech:

- No Activity.

#### Sirrus:

- Continued developing PS&E Drainage Plans, but do not have mainlane Drainage Report from RPS.

#### Weisser:

- Submitted hard copies of ROW mapping documents.