

AIG Technical Services, LLC

Project Details	
Client Name	Fort Bend County Engineering Services
Project Manager	Kevin A. Mineo, PE, Binkley & Barfield
Project Name	Fort Bend County Evergreen St, Seg. 2 - 20123x
Mobility Bond Project No.	20123x pursuant to SOQ 14-025
Purchase Order #	205173
Work Authorization NTP Date	9/29/2021
Work Authorization End Date	12/31/2025

Invoice Details	
Begin Service Date	11/1/2021
End Service Date	11/30/2021
Payment Type	Lump Sum

Financial Summary	
Authorized Amount	\$809,498.78
Previous Invoiced Amount	\$12,295.51
Amount of this Invoice	\$22,663.38
Total Invoiced to Date (including this invoice)	\$34,958.89
Balance Remaining	\$774,539.89

PS&E TASKS	Budget	Monthly %age task done	Total %age of task done	Invoice Amount	Previously Invoiced
AIG TECHNICAL SERVICES, LLC		Task	Task		
PHASE I - PRELIMINARY DESIGN PHASE (PER)	\$ 102,691.20	12.46%	24.43%	\$ 12,792.38	\$ 12,295.51
PHASE II - FINAL DESIGN PHASE	\$ 278,102.40	0.00%	0.00%	\$ -	\$ -
Total	\$ 380,793.60	3.36%	6.59%	\$ 12,792.38	\$ 12,295.51

IGET (BRIDGE AND H&H)					
PHASE I - PRELIMINARY DESIGN PHASE (PER)	\$ 69,180.00	9.21%	9.21%	\$ 6,371.00	\$ -
PHASE II - FINAL DESIGN PHASE	\$ 106,740.00	0.00%	0.00%	\$ -	\$ -
Total	\$ 175,920.00	3.62%	3.62%	\$ 6,371.00	\$ -

LANDTECH (SURVEYING & MAPPING)					
CONTROL SURVEYING	\$ 14,591.99	0.00%	0.00%	\$ -	\$ -
TOPOGRAPHIC SURVEYING AND MAPPING	\$ 58,843.26	0.00%	0.00%	\$ -	\$ -
PROPOSED ROW SURVEYING & MAPPING	\$ 27,255.08	0.00%	0.00%	\$ -	\$ -
PROPOSED ACQUISITION PARCELS	\$ 97,324.05	0.00%	0.00%	\$ -	\$ -
OPTIONAL ADDITIONAL SERVICES – ROW STAKING	\$ 9,770.80	0.00%	0.00%	\$ -	\$ -
Total	\$ 207,785.18	0.00%	0.00%	\$ -	\$ -

TERRACON (GEOTECHNICAL SERVICES)					
GEOTECHNICAL INVESTIGATION, ANALYSIS, AND REPORTING	\$ 31,000.00	7.74%	7.74%	\$ 2,400.00	\$ -
TRAFFIC CONTROL	\$ 14,000.00	7.86%	7.86%	\$ 1,100.00	\$ -
Total	\$ 45,000.00	7.78%	7.78%	\$ 3,500.00	\$ -

PROJECT TOTAL	\$ 809,498.78	2.80%	4.32%	\$ 22,663.38	\$ 12,295.51
----------------------	----------------------	--------------	--------------	---------------------	---------------------



December 1, 2021

Kevin A. Mineo, PE
Sr. Project Manager
Binkley & Barfield, Inc.

Project Name: FBC Evergreen St, Seg. 2, PS&E	FBC Project Number: 20123x pursuant to SOQ 14-025
Project Manager: Kevin A. Mineo, P.E.	PO Number: 205173

Dear Mr. Mineo,

Please find attached Invoice No. 2108-2 for the above reference project for the period November 1 to November 30, 2021. Activities completed during this period included:

Activities this Period:

PHASE I - PRELIMINARY DESIGN PHASE (PER)

1. PROJECT MANAGEMENT & ADMINISTRATION
 - a. Coordination and Project Management
 - i. Coordinated progress internal and external team calls
 - ii. Prepared of meeting minutes / action items
 - iii. Subconsultant contract and project coordination
 - iv. Continued development of internal PMP and CAD Manual
2. DATA COLLECTION
 - a. Continued data collection in preparation for PER
 - i. Collected FBC GIS parcel data
 - ii. Began utility coordination and data gathering
 - iii. Collected FBCFWD #1 water line construction plans
 - iv. Collected GCWA's permit and Design Guidance document
 - v. Requested GCWA hydrology data and construction plans
3. DESIGN EXHIBITS
 - a. Continued development of existing Typical Sections
 - b. Continued development of proposed Typical Sections
 - c. Continued development of horizontal alignment options (3) based on LiDAR, aerial, and parcel data
4. PRELIMINARY ENGINEERING REPORT (PER)
 - a. Continued PER process
 - i. Continued development of Typical Sections
 - ii. Begin preparation of alternative analysis matrix

5. IGET (BRIDGE AND H&H)
 - a. Continued data gathering and coordination with AIG
 - b. Began existing conditions hydraulic and hydrologic analysis of Mustang Bayou
6. TERRACON (GEOTECHNICAL SERVICES)
 - a. Begin Field Coordination and Partial Field Exploration

PHASE II - FINAL DESIGN PHASE

No activities at this stage

Activities Anticipated Next Period:

1. Progress Meetings with BBI
2. Internal Coordination meetings
3. Resume Geotechnical Investigations
4. Continue Survey and ROW investigations
5. Continue Utility Coordination

Please contact me should you have any questions. We appreciate your business.

Respectfully,



Abraham Rebollar, P.E.
Project Manager
AIG Technical Service, LLC
Abraham.Rebollar@AIGtechnical.com
Cell: 210.725.9967