



McDONOUGH ENGINEERING CORPORATION
Civil Engineers

INVOICE

Fort Bend County, Texas
County Auditor
301 Jackson
Richmond, TX 77469

Invoice Date: 11/30/2021
MEC Project No. 21060
Invoice No. 12693-4
Purchase Order No.200285

Professional Engineering Services - Stella Road - Cottonwood School Road to Band Road - Precinct 1,
2020 Mobility Bond Program - Project No. 20116
Service Period: 10/16/21 - 11/15/21

Summary	Total Budgeted Amount	Percent Complete To Date	Amount Earned To Date	Amount Previously Invoiced	Amount Due This Period
1 Pre-Design Phase	\$109,075.00	100.00%	\$109,075.00	\$76,352.50	\$32,722.50
2 Design Phase	\$196,445.00	0.00%	\$0.00	\$0.00	\$0.00
3 Subsurface Utility Engineering (SUE)	\$7,200.00	100.00%	\$7,200.00	\$7,200.00	\$0.00
4 Survey - Landtech, Inc.	\$87,170.00	97.20%	\$84,730.00	\$84,730.00	\$0.00
Additional Services -Landtech					
4a Parcel Plat & Metes & Bounds -one Acq	\$3,500.00	0.00%	\$0.00	\$0.00	\$0.00
4b Parcel Plat & Metes & Bounds Unrestricted	\$2,850.00	0.00%	\$0.00	\$0.00	\$0.00
5 Geotechnical Report - Aviles	\$70,680.00	62.22%	\$43,979.40	\$43,979.40	\$0.00
6 Civil Design Services - R G Miller Engineers	\$102,525.00	28.62%	\$29,345.70	\$24,093.00	\$5,252.70
TOTALS	\$579,445.00	47.34%	\$274,330.10	\$236,354.90	\$37,975.20

I hereby certify that the above work was done to the
best of my knowledge, true and correct.

Connor McBride, P.E.
Project Manager

Amount Due This Invoice: \$37,975.20
Total Invoiced to Date: \$274,330.10
Authorized Amount Remaining: \$305,114.90

McDonough Engineering Corporation
5625 Schumacher
Houston, TX 77043

November 15, 2021

PROGRESS REPORT NO. 4 – October 16, 2021 – November 15, 2021

Purchase Order No.:	200285
Invoice No.:	12693-4
Project Description:	Professional Engineering Services for Stella Road – Cottonwood School Road to Band Road – Precinct 1, 2020 Mobility Bond Program - Project No. 20116
Project Manager:	Connor McBride

Work To Date: (October 16, 2021 – November 15 , 2021)

30% plans submitted to utilities. Coordination with FBC Fairgrounds on project impacts to their operations and future development. Design and plan revisions for proposed roadside swales for pipeline crossing. Design and plan revisions per discussions in bi-weekly progress meetings. Pre-Design Phase complete, on hold until decision is made on S-curves and project limit revision at West Fairgrounds Road.