



3600 W Sam Houston Pkwy S Phone 713.953.5200
Suite 600 Fax 713.953.5026
Houston, TX 77042 www.lja.com

November 04, 2021

Invoice No: 202124530

For services through 10/29/2021

Bill To:

Fort Bend County Engineering
c/o Mr. Mark Dessens, PE
Schaumburg & Polk, Inc.
11767 Katy Freeway, Suite 900
Houston, TX 77079

Questions about the invoice?

Please email Billing@lja.com

Questions about the payment?

Please email AR@lja.com

Project No: 1704-2101 Bowser Road

P.O. Number 200707
FBC Project No. 20306

mdessens@spi-eng.com
stacy.slawinski@fortbendcountytexas.gov

Fixed Fee Phases		Contract Amount	Percent Complete	Billed To Date	Previous Billed	Current Billed
110.1	Preliminary Engineering Draft	\$160,215.25	95.00	\$152,204.49	\$63,096.86	\$89,107.63
110.2	Preliminary Engineering Acceptance	\$120,215.25	0.00	\$0.00	\$0.00	\$0.00
160.1	Final Design 50%	\$173,599.83	0.00	\$0.00	\$0.00	\$0.00
160.2	Final Design 75%	\$173,599.83	0.00	\$0.00	\$0.00	\$0.00
160.3	Final Design 100%	\$173,599.84	0.00	\$0.00	\$0.00	\$0.00
HVJ	HVJ	\$38,484.00	58.00	\$22,320.72	\$0.00	\$22,320.72
LAND	Landtech	\$261,726.81	55.00	\$143,949.75	\$119,085.70	\$24,864.05
PK	Pacheco Koch	\$38,100.00	0.00	\$0.00	\$0.00	\$0.00
Subtotals		\$1,139,540.81		\$318,474.96	\$182,182.56	\$136,292.40
Total Fixed Fees						\$136,292.40

T&M Phase: 161 - Ultimate Drainage Analysis

Billing Limits	Current	Previous	Total
Billed To Date	\$0.00	\$0.00	\$0.00
Contract Limit			\$60,000.00
Remaining			\$60,000.00
Total For Phase: 161			\$0.00

T&M Phase: 180 - Construction Phase Services

Billing Limits	Current	Previous	Total
Billed To Date	\$0.00	\$0.00	\$0.00
Contract Limit			\$50,000.00
Remaining			\$50,000.00
Total For Phase: 180			\$0.00

T&M Phase: LANDCPS - Landtech CPS

Billing Limits	Current	Previous	Total
Billed To Date	\$0.00	\$0.00	\$0.00
Contract Limit			\$33,635.00
Remaining			\$33,635.00
Total For Phase: LANDCPS			\$0.00

T&M Phase: PKCPS - Pacheco Koch CPS

Billing Limits	Current	Previous	Total
Billed To Date	\$0.00	\$0.00	\$0.00
Contract Limit			\$3,100.00
Remaining			\$3,100.00
Total For Phase: PKCPS			\$0.00

TOTAL AMOUNT DUE \$136,292.40

	<i>Current</i>	<i>Previous</i>	<i>Total</i>	<i>Contract</i>
<i>BTD for Total Project</i>	\$136,292.40	\$182,182.56	\$318,474.96	\$1,286,275.81

Approved By: _____

James R. Baker

Mail checks payable to:

LJA Engineering, Inc.
 DEPT. 803
 P.O. BOX 4346
 Houston, TX 77210-4346

BILLING BACKUP

Thursday, November 4, 2021 11:26:23 AM

Total Lump Sum / Fixed Fees	\$136,292.40
-----------------------------	--------------

Total Amount Due	\$136,292.40
-------------------------	---------------------



Bowser Road widening Progress Report -October 2021

Task 110 Preliminary Engineering Draft

- Site visit for utilities
- Coordinate work with Pacheco Koch for signal warrant
- Coordinate work with HVJ
- Coordinate with Landtech or additional surveying needs
- Develop preliminary drainage areas and runoff
- Refine horizontal alignment
- Refine preliminary proposed profile
- Refine preliminary schematic
- Determine preliminary ROW needs
- Refine preliminary typical sections
- Preliminary TCP Sections

Task 160 Final Design

- No work this period

Sub-consultants

HVJ – Field work completed

Landtech – Additional field surveying and right of entries

Pacheco Koch – No billed effort received for work this period