

**INVOICE****12-01-21**

PO 205169
DMS
REC 605057

AGENDA

Project: Library Access Road
Fort Bend County Project No. 20318x
Invoice No. 20318x-2 HJC Project No. 00122, PO # 205169

Dear Mr. Slawinski:

HJ Consulting, Inc. is pleased to provide you with the invoice for the services for the above referenced project.

	<i>Approved Amount</i>	<i>Total % Complete</i>	<i>Total Earned</i>	<i>Total Previous Invoiced</i>	<i>This Invoice</i>
<i>Title</i>					
PER	\$386,995.00	15%	\$58,049.25	\$38,699.50	\$19,349.75
Boundry Verification, Survey Coord. & Supp.Survey-Weisser	\$17,790.00				
Topo Survey (Prejean)	\$5,200.00				
Geotechnical	\$23,552.00				
Platting Services	\$14,495.00				
Platting Reimbursables	8,000.00				
Final Design	\$465,315.00				
Bid & Construction Phase (T &M)	\$60,000.00				
Subtotal	\$981,347.00	5.90%	\$58,049.25	\$38,699.50	\$19,349.75

I certify this invoice to be true and correct.

Harish Jajoo, P.E., CFM
President

Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479
832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com



12-1-21

Project: Library Access Road
Fort Bend County Project No. 20318x, P0# 205169
Invoice No. 201318x-2 HJC Project No. 00122

Progress Report for 11/01/21-11/30/21

Platting/Alignment of Streets

1. Prepared revised ROW option along with easements and submitted to client.
2. Attended meeting with stakeholders to discuss options, at FBC Office.
3. Coordinated with BGE regarding proposed roadway on the north parcel (Johnson Development).
4. Performed multiple coordination meetings to nail down the issues.
5. Revising the proposed ROW option per discussions.

Awaiting approval of drainage report, prior to finalizing the proposed ROW and easements

Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479
832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com