



Pay Estimate Form

Project Name:	Intersection Improvements - Rohan (17114)
Project Number:	17114
PO Number:	198401
Contractor:	Antwi Industries, LLC
Pay Estimate Number:	CN-1/PA 7/17114
Date of Estimate:	CreatedOn 12/09/2021 LastModifiedOn 12/27/2021
Estimate Dates:	From 11/06/2021 To 12/07/2021
Contract Dates:	04/26/2021 To 10/22/2021

	Total
Original Contract Time	180 Days
Extensions by Change Orders	Days
Total Contract Time	180 Days
Spent Days	226 Days
Days Remaining	-46 Days

	Up to Previous	Current	Total
1. Original Contract Amount			\$ 555,067.25
2. Net Change by Change Orders			\$ 0.00
3. Total Contract Amount			\$ 555,067.25
4. Total Earnings	\$ 257,370.70	\$ 23,687.90	\$ 281,058.60
5. Total Work Completed (%)	46.37%	4.27%	50.64%
6. Material on Hand (Payment)	\$ 0.00	\$ 0.00	\$ 0.00
7. Material on Hand (Recovery)	\$ 0.00	\$ 0.00	\$ 0.00
8. Total Earnings before Retainage (4+6-7)	\$ 257,370.70	\$ 23,687.90	\$ 281,058.60
9. Retainage at 10.00% of (8)	\$ 25,737.07	\$ 2,368.79	\$ 28,105.86
10. Retainage Release	\$ 0.00	\$ 0.00	\$ 0.00
11. Net After Retainage (8-9+10)	\$ 231,633.63	\$ 21,319.11	\$ 252,952.74
12. Adjustments (Liquidated Damages)	\$ 0.00	\$ 0.00	\$ 0.00
13. Payment Due (11-12)		\$ 21,319.11	

LAWSON

AGENDA

AFFIDAVIT OF BILLS PAID

STATE OF TEXAS
COUNTY OF Fort Bend §

BEFORE ME, the undersigned authority, on this day personally appeared Peter Antwi, General Manager for Antwi Industries, LLC, and, upon oath, after first being duly sworn, deposed and stated:

"My name is Peter Antwi and I am the General Manager of Antwi Industries, LLC, hereinafter referred to in this affidavit as "Contractor." The facts set forth herein are within my personal knowledge and are true and correct, and I am competent and authorized to make this affidavit on behalf of Contractor.

Contractor has supplied labor, materials, equipment and/or services under a contract with Fort Bend County ("Owner"), for work to be performed on that certain project known as CONSTRUCTION OF INTERSECTION IMPROVEMENTS ON ROHAN ROAD AT MINONITE ROAD (FM 2977) (the "Project").

Contractor has paid each and all of its subcontractors, laborers, suppliers, vendors and materialmen in full for all labor, materials, equipment and/or services provided to it for incorporation in or use or work on the Project, which are included in its application for payment to Owner for the period ending 12/07/2021 (the "Pay Period"). Contractor acknowledges that Owner is relying on Contractor's statements and representations herein in making payment to Contractor.

Contractor hereby waives and releases any and all rights, claims and causes of action which Contractor may have against Owner and/or the owner of the Project, including any and all costs, expenses and damages incurred by Contractor, arising out of or related to all labor, materials, equipment and/or services furnished for incorporation in or use or work on the Project through the Pay Period.

The undersigned affiant agrees to indemnify Owner of and from any and all loss, cost or expense resulting from any false or incorrect information contained in this affidavit."

Contractor:

Antwi Industries-LLC,


By: 


[Signature of Affiant]

Printed Name: Peter Antwi Title: General Manager

SUBSCRIBED AND SWORN TO before me on this 7th day of December 2021, by

Peter Antwi, General Manager of Antwi Industries, LLC[Contractor], known to me or proved through photo identification.




Notary Public in and for the State of Texas
My commission expires: 08/27/23