



December 21, 2021

Mr. Stacy Slawinski, PE
County Engineer
Fort Bend County Engineering Department
301 Jackson Street, 4th floor
Richmond, Texas 77469

**Ref: Owens Road (John Sharp) Segment 2; Project No. 17407; PO 169600
Invoice No.14**

Dear Stacy:

Attached please find our Invoice No. 14 for your review and processing. The invoice, in the amount of \$2,943.75 covers the period from November 1, 2021 to November 30, 2021.

Please let me know if you have any questions or comments.

Sincerely,

A handwritten signature in blue ink, appearing to read "Costas", with a stylized flourish extending from the end.

Costas Georghiou, PE
Project Principal



FORT BEND COUNTY

JOHN SHARP ROAD SEGMENT 2; PROJECT NO. 17407; PO 169600

**INVOICE No.14
SERVICES FOR NOVEMBER 1, 2021 TO NOVEMBER 30, 2021**

ALEXANDRIA
ATLANTA
AUSTIN
BOCA RATON
CHICAGO
DALLAS/FORT WORTH
DENVER
HOBOKEN
HOUSTON
LAS VEGAS
LOS ANGELES
SALT LAKE CITY
SAN DIEGO

TASK	CONTRACT AMOUNT	% COMPL.	TOTAL AMOUNT	PREVIOUSLY INVOICED	TOTAL THIS INVOICE
PRELIMINARY ENGINEERING	\$ 61,128.00	100.0%	\$ 61,128.00	\$ 61,128.00	\$ -
FINAL DESIGN	\$ 124,108.00	95.0%	\$ 117,902.60	\$ 117,902.60	\$ -
TOPOGRAPHIC SURVEYS	\$ 28,050.00	100.0%	\$ 28,050.00	\$ 28,050.00	\$ -
ROW MAPS	\$ 31,700.00	100.0%	\$ 31,700.00	\$ 31,700.00	\$ -
TRAFFIC ENGINEERING	\$ 8,238.00	90.0%	\$ 7,414.20	\$ 7,414.20	\$ -
SIGNAL DESIGN	\$ 34,417.50	90.0%	\$ 30,975.75	\$ 30,975.75	\$ -
GEOTECHNICAL INVESTIGATIONS	\$ 22,274.50	100.0%	\$ 22,274.50	\$ 22,274.50	\$ -
CONSTRUCTION PHASE SERVICES	\$ 24,175.00	0.0%	\$ -	\$ -	\$ -
ADDITIONAL DESIGN FOR SIGNAL ADDITION	\$ 28,100.00	75.0%	\$ 21,075.00	\$ 18,131.25	\$ 2,943.75
ADDITIONAL TOPOGRAPHIC SURVEYS	\$ 8,831.00	100.0%	\$ 8,831.00	\$ 8,831.00	\$ -
WATERLINE EASEMENT	\$ 825.00	100.0%	\$ 825.00	\$ 825.00	\$ -
TOTAL	\$ 371,847.00		\$ 330,176.05	\$ 327,232.30	\$ 2,943.75

TOTAL THIS INVOICE

\$ 2,943.75



December 21, 2021

Mr. Stacy Slawinski, PE
County Engineer
Fort Bend County Engineering Department
301 Jackson Street, 4th floor
Richmond, Texas 77469

**Ref: Owens Road (John Sharp) Segment 2; Project No. 17407; PO 169600
Invoice No.14**

Dear Stacy:

The following is our status report for the Owens Road (John Sharp) Segment 2 project for the period of November 1, 2021 to November 30, 2021:

Work completed during reporting period

- Progressed signal design at FM 1464 intersection to 90% complete.
- Working on roadway plan revisions to accommodate new signal design.
- Held coordination meeting with TxDOT.
- Held coordination meetings with adjacent consultant.
- Continued with utility coordination.

Work planned for coming month

- Continue coordination with adjacent projects.
- Complete plan changes for incorporating signal at FM 1464 intersection.
- Submit 95% plans.

Issues to be resolved

- None

Sincerely,

A handwritten signature in blue ink, appearing to read "Georghiou", is written over a light blue horizontal line.

Costas Georghiou, P.E.
Principal