

13430 Northwest Freeway, Suite 1100
Houston, TX 77040
p 713-462-3242
f 713-462-3262

INVOICE

Fort Bend County
301 Jackson Street, 4th Floor
Richmond, TX 77469

Invoice Date: 1/21/22
Fort Bend Project No. - 13106
CF Project No. 1511-003-02
Invoice No. 298025-9
PO 124094

Summary		Authorized Budget	Authorized Amount Remaining	% Complete	Invoiced To Date	Previously Invoiced	Net This Invoice
Original Effort (2015)							
PER	LS	\$293,309.83	\$0.00	100.00%	\$293,309.83	\$293,309.83	\$0.00
Basic Services (15)							
Task 01 PER Update	LS	\$152,719.17	\$0.00	100.00%	\$152,719.17	\$152,719.17	\$0.00
Task 02 Design	LS	\$357,385.22	\$268,038.91	25.00%	\$89,346.31	\$35,738.52	\$53,607.79
Task 03 Construction Phase & Control Staking	LS	\$57,500.00	\$57,500.00	0.00%	\$0.00	\$0.00	\$0.00
Task 04 Topographical Survey	LS	\$15,000.00	\$0.00	100.00%	\$15,000.00	\$15,000.00	\$0.00
Task 05 ROW Mapping /Parcel Boundary	LS	\$169,288.00	\$25,393.20	85.00%	\$143,894.80	\$126,966.00	\$16,928.80
Task 06 Geotechnical Investigation	LS	\$18,663.70	\$0.00	100.00%	\$18,663.70	\$18,663.70	\$0.00
Task 07 Construction Baseline Staking	LS	\$9,500.00	\$9,500.00	0.00%	\$0.00	\$0.00	\$0.00
Task 08 ROW Staking for Clearing Contractor	LS	\$8,500.00	\$8,500.00	0.00%	\$0.00	\$0.00	\$0.00
Task 09 Lighting Design/CenterPoint Coordination	LS	\$25,000.00	\$25,000.00	0.00%	\$0.00	\$0.00	\$0.00
Task 95 Reimbursables	LS	\$6,263.64	\$3,131.82	50.00%	\$3,131.82	\$3,131.82	\$0.00
Sub-Total Basic Services		\$819,819.73	\$397,063.93	51.57%	\$422,755.80	\$352,219.21	\$70,536.59
TOTAL Services (Basic Services & Original Effort)	LS	\$1,113,129.56	\$397,063.93	64.33%	\$716,065.63	\$645,529.04	\$70,536.59
TOTAL AMOUNT DUE THIS INVOICE							\$70,536.59

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.

By:



Mahmoud Salehi
Project Manager

SUMMARY OF MONTHLY ACTIVITIES

Cobb, Fendley & Associates

FBC Project #: 13106

Project Description: 10th Street/FM 762 Extension from US 90A/Jackson to Clay Street

Invoice Period: November 30, 2021 to January 25, 2022

Activities performed this period:

Task Project Management (CobbFendley)

- Work in progress to finalize the M&B descriptions for proposed ROW parcels.
- Coordinating proposed traffic signal modifications for the 90A intersection with TxDOT FB Area Office.
- Continuing Coordination with the City of Richmond to avoid various W & WW utility conflicts and developing solution to minimize the cost.
- Continuing UPRR railroad coordination through the City of Richmond. We will be notified by the city for their next meeting with UPRR.

Task: Surveying

- CobbFendley is nearing completion of the M&B descriptions and parcel sketches per approved proposed alignment and ROW envelope.
- Responding to BBI comments on M&B instruments as they become available.

Task: Geotechnical (Subconsultant)

- The geotechnical report received, pavement design recommendations were implemented, and shown on typical sections.

Task: Design Update

- Producing P&P sheets and other pertinent drawings towards completion of the overall plan set.
- Continue our coordination efforts with the City of Richmond and UPRR for the proposed at-grade track crossing.

Task: Current & Anticipated efforts

- Continue design production efforts towards 60% completed plan submittal.
- Continue production of the parcel M&B descriptions expected to be completed by February 8, 2022.
- Continue RR coordination efforts with UPRR and the City of Richmond for the proposed at-grade track crossing.