

PO 203786
DMS
REC 610602

AGENDA



ISO 9001:2008 CERTIFIED

ENGINEERS • PLANNERS • SCIENTISTS • CONSTRUCTION MANAGERS

P.O. Box 791479 • Baltimore, MD 21279-1479

FORT BEND COUNTY ENGINEERING DEPT
Attn: County Engineer
301 Jackson St
Richmond, TX 77469

Date: January 12, 2022
Project No: 862106899
Invoice No: 824500

Attn: Zach Jacobson
zjacobson@binkleybarfield.com

Project Description: Rural Intersection Improvements - Precinct 1, Project 20110 PO#203786
Needville-Fairchildss Rd at Pardon Rd, Needvill-Fairchilds Rd at Jeske Rd, and
Jeske Rd at Roesler Rd

Professional Services From November 1, 2021 Through December 31, 2021

20110 - KCI -
PO#203786

Engineering and Design Services (Roadway)

Billing Phase Description	Approved Amount	Total Pct Complete	Total Billed/Earned	Previous Billing	This Invoice
PER (including Utility Coordination)	\$ 59,868.00	15.04%	\$ 9,005.65	\$ -	\$ 9,005.65
FINAL DESIGN	\$ 73,249.00	0.00%	\$ -	\$ -	\$ -
SURVEY	\$ 41,830.00	62.10%	\$ 25,975.00	\$ -	\$ 25,975.00
GEOTECH	\$ 9,200.00	78.26%	\$ 7,200.00	\$ -	\$ 7,200.00
BID PHASE	\$ 4,760.00	0.00%	\$ -	\$ -	\$ -
Sub-Total =	\$188,907.00	22.33%	\$42,180.65	\$0.00	42180.65

Additional Services

SURVEY-PARCEL PLATS (\$1,420 ea (9))	\$ 12,780.00	0.00%	\$ -	\$ -	\$ -
CPS (Roadway)	\$ 13,520.00	0.00%	\$ -	\$ -	\$ -
STAKE ROW (Survey)	\$ 3,450.00	0.00%	\$ -	\$ -	\$ -
Sub-Total =	\$29,750.00	0.00%	\$0.00	\$0.00	0.00

Reimbursables (NTE \$150.00)

Subtotal Reimbursables \$0.00

Totals = \$218,657.00 19.29% 42,180.65 \$0.00 \$42,180.65

Total this Invoice: \$42,180.65

Please email LaToya McNair for any invoicing inquiries @ latoya.mcnaair@kci.com.

KCI Aging Summary

Invoice Number	Invoice Date	Amount Outstanding	Current	Over 30	Over 60	Over 90
824500	1/12/2022	\$42,180.65	\$42,180.65			

Approved by:

Thank you.

Susan D. Miller
Vice President



Fort Bend County



Project: 20110-Rural Intersections

KCI Project: 862106899

Limits: Needville-Fairchilds Rd at Dadon Rd, Needville-Fairchilds Rd at Jeske Rd, & Jeske Rd at Roesler Rd

MONTHLY PROGRESS REPORT NO. 1
November 1, 2021 to December 31, 2021

Preliminary Engineering Report

Percent complete (approx.): 30%

- Geotechnical investigation and report complete
- Topographic survey and existing ROW boundary survey complete
- Initiated project layout and design base files
- Initiated utility coordination
- Bi-weekly project meetings with Program Manager and routine project coordination

Prepared by: _____
Wade Zhao, PE

Date: January 12, 2022



INVOICE

Remit Edminster Hinshaw Russ & Assoc
to: dba EHRA Engineering
10011 Meadowglen Lane
Houston, Texas 77042
713.784.4500

KCI Technologies Inc.
Wade Zhao
VIA EMAIL: AP@kci.com
cc: wade.zhao@kci.com
15021 Katy Freeway, Suite 200
Houston, TX 77094

Invoice number 89986
Date 11/01/2021
Invoice Total **\$1,568.75**
Terms: Due Upon Receipt
Pay Online: ehrainc.com/make-payment

Project Manager: Robert L. Boelsche
Billing Manager: Robert L. Boelsche
Professional Services for the Date Ending 10/25/2021

Project: 211-510-00 Fort Bend County Needville-Fairchild Road
Invoice Group: 41, 50, 62

Survey Services for Two Intersections - KCI Project No. 862106899

Professional surveying services rendered in connection with performing a standard land survey for the intersections of Needville-Fairchild and Paton Road and Needville-Fairchild Road at Jeske Road; perform a topographic route survey for each intersection going approximately 200 linear feet each direction from the centerline of each intersection; prepare parcel maps and metes and bounds for five (5) parcels of land; and stake the ROW for clearing and utility relocates.

	Contract	% Complete	Total Billed	Prior Billing	Current Billing
ROW Standard Land Survey	\$30,442.50	1.44%	\$438.75	\$0.00	\$438.75
Category 6, Condition II Topographic Survey	\$21,047.50	5.37%	\$1,130.00	\$0.00	\$1,130.00
Expenses	\$6,570.00	0.00%	\$0.00	\$0.00	\$0.00
	\$58,060.00		\$1,568.75	\$0.00	\$1,568.75

PROFESSIONAL FEES

	Units Billed	Billing Rate	Charge
Senior Survey Project Manager / RPLS	3.00	195.0000	\$585.00
Survey CAD Technician	0.25	135.0000	\$33.75
Senior Survey CAD Technician	6.00	135.0000	\$810.00
Clerical	1.75	80.0000	\$140.00
			\$1,568.75

*** Total Project Invoice Amount **\$1,568.75**



INVOICE

Remit Edminster Hinshaw Russ & Assoc
to: dba EHRA Engineering
10011 Meadowglen Lane
Houston, Texas 77042
713.784.4500

Invoice Detail Report

PROFESSIONAL FEES

ROW Survey and Topographic Survey

Category 6, Condition II Topographic Survey

	Employee Name		Hours	Rate	Charge
Survey CAD Technician	Robert Boelsche	10/04/2021	0.25	135.00	\$33.75
<i>Needville Fairchild-request Abstracting</i>					
Clerical	Stacie Faust	10/06/2021	1.00	80.00	\$80.00
<i>Letters - Right of Entry (11) - Needville Fairchilds (RLB)</i>					
Clerical	Stacie Faust	10/12/2021	0.75	80.00	\$60.00
<i>Resend Right of Entry Letters w/new cover and attachments (RLB)</i>					
Senior Survey CAD Technician	Randal Kingery	10/06/2021	1.50	135.00	\$202.50
<i>FORT BEND NEEDVILLE FAIRCHILDS ROAD ----WORK ON RIGHT-OF-ENTRY LETTERS----</i>					
Senior Survey CAD Technician	Randal Kingery	10/21/2021	2.50	135.00	\$337.50
<i>FORT BEND COUNTY NEEDVILLE FAIRCHILDS ROAD ----CREATE WORKING SKETCH---- ----PRINT OUT VESTING DEEDS----</i>					
Senior Survey CAD Technician	Randal Kingery	10/22/2021	1.00	135.00	\$135.00
<i>FORT BEND COUNTY NEEDVILLE FAIRCHILDS ROAD ----CREATE WORKING SKETCH---- ----PRINT OUT VESTING DEEDS----</i>					
Senior Survey CAD Technician	Randal Kingery	10/23/2021	1.00	135.00	\$135.00
<i>FORT BEND COUNTY NEEDVILLE FAIRCHILDS ROAD ----CREATE WORKING SKETCH---- ----PRINT OUT VESTING DEEDS----</i>					
Senior Survey Project Manager / RPLS	Robert Boelsche	10/25/2021	0.75	195.00	\$146.25
<i>Needville-plan work, schedule, specs</i>					
Phase subtotal			8.75		\$1,130.00

ROW Standard Land Survey

Senior Survey Project Manager / RPLS	Robert Boelsche	10/06/2021	0.25	195.00	\$48.75
<i>Needville Fairchild Road- coordinate prep right-of-entry letters to 12 landowners; sign letters</i>					
Senior Survey Project Manager / RPLS	Robert Boelsche	10/11/2021	0.50	195.00	\$97.50
<i>Needville Fairchild Road-phone calls w/ landowners regarding right-of-entry letters</i>					
Senior Survey Project Manager / RPLS	Robert Boelsche	10/19/2021	0.50	195.00	\$97.50
<i>Needville Fairchild-review status of control set up, abstracting</i>					
Senior Survey Project Manager / RPLS	Robert Boelsche	10/21/2021	0.75	195.00	\$146.25
<i>Needville Fairchild Road-coordinate deed working sketch</i>					
Senior Survey Project Manager / RPLS	Robert Boelsche	10/25/2021	0.25	195.00	\$48.75
<i>Status of deeds</i>					
Phase subtotal			2.25		\$438.75

ROW Survey and Topographic Survey subtotal **\$1,568.75**

PROFESSIONAL FEES 11.00 \$1,568.75



INVOICE

Remit Edminster Hinshaw Russ & Assoc
to: dba EHRA Engineering
10011 Meadowglen Lane
Houston, Texas 77042
713.784.4500

KCI Technologies Inc.
Wade Zhao
VIA EMAIL: AP@kci.com
cc: wade.zhao@kci.com
15021 Katy Freeway, Suite 200
Houston, TX 77094

Invoice number 90681
Date 12/10/2021
Invoice Total **\$24,406.25**
Terms: Due Upon Receipt
Pay Online: ehrainc.com/make-payment

Project Manager: Robert L. Boelsche
Billing Manager: Robert L. Boelsche
Professional Services for the Date Ending 11/21/2021

Project: 211-510-00 Fort Bend County Needville-Fairchild Road
Invoice Group: 41, 50, 62

Survey Services for Two Intersections - KCI Project No. 862106899

Professional surveying services rendered in connection with performing a standard land survey for the intersections of Needville-Fairchild and Paton Road and Needville-Fairchild Road at Jeske Road; perform a topographic route survey for each intersection going approximately 200 linear feet each direction from the centerline of each intersection; prepare parcel maps and metes and bounds for five (5) parcels of land; and stake the ROW for clearing and utility relocates.

	Contract	% Complete	Total Billed	Prior Billing	Current Billing
ROW Standard Land Survey	\$30,442.50	28.73%	\$8,746.25	\$438.75	\$8,307.50
Category 6, Condition II Topographic Survey	\$21,047.50	81.86%	\$17,228.75	\$1,130.00	\$16,098.75
Expenses	\$6,570.00	0.00%	\$0.00	\$0.00	\$0.00
	\$58,060.00		\$25,975.00	\$1,568.75	\$24,406.25

PROFESSIONAL FEES

	Units Billed	Billing Rate	Charge
Senior Survey Project Manager / RPLS	7.75	195.0000	\$1,511.25
Project Manager (Engineer VI)	11.00	180.0000	\$1,980.00
Senior Survey CAD Technician	90.50	135.0000	\$12,217.50
Survey Party Chief	64.50	90.0000	\$5,805.00
Survey Instrument Man	44.50	65.0000	\$2,892.50
			\$24,406.25

*** Total Project Invoice Amount

\$24,406.25



INVOICE

Remit Edminster Hinshaw Russ & Assoc
to: dba EHRA Engineering
10011 Meadowglen Lane
Houston, Texas 77042
713.784.4500

Invoice Detail Report

PROFESSIONAL FEES

	Employee Name		Hours	Rate	Charge
ROW Survey and Topographic Survey					
ROW Standard Land Survey					
Senior Survey Project Manager / RPLS	Robert Boelsche	10/26/2021	0.75	195.00	\$146.25
Needville Fairchild-status of deeds, working sketch					
Senior Survey Project Manager / RPLS	Robert Boelsche	11/01/2021	0.25	195.00	\$48.75
Needville Fairchild-status of boundary recovery, ties					
Senior Survey Project Manager / RPLS	Robert Boelsche	11/08/2021	0.25	195.00	\$48.75
Needville-status of boundary recovery					
Senior Survey Project Manager / RPLS	Robert Boelsche	11/10/2021	1.00	195.00	\$195.00
Needville-review boundary; review progress, scope, and budget					
Senior Survey Project Manager / RPLS	Robert Boelsche	11/11/2021	0.75	195.00	\$146.25
Needville-review boundary at three intersections; email client schedule; coordinate return trip for additional boundary					
Senior Survey Project Manager / RPLS	Robert Boelsche	11/15/2021	0.25	195.00	\$48.75
Needville-review work					
Senior Survey Project Manager / RPLS	Robert Boelsche	11/16/2021	1.00	195.00	\$195.00
Needville - boundary analysis					
Senior Survey Project Manager / RPLS	Robert Boelsche	11/18/2021	0.25	195.00	\$48.75
Review final boundary					
Senior Survey CAD Technician	Randal Kingery	10/25/2021	2.00	135.00	\$270.00
NEEDVILLE FAIRCHILDS WORKING SKETCH ----PROCESS ABSTRACTING DEED AND CREATE WORKING SKETCH---- ----SET UP FIELD PACKAGE FOR TOPO---- ----COORDINATE WITH FIELD CREW----					
Senior Survey CAD Technician	Randal Kingery	10/26/2021	4.00	135.00	\$540.00
NEEDVILLE FAIRCHILDS WORKING SKETCH ----PROCESS ABSTRACTING DEED AND CREATE WORKING SKETCH---- ----DIGTESS LOCATE REQUEST FOR 3 INTERSECTIONS---					
Senior Survey CAD Technician	Randal Kingery	10/27/2021	7.50	135.00	\$1,012.50
NEEDVILLE FAIRCHILDS WORKING SKETCH ----PROCESS ABSTRACTING DEED AND CREATE WORKING SKETCH---- ----DIGTESS LOCATE REQUEST FOR 3 INTERSECTIONS---					
Senior Survey CAD Technician	Randal Kingery	10/28/2021	2.00	135.00	\$270.00
NEEDVILLE FAIRCHILD TOPO ----CHECK LEVEL LOOP AND PROCESS CONTROL DOWNLOAD----					
Senior Survey CAD Technician	Randal Kingery	10/29/2021	3.00	135.00	\$405.00
NEEDVILLE FAIRCHILD TOPO ----PROCESS GPS DOWNLOAD FOR BOUNDARY----					
Senior Survey CAD Technician	Randal Kingery	11/10/2021	3.50	135.00	\$472.50
NEEDVILLE FAIRCHILDS ROW SURVEY ----BOUNDARY ANALYSIS----					
Senior Survey CAD Technician	Randal Kingery	11/11/2021	5.50	135.00	\$742.50
NEEDVILLE FAIRCHILDS ROW SURVEY ----BOUNDARY ANALYSIS----					
Senior Survey CAD Technician	Randal Kingery	11/15/2021	6.00	135.00	\$810.00
NEEDVILLE FAIRCHILDS ROW SURVEY ---CREATION OF ROW BASE MAP----					



INVOICE

Remit Edminster Hinshaw Russ & Assoc
to: dba EHRA Engineering
10011 Meadowglen Lane
Houston, Texas 77042
713.784.4500

Invoice Detail Report

PROFESSIONAL FEES

	Employee Name		Hours	Rate	Charge
Senior Survey CAD Technician	Randal Kingery	11/16/2021	2.00	135.00	\$270.00
NEEDVILLE FAIRCHILDS ROW SURVEY ---CREATION OF ROW BASE MAP---					
Senior Survey CAD Technician	Randal Kingery	11/17/2021	5.50	135.00	\$742.50
NEEDVILLE FAIRCHILDS ROW SURVEY ---CREATION OF ROW BASE MAP---					
Senior Survey CAD Technician	Randal Kingery	11/18/2021	4.00	135.00	\$540.00
NEEDVILLE FAIRCHILDS ROW SURVEY ---CREATION OF ROW BASE MAP---					
Senior Survey CAD Technician	Randal Kingery	11/19/2021	2.00	135.00	\$270.00
NEEDVILLE FAIRCHILDS ROW SURVEY ---CREATION OF ROW BASE MAP---					
Survey Instrument Man	Brian Boelsche	11/12/2021	7.00	65.00	\$455.00
recover and tie boundary					
Survey Party Chief	Randal Kingery	11/12/2021	7.00	90.00	\$630.00
NEEDVILLE FAIRCHILD ROW SURVEY ----LOCATE AND TIE BOUNDARY----					
Phase subtotal			65.50		\$8,307.50

Category 6, Condition II Topographic Survey

Senior Survey Project Manager / RPLS	Robert Boelsche	10/27/2021	0.50	195.00	\$97.50
Needville-crew super. & review control and topo					
Senior Survey Project Manager / RPLS	Robert Boelsche	10/28/2021	0.25	195.00	\$48.75
Needville - topo coordination					
Senior Survey Project Manager / RPLS	Robert Boelsche	11/01/2021	0.25	195.00	\$48.75
Needville Fairchild-status of BM Loop, site control, topo survey					
Senior Survey Project Manager / RPLS	Robert Boelsche	11/08/2021	0.25	195.00	\$48.75
Needville-status of topo processing, phone call with land owner					
Senior Survey Project Manager / RPLS	Robert Boelsche	11/10/2021	0.75	195.00	\$146.25
Needville-review topo; review progress, budget					
Senior Survey Project Manager / RPLS	Robert Boelsche	11/11/2021	0.50	195.00	\$97.50
Needville topo-review topo, email client schedule					
Senior Survey Project Manager / RPLS	Robert Boelsche	11/15/2021	0.25	195.00	\$48.75
Needville-review work					
Senior Survey Project Manager / RPLS	Robert Boelsche	11/18/2021	0.25	195.00	\$48.75
Review notes					
Senior Survey Project Manager / RPLS	Robert Boelsche	11/19/2021	0.25	195.00	\$48.75
Needville-review final topo dwg, email ot client					
Survey Party Chief	Eric Bridges, IV	10/27/2021	7.50	90.00	\$675.00
Check into control, set new control and tbm's. Run level through new control and tbm's to establish elevations.					
Survey Party Chief	Eric Bridges, IV	10/28/2021	10.00	90.00	\$900.00
Run level through new control and tbm's. search for and tie boundary.					
Survey Party Chief	Eric Bridges, IV	11/01/2021	10.00	90.00	\$900.00
Set up total station and topo Jeske Rd. @ Roesler Rd. intersection. Search for and tie boundary.					

INVOICE

Remit Edminster Hinshaw Russ & Assoc
to: dba EHRA Engineering
10011 Meadowglen Lane
Houston, Texas 77042
713.784.4500

Invoice Detail Report

PROFESSIONAL FEES

	Employee Name		Hours	Rate	Charge
Survey Party Chief	Eric Bridges, IV	11/02/2021	10.00	90.00	\$900.00
Set up total station and topo Needville-Fairchild Rd. @ Jeske Rd. intersection. Search for and tie boundary.					
Survey Party Chief	Eric Bridges, IV	11/03/2021	10.00	90.00	\$900.00
Set up total station and topo Needville-Fairchild Rd. @ Padon Rd. intersection. Search for and tie centerline monuments.					
Survey Party Chief	Dalton Kennedy	11/02/2021	10.00	90.00	\$900.00
Set up total station and topo Needville-Fairchild Rd. @ Jeske Rd. intersection. Search for and tie boundary.					
Survey Instrument Man	Dalton Kennedy	10/27/2021	7.50	65.00	\$487.50
Check into control, set new control and tbm's. Run level through new control and tbm's to establish elevations.					
Survey Instrument Man	Dalton Kennedy	10/28/2021	10.00	65.00	\$650.00
Run level through new control and tbm's, search for and tie boundary.					
Survey Instrument Man	Dalton Kennedy	11/01/2021	10.00	65.00	\$650.00
Set up total station and topo Jeske Rd. @ Roesler Rd. intersection. Search for and tie boundary.					
Survey Instrument Man	Dalton Kennedy	11/03/2021	10.00	65.00	\$650.00
Set up total station and topo Needville-Fairchild Rd. @ Padon Rd. intersection. Search for and tie centerline monuments.					
Senior Survey CAD Technician	Randal Kingery	11/01/2021	7.00	135.00	\$945.00
NEEDVILLE FAIRCHILDS ROAD TOPO ----PROCESS TRIMBLE GPS AND ROBOTIC FILE---- ----RUN CALCULATIONS ON DATA----					
Senior Survey CAD Technician	Randal Kingery	11/02/2021	5.50	135.00	\$742.50
NEEDVILLE FAIRCHILDS ROAD TOPO ----PROCESS TRIMBLE GPS AND ROBOTIC FILE---- ----RUN CALCULATIONS ON DATA----					
Senior Survey CAD Technician	Randal Kingery	11/03/2021	4.00	135.00	\$540.00
NEEDVILLE FAIRCHILDS ROAD TOPO ----PROCESS TRIMBLE GPS AND ROBOTIC FILE---- ----RUN CALCULATIONS ON DATA----					
Senior Survey CAD Technician	Randal Kingery	11/04/2021	1.50	135.00	\$202.50
NEEDVILLE FAIRCHILDS ROAD TOPO ----PROCESS TRIMBLE GPS AND ROBOTIC FILE---- ----RUN CALCULATIONS ON DATA----					
Senior Survey CAD Technician	Randal Kingery	11/05/2021	4.50	135.00	\$607.50
NEEDVILLE FAIRCHILDS ROAD TOPO ----DRAFTING ON TOPO---					
Senior Survey CAD Technician	Randal Kingery	11/06/2021	1.00	135.00	\$135.00
NEEDVILLE FAIRCHILDS ROAD TOPO ----DRAFTING ON TOPO---					
Senior Survey CAD Technician	Randal Kingery	11/07/2021	3.00	135.00	\$405.00
NEEDVILLE FAIRCHILDS ROAD TOPO ----DRAFTING ON TOPO---					
Senior Survey CAD Technician	Randal Kingery	11/08/2021	1.00	135.00	\$135.00
NEEDVILLE FAIRCHILD TOPO ----DRAFTING ON TOPO---					
Senior Survey CAD Technician	Randal Kingery	11/09/2021	5.00	135.00	\$675.00
NEEDVILLE FAIRCHILD TOPO ----DRAFTING ON TOPO---					
Senior Survey CAD Technician	Randal Kingery	11/10/2021	4.00	135.00	\$540.00



INVOICE

Remit Edminster Hinshaw Russ & Assoc
to: dba EHRA Engineering
10011 Meadowglen Lane
Houston, Texas 77042
713.784.4500

Invoice Detail Report

PROFESSIONAL FEES

	Employee Name		Hours	Rate	Charge
<i>NEEDVILLE FAIRCHILD TOPO</i>					
<i>----DRAFTING ON TOPO----</i>					
Senior Survey CAD Technician	Randal Kingery	11/12/2021	1.00	135.00	\$135.00
<i>NEEDVILLE FAIRCHILDS ROAD</i>					
<i>----PROCESS GPS FILE AND ADD BOUNDARY TO POINTKEY----</i>					
Senior Survey CAD Technician	Randal Kingery	11/16/2021	5.00	135.00	\$675.00
<i>NEEDVILLE FAIRCHILDS TOPO</i>					
<i>----CLEAN UP TOPO AND BASE MAP----</i>					
Senior Survey CAD Technician	Randal Kingery	11/18/2021	1.00	135.00	\$135.00
<i>NEEDVILLE FAIRCHILDS TOPO</i>					
<i>----CLEAN UP TOPO AND BASE MAP----</i>					
Project Manager (Engineer VI)	Frederick Signorelli	11/18/2021	6.00	180.00	\$1,080.00
<i>Needville Fairchilds Road. Rework from local to surface coordinate system. Microstation TIN surface.</i>					
Project Manager (Engineer VI)	Frederick Signorelli	11/17/2021	4.00	180.00	\$720.00
<i>Needville Fairchilds Road. Microstation TIN surface.</i>					
Project Manager (Engineer VI)	Frederick Signorelli	11/19/2021	1.00	180.00	\$180.00
<i>Needville Fairchilds. Convert CAD files to DGN.</i>					
Phase subtotal			152.75		\$16,098.75
ROW Survey and Topographic Survey subtotal					\$24,406.25
PROFESSIONAL FEES			218.25		<u>\$24,406.25</u>

VISIT OUR WEBSITE AT:
www.rkci.com

INVOICE

INVOICE #: H015418

CONSULTANTS * ENVIRONMENTAL * FACILITIES * INFRASTRUCTURE

BILLING DATE :
11/8/2021

PROJECT :
AHA2107100
Needville- Fairchilds Rd.

CLIENT :
15C06863 K C I Technologies, Inc.



Wade Zhao
K C I Technologies, Inc.
15021 Katy Freeway, Suite 200
Houston, TX 77094

REMITTANCE ADDRESS:
RABA KISTNER, INC.
P.O. BOX 971037
DALLAS, TX 75397-1037

PHONE (210) 699-9090

CONSULTING SERVICES

FOR PROFESSIONAL SERVICES RENDERED THROUGH: 11/5/2021

KC| Project No. ~~862106899~~-Rural Intersections

KC| Task #6- Geotech

ap@kci.com

CC: wade.zhao@kci.com

TOTAL FEE AUTHORIZED	7,200.00
PERCENT COMPLETE AS OF 11/5/2021	80.00%
FEE EARNED TO DATE	5,760.00
LESS PREVIOUS BILLINGS	0.00
AMOUNT DUE THIS INVOICE **	<u>5,760.00</u>

RK PROJECT MANAGER: JOHN BROWN
CLIENT PHONE: 720-900-8759

PROJECT ACCOUNTS RECEIVABLE SUMMARY

Amount Due This Invoice	\$	5,760.00
Total of Previous Invoices - Currently Unpaid		0.00
Total Due And Payable	\$	5,760.00

* Invoices are submitted monthly and are due on receipt. * Carrying charges may be assessed on invoices unpaid beyond 30 days from billing date.
AP Nov-21
PLEASE PAY FROM THIS INVOICE.

VISIT OUR WEBSITE AT:
www.rkci.com

INVOICE

INVOICE #:H015541

CONSULTANTS * ENVIRONMENTAL * FACILITIES * INFRASTRUCTURE

BILLING DATE :
12/9/2021

PROJECT :
AHA2107100
Needville- Fairchilds Rd.

CLIENT :
15C06863 K C I Technologies, Inc.



Wade Zhao
K C I Technologies, Inc.
15021 Katy Freeway, Suite 200
Houston, TX 77094

REMITTANCE ADDRESS:
RABA KISTNER, INC.
P.O. BOX 971037
DALLAS, TX 75397-1037

PHONE (210) 699-9090

CONSULTING SERVICES

KCI Project No. 862106899-Rural Intersections
KCI Task #6- Geotechap@kci.com
CC: wade.zhao@kci.com

FOR PROFESSIONAL SERVICES RENDERED THROUGH: 12/3/2021

wade.zhao@kci.com

TOTAL FEE AUTHORIZED	7,200.00
PERCENT COMPLETE AS OF 12/3/2021	100.00%
FEE EARNED TO DATE	7,200.00
LESS PREVIOUS BILLINGS	5,760.00
AMOUNT DUE THIS INVOICE **	<u>1,440.00</u>

RK PROJECT MANAGER: JOHN BROWN
CLIENT PHONE: 720-900-8759

PROJECT ACCOUNTS RECEIVABLE SUMMARY

Amount Due This Invoice	\$	1,440.00
Total of Previous Invoices - Currently Unpaid		<u>5,760.00</u>
Total Due And Payable	\$	7,200.00

* Invoices are submitted monthly and are due on receipt. * Carrying charges may be assessed on invoices unpaid beyond 30 days from billing date.
AP Dec-21
PLEASE PAY FROM THIS INVOICE.