



PO 200678
DMS
REC 610644

AGENDA

Fort Bend County
Richmond TX 77469

Invoice Date: 01/07/2022
Invoice: 10065119
Project: 043071.001

Attention: Stacy Slawinski, stacy.slawinski@fortbendcountytexas.gov
Project Name: Fort Bend County Pct 3/SH 99 Frontage Rd

For Professional Services Rendered through: December 31, 2021
Project Number 20301
PO # 200678

Lump Sum	Fee	Pct. Comp	Earned To Date	Previous Amount	Current Amount
000100 - Preliminary Roadway Design	129,220.00	3.00	3,876.60	3,876.60	0.00
000101 - Drainage Study	150,440.00	0.00	0.00	0.00	0.00
000102 - Survey	63,880.00	30.00	19,164.00	19,164.00	0.00
000103 - Geotechnical Investigation	76,450.00	0.00	0.00	0.00	0.00
000104 - Environmental Investigations	66,605.00	8.00	5,328.40	0.00	5,328.40
000200 - Final Roadway Design	345,205.00	0.00	0.00	0.00	0.00
000400 - Survey - ROW Parcels	8,250.00	0.00	0.00	0.00	0.00
000401 - Survey - SUE (Level A)	17,270.00	0.00	0.00	0.00	0.00
000402 - ENV - Phase 1 ESA	5,500.00	0.00	0.00	0.00	0.00
000403 - ENV - TxDOT Environmental Assessment	14,300.00	0.00	0.00	0.00	0.00
000404 - ENV - Public Involvement and Meeting	14,250.00	0.00	0.00	0.00	0.00
000405 - Noise-related Services	64,000.00	0.00	0.00	0.00	0.00
Total Lump Sum Services:	955,370.00	2.97	28,369.00	23,040.60	5,328.40

Hourly Not To Exceed	Fee	Pct. Comp	Earned To Date	Previous Amount	Current Amount
000300 - Bid and Construction Phase Services	50,000.00	0.00	0.00	0.00	0.00
Total Hourly Not To Exceed Services:	50,000.00	0.00	0.00	0.00	0.00

Remaining Fee: 977,001.00

Total Earned to Date: 28,369.00
Less Previous Billed: 23,040.60
Amount Due this Invoice: 5,328.40

Outstanding Invoices:

Number	Date	Balance
10063512	12/08/2021	19,810.10
Total		19,810.10

Remit payment to P.O. Box 678316, Dallas, TX 75267-8316
Reference Project 043071.001 and Invoice 10065119
Contact Alison Reigel at areigel@halff.com with any billing questions.

ED

PROGRESS REPORT

TO: Stacy Slawinski
FROM: Ashley Purkey, PE
PROJECT: Fort Bend County Pct 3 / SH 99 Frontage Road
SUBJECT: Progress Report – December 2021

The purpose of this memorandum is to summarize the progress for the period from December 1, 2021 thru December 31, 2021 for the above referenced project.

The following tasks were initiated and/or completed this period:

Environmental Investigations

- Environmental coordination and investigation

Tasks anticipated for January 2022:

- Revise schematic based upon clarifications from main lanes consultant.
- Prepare cross sections for proposed retaining walls based upon survey data.