



Mr. Stacy Slawinski, PE
County Engineer
Fort Bend County
Engineering Department
1517 Eugene Heimann Circle
Richmond, TX 77469

December 31, 2021
Project No: 008118
Invoice No: 1221082

Professional Engineering and Design services for improvements to California Street from Trammel Fresno to 300-ft North of Trammel Fresno under Project No. 20221x under the Fort Bend County Mobility Program pursuant to SOQ 14-025.
Project No.: 20221x
PO No.: 205185

For Professional Services rendered from November 27, 2021 to December 31, 2021:

Description	Contract Amount	Percent Complete	Billed to Date	Previously Invoiced	Current Invoice
PS&E Documents (included Bidding & CPS)	33,800.00	49.1245	16,604.09	10,825.33	5,778.76
Topographic Survey	8,600.00	100.00	8,600.00	8,600.00	0.00
Total Fee	42,400.00		25,204.09	19,425.33	5,778.76
					5,778.76
					\$5,778.76
Recap:	Current	Previous	To-Date		
Total Billings	5,778.76	19,425.33	25,204.09		
Contract Amount			42,400.00		
Balance			17,195.91		
		Total Due This Invoice:			\$5,778.76

Remit Payment:
RPS Infrastructure, Inc.
575 N. Dairy Ashford, Suite 700, Houston, Texas, 77079
T: (281) 589-7257 -

PROGRESS REPORT

Contract:	Project 20221x California Street Design
Date:	January 6 th , 2022
Job No.:	008118
Progress Report No.:	03 – January - 22
Prepared By:	Gabriel Odreman, PE, PMP /Mark Richardson

Activities Completed from 11/27/2021 to 12/31/2021

- Quantities
- 90% submittal

Activities Planned for Next Month

- Finalizing 95% plans

Information we are waiting to receive

- None

Comments

- None