



# INVOICE

2-01-22

PO 202316

AGENDA

DMS

REC 611958

**Project:** Koeblen Road Seg 1  
Fort Bend County Project No. 20107  
Invoice No. 20107-6 HJC Project No. 00121, PO # 202316

Dear Mr. Slawinski:

HJ Consulting, Inc. is pleased to provide you with the invoice for the services for the above referenced project.

	<i>Approved Amount</i>	<i>Total % Complete</i>	<i>Total Earned</i>	<i>Total Previous Invoiced</i>	<i>This Invoice</i>
<i>Title</i>					
PER	\$216,400.00	75%	\$162,300.00	\$129,840.00	\$32,460.00
Drainage Study	\$90,570.00	75%	\$67,927.50	\$45,285.00	\$22,642.50
Topo Survey	\$47,800.00	86.92%	\$41,546.00	\$41,546.00	\$0
Geotechnical	\$57,639.50	50.37%	\$29,030.49	\$29,030.49	\$0
Traffic (Study & Temporary signal)	\$16,080.00	36.27%	\$5,832.00	\$5,832.00	\$0
Final Design	\$356,370.00	0%			
<b>Subtotal</b>	<b>\$784,859.50</b>	<b>39.07%</b>	<b>\$306,635.99</b>	<b>\$251,533.49</b>	<b>\$55,102.50</b>

<i>Additional Services</i>	<i>Approved Amount</i>	<i>Total % Complete</i>	<i>Total Earned</i>	<i>Total Previous Invoiced</i>	<i>This Invoice</i>
Survey for Parcel - 15@\$2075	\$31,125.00				
Survey & Staking	\$6,180.00				
Traffic Signal Modification	\$16,500.00				
Waterline Relocation	\$16,955.00				
San Sewer Relocaion	\$9,375.00				
<b>Subtotal</b>	<b>\$80,135.00</b>				
<b>Total</b>	<b>\$864,994.50</b>	<b>35.45%</b>	<b>\$306,635.99</b>	<b>\$251,533.49</b>	<b>\$55,102.50</b>

I certify this invoice to be true and correct.

Harish Jajoo, P.E., CFM  
President

**Civil Engineers | Construction Managers**

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479  
832-338-3202 (C) | 832-553-3103 (F) | [www.hjconsultinginc.com](http://www.hjconsultinginc.com)



Project: 2-1-22  
Koeblen Road Seg 1  
Fort Bend County Project No. 20107, P0# 202316  
Invoice No. 20107-6 HJC Project No. 00121

## **Progress Report for 12/01/21-1/31/22**

### Drainage:

1. Modelling proposed storm sewer system from proposed design.
2. Evaluating alternatives for drainage.
3. Performed preliminary proposed condition analysis.
4. Coordinated with LJA and Civiltech and provided them with North segment detention from HJ's portion of the work.

### PER:

1. Finalizing various exhibits for PER.
2. Updated roadway plan design with revised location from LJA.
3. Updated roadway profile design.
4. Revised storm sewer sizes based on inputs from the drainage team.

---

### **Civil Engineers | Construction Managers**

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479  
832-338-3202 (C) | 832-553-3103 (F) | [www.hjconsultinginc.com](http://www.hjconsultinginc.com)