

ARCHITECTURE
ENGINEERING
INTERIORS
PLANNING



OK.
2.14.22

James Knight
Director, Facilities Management and Planning
Fort Bend County
Facilities Management and Planning
301 Jackson Street
Richmond, TX 77469

January 31, 2022
Project No: R1003674.02
Invoice No: 10055112

Project R1003674.02 Fort Bend County - Emergency Operations Center Final Design
PO#182578

Professional Services from December 1, 2021 to December 31, 2021

PO#182578 R# 612436

Phase 01 Basic Services
Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Schematic Design	60,000.00	100.00	60,000.00	60,000.00	0.00
Design Development	150,000.00	100.00	150,000.00	150,000.00	0.00
Construction Documents	240,000.00	100.00	240,000.00	240,000.00	0.00
Bidding	60,000.00	100.00	60,000.00	60,000.00	0.00
Construction Administration	90,000.00	80.00	72,000.00	67,500.00	4,500.00
Total Fee	600,000.00		582,000.00	577,500.00	4,500.00
Total Fee					4,500.00
Total this Phase					\$4,500.00

Phase 02 Specialty Consulting Services
Fee

Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Landscape	10,500.00	91.00	9,555.00	9,555.00	0.00
IECC Commissioning	5,000.00	0.00	0.00	0.00	0.00
Windstorm Inspections	10,000.00	90.00	9,000.00	9,000.00	0.00
Telecommunications	28,900.00	91.00	26,299.00	26,299.00	0.00
Security	20,685.00	91.00	18,823.35	18,823.35	0.00
Audio Visual	62,000.00	91.00	56,420.00	56,420.00	0.00
PGAL Management Fee	48,915.00	91.00	44,512.65	44,512.65	0.00
Total Fee	186,000.00		164,610.00	164,610.00	0.00

RECEIVED

FEB 11 2022

BY: *PM220054* Remit to:

3131 Briarpark Dr., Suite 200
Houston, TX 77042

PGAL.COM

Contact Accounting Department with any Questions
T 713 622 1444

Project	R1003674.02	Fort Bend County EOC Final Design	Invoice	10055112
---------	-------------	-----------------------------------	---------	----------

Total Fee 0.00

Total this Phase 0.00

Phase RE Reimbursable Expenses

Reimbursable Expenses

ARC	31.41		
Bonnette, Paul	83.20		
Hobbs, James	118.72		
Arenales, Bruce	87.36		
Lampton, Jason	70.56		
Total Reimbursables	391.25	1.0 times	391.25

Billing Limits

	Current	Prior	To-Date
Expenses	391.25	6,736.04	7,127.29
Limit			10,000.00
Remaining			2,872.71

Total this Phase \$391.25

Total this Invoice \$4,891.25

Approval

