



Pay Estimate Form

Project Name:	Clodine Road (17417)
Project Number:	17417
PO Number:	187672
Contractor:	Triple B Services, LLP
Pay Estimate Number:	CN-3/PA 9/17417 [Final Pay Estimate]
Date of Estimate:	CreatedOn 02/07/2022 LastModifiedOn 02/15/2022
Estimate Dates:	From 07/29/2021 To 02/02/2022
Contract Dates:	04/15/2020 To 01/29/2021

	Total
Original Contract Time	241 Days
Extensions by Change Orders	49 Days
Total Contract Time	290 Days
Spent Days	289 Days
Days Remaining	1 Days

	Up to Previous	Current	Total
1. Original Contract Amount			\$ 2,156,438.00
2. Net Change by Change Orders			\$ 199,036.43
3. Total Contract Amount			\$ 2,355,474.43
4. Total Earnings	\$ 2,334,336.40	\$ 21,138.03	\$ 2,355,474.43
5. Total Work Completed (%)	99.10%	0.90%	100.00%
6. Material on Hand (Payment)	\$ 0.00	\$ 0.00	\$ 0.00
7. Material on Hand (Recovery)	\$ 0.00	\$ 0.00	\$ 0.00
8. Total Earnings before Retainage (4+6-7)	\$ 2,334,336.40	\$ 21,138.03	\$ 2,355,474.43
9. Retainage at 0.00% of (8)	\$ 214,757.60	\$ 0.00	\$ 214,757.60
10. Retainage Release	\$ 98,040.78	\$ 116,716.82	\$ 214,757.60
11. Net After Retainage (8-9+10)	\$ 2,217,619.58	\$ 137,854.85	\$ 2,355,474.43
12. Adjustments (Liquidated Damages)	\$ 0.00	\$ 0.00	\$ 0.00
13. Payment Due (11-12)		\$ 137,854.85	

LAWSON

AGENDA

FINAL AFFIDAVIT OF BILLS PAID

STATE OF TEXAS
COUNTY OF HARRIS

Donna M. Burke being first duly sworn states that she is the **Sr. Project Administrator** of **Triple B Services, LLP** of **Harris County** of Texas, hereinafter called "Company", and the said Company has performed work and/or furnished labor for **Fort Bend County** hereinafter called "Owner" pursuant to a contract, dated **03/13/2020** with Owner (hereinafter called "CONTRACT") for the construction of:

20-02000. Clodine Road Road Construction FBC B20-056
Project#17417 PO#187672
Liberty Mutual Surety [REDACTED]

That all just and lawful invoices against the Company for labor, materials, and expendable equipment employed in the performance of the Contract and have been paid in full

That the Company agrees to indemnify and hold the Owner and Engineers harmless from all liability arising from claims by subcontractors, materialmen and suppliers under Contract, and

That no claims have been made or filed upon the payment bond,

That the Company has not received any claims or notice of claims from the subcontractor, materialmen and suppliers.


Date: 2/7/22

Triple B Services, LLP

By: *Donna Burke*
Sr. Project Administrator

STATE OF TEXAS §
 §
COUNTY OF HARRIS §

Before me, the undersigned Notary Public in and for the State of Texas, on this day personally appeared **Donna Burke**, known to me to be the person and officer whose name is subscribed to the foregoing instrument, and acknowledged to me that s/he executed such instrument for the purposes therein expressed, and in the capacity therein stated as the act and deed of such business entity.



Lisa Gauna
Name: Lisa Gauna
Notary Public, State of Texas
My commission expires: November 11, 2023