



February 12, 2022

Fort Bend County Public Infrastructure Department
Engineering Department
301 Jackson Street
Richmond, Texas 77469

Attn: Kevin Mineo, P.E.

Reference: Engineering Services- Preliminary, Design & Contract Phase Engineering
Agreement for Richmond St
From Main St to 1000' north of Fairchilds Creek
Purchase Order No.: **202318**

Subject: Invoice No. **12670**
January 01, 2022 To January 31, 2022 Services

Amount: \$ 8,654.85

Mail Payments to: IDCUS Inc.
15915 Katy Freeway, Suite 300
Houston, Texas 77094

This Invoice is certified True and Correct.

Sincerely,
IDCUS Inc.

A handwritten signature in blue ink, appearing to read "Larry F. Janak". The signature is fluid and cursive, with the first letters of the first and last names being capitalized and prominent.

Larry F. Janak, P.E.
President & CEO



15915 Katy Freeway, #300
Houston, TX. 77094
(713) 541-5591

Fort Bend County Mobility Project - Richmond St

From FM 360 (Main St.) to 1000 ft north of Fairchilds Creek

Fort Bend County 2020 Mobility Bond Program - Project No. 20118

Attn: Kevin A. Mineo

Service Period: January 01, 2022 to January 31, 2022

Authorized Value:

Optional Services:

Contract Value

\$637,213.00

\$32,066.00

\$669,279.00

Invoice Date: 2/12/2022

IDCUS Project No. 402-0750

Invoice No. 12670

Purchase Order No. 20318

SUMMARY	Authorized Amount	Authorized Amount Remaining	Percentage Complete (%)	Invoiced To Date	Total Previously Invoiced	This Invoice (Net)
IDCUS INC						
Phase I - Preliminary Design Services	\$158,097.00	\$23,715	85.00%	\$134,382.45	\$126,477.60	\$7,904.85
TASK SUBTOTAL	\$158,097.00	\$23,715	85.00%	\$134,382.45	\$126,477.60	\$7,904.85
Phase II - Final Design Services	\$183,588.00	\$183,588	0.00%	\$0.00	\$0.00	\$0.00
TASK SUBTOTAL	\$183,588.00	\$183,588	0.00%	\$0.00	\$0.00	\$0.00
Phase III - Bid & Construction Phase Services (Time & Material)	\$16,098.00	\$16,098	0.00%	\$0.00	\$0.00	\$0.00
TASK SUBTOTAL	\$16,098.00	\$16,098	0.00%	\$0.00	\$0.00	\$0.00
Miscellaneous Services - Reproduction	\$2,500.00	\$1,250	50.00%	\$1,250.00	\$500.00	\$750.00
TASK SUBTOTAL	\$2,500.00	\$1,250	50.00%	\$1,250.00	\$500.00	\$750.00
Optional Services - Public Utility Design	\$18,750.00	\$18,750	0.00%	\$0.00	\$0.00	\$0.00
TASK SUBTOTAL	\$18,750.00	\$18,750	0.00%	\$0.00	\$0.00	\$0.00
SUB-CONSULTANTS FEES						
Phase I - Preliminary Design Services						
PAPE-DAWSON - SURVEYING	\$73,350.00	\$7,224	90.15%	\$66,126.31	\$66,126.31	\$0.00
ASSOCIATED TESTING LABORATORIES - GEOTECHNICAL	\$60,740.00	\$21,257	65.00%	\$39,483.00	\$39,483.00	\$0.00
LJA ENGINEERING INC. - BRIDGE DESIGN	\$5,000.00	\$0	100.00%	\$5,000.00	\$5,000.00	\$0.00
SUB-CONSULTANT PHASE I TASK TOTAL	\$139,090.00	\$28,481	79.52%	\$110,609.31	\$66,126.31	\$0.00
Phase II - Final Design Services						
HALFF - TCP & SPM DESIGN	\$77,520.00	\$77,520	0.00%	\$0.00	\$0.00	\$0.00
LJA ENGINEERING INC - BRIDGE DESIGN	\$52,000.00	\$52,000	0.00%	\$0.00	\$0.00	\$0.00
SUB-CONSULTANT PHASE II TASK TOTAL	\$129,520.00	\$129,520	0.00%	\$0.00	\$0.00	\$0.00
Phase III - Bid & Construction Phase Services (Time & Material)						
HALFF - TCP & SPM DESIGN	\$3,320.00	\$3,320	0.00%	\$0.00	\$0.00	\$0.00
LJA ENGINEERING INC - BRIDGE DESIGN	\$5,000.00	\$5,000	0.00%	\$0.00	\$0.00	\$0.00
SUB-CONSULTANT PHASE III TASK TOTAL	\$8,320.00	\$8,320	0.00%	\$0.00	\$0.00	\$0.00
Optional Services						
PAPE-DAWSON - CONSTRUCTION STAKING	\$6,500.00	\$6,500	0.00%	\$0.00	\$0.00	\$0.00
ASSOCIATED TESTING LABORATORIES - ALLOWANCES	\$6,816.00	\$0	100.00%	\$6,816.00	\$6,816.00	\$0.00
SUB-CONSULTANT OPTIONAL TASK TOTAL	\$13,316.00	\$6,500	0.00%	\$0.00	\$0.00	\$0.00
TOTAL AMOUNT DUE THIS INVOICE (IDCUS & SUB-CONSULTANTS)						\$8,654.85
Total Previously Invoiced Amount:						\$244,402.91
Total Invoiced to Date:						\$253,057.76
Total Project Percent Complete:						37.81%
Authorized Amount Remaining:						\$384,155.24
Contract Amount Remaining:						\$416,221.24



FORT BEND COUNTY – RICHMOND ST
From Main St (FM 360) to 1000 ft north of Fairchild Creek
Fort Bend County 2020 Mobility Bond Program – Project No. 20118
PROGRESS REPORT for Pay Estimate # 06

January 1, 2022 – January 31, 2022

PRE-DESIGN PHASE

Project Coordination/Management

1. Project Management & Coordination with Subconsultants
2. Attend bi-weekly progress meetings with Fort Bend County GEC.

Preliminary Engineering

1. Continue to coordinate with drainage group to adjust proposed roadway profile as necessary.
2. Continue to work on PER report.
3. Continue to work on proposed drainage model and detention pond
4. Continue to work on drainage report.

Outstanding Issues

1. Complete PER including drainage study.