



February 15, 2022

Mr. Stacy Slawinski, PE  
County Engineer  
Fort Bend County Engineering Department  
301 Jackson Street, 4<sup>th</sup> floor  
Richmond, Texas 77469

**Ref: Owens Road (John Sharp) Segment 2; Project No. 17407; PO 169600  
Invoice No.15**

Dear Stacy:

Attached please find our Invoice No. 15 for your review and processing. The invoice, in the amount of \$5,620.00 covers the period from December 1, 2021 to January 31, 2022.

Please let me know if you have any questions or comments.

Sincerely,

A handwritten signature in blue ink, appearing to read "Costas", with a stylized flourish extending to the right.

Costas Georghiou, PE  
Project Principal



**FORT BEND COUNTY**

**JOHN SHARP ROAD SEGMENT 2; PROJECT NO. 17407; PO 169600**

**INVOICE No.15  
SERVICES FOR DECEMBER 1, 2021 TO JANUARY 31, 2022**

TASK	CONTRACT AMOUNT	% COMPL.	TOTAL AMOUNT	PREVIOUSLY INVOICED	TOTAL THIS INVOICE
PRELIMINARY ENGINEERING	\$ 61,128.00	100.0%	\$ 61,128.00	\$ 61,128.00	\$ -
FINAL DESIGN	\$ 124,108.00	95.0%	\$ 117,902.60	\$ 117,902.60	\$ -
TOPOGRAPHIC SURVEYS	\$ 28,050.00	100.0%	\$ 28,050.00	\$ 28,050.00	\$ -
ROW MAPS	\$ 31,700.00	100.0%	\$ 31,700.00	\$ 31,700.00	\$ -
TRAFFIC ENGINEERING	\$ 8,238.00	90.0%	\$ 7,414.20	\$ 7,414.20	\$ -
SIGNAL DESIGN	\$ 34,417.50	90.0%	\$ 30,975.75	\$ 30,975.75	\$ -
GEOTECHNICAL INVESTIGATIONS	\$ 22,274.50	100.0%	\$ 22,274.50	\$ 22,274.50	\$ -
CONSTRUCTION PHASE SERVICES	\$ 24,175.00	0.0%	\$ -	\$ -	\$ -
ADDITIONAL DESIGN FOR SIGNAL ADDITION	\$ 28,100.00	95.0%	\$ 26,695.00	\$ 21,075.00	\$ 5,620.00
ADDITIONAL TOPOGRAPHIC SURVEYS	\$ 8,831.00	100.0%	\$ 8,831.00	\$ 8,831.00	\$ -
WATERLINE EASEMENT	\$ 825.00	100.0%	\$ 825.00	\$ 825.00	\$ -
<b>TOTAL</b>	<b>\$ 371,847.00</b>		<b>\$ 335,796.05</b>	<b>\$ 330,176.05</b>	<b>\$ 5,620.00</b>

**TOTAL THIS INVOICE**

**\$ 5,620.00**

ALEXANDRIA  
ATLANTA  
AUSTIN  
BOCA RATON  
CHICAGO  
DALLAS/FORT WORTH  
DENVER  
HOUSTON  
HOUSTON  
LAS VEGAS  
LOS ANGELES  
SALT LAKE CITY  
SAN DIEGO



February 15, 2022

Mr. Stacy Slawinski, PE  
County Engineer  
Fort Bend County Engineering Department  
301 Jackson Street, 4<sup>th</sup> floor  
Richmond, Texas 77469

**Ref: Owens Road (John Sharp) Segment 2; Project No. 17407; PO 169600  
Invoice No.15**

Dear Stacy:

The following is our status report for the Owens Road (John Sharp) Segment 2 project for the period of December 1, 2021 to January 31, 2022:

Work completed during reporting period

- Submitted 95% plans.
- Addressed review comments and submitted revised set.
- Continued with utility coordination.

Work planned for coming month

- Continue coordination with adjacent projects.
- Address any new comments.

Issues to be resolved

- None

Sincerely,

A handwritten signature in blue ink, appearing to read "Georghiou", written over a light blue horizontal line.

Costas Georghiou. P.E.  
Principal