



Mr. Stacy Slawinski, PE
County Engineer
Fort Bend County
Engineering Department
1517 Eugene Heimann Circle
Richmond, TX 77469

February 9, 2022
Project No: 008118
Invoice No: 122055

Professional Engineering and Design services for improvements to California Street from Trammel Fresno to 300-ft North of Trammel Fresno under Project No. 20221x under the Fort Bend County Mobility Program pursuant to SOQ 14-025.

Project No.: 20221x

PO No.: 205185

For Professional Services rendered from January 1, 2022 to January 28, 2022:

Description	Contract Amount	Percent Complete	Billed to Date	Previously Invoiced	Current Invoice
PS&E Documents (included Bidding & CPS)	33,800.00	68.7415	23,234.63	16,604.09	6,630.54
Topographic Survey	8,600.00	100.00	8,600.00	8,600.00	0.00
Total Fee	42,400.00		31,834.63	25,204.09	6,630.54
					6,630.54
					\$6,630.54
Recap:	Current	Previous	To-Date		
Total Billings	6,630.54	25,204.09	31,834.63		
Contract Amount			42,400.00		
Balance			10,565.37		
		Total Due This Invoice:			\$6,630.54

Remit Payment:
RPS Infrastructure, Inc.
575 N. Dairy Ashford, Suite 700, Houston, Texas, 77079
T: (281) 589-7257 -

PROGRESS REPORT

Contract:	Project 20221x California Street Design
Date:	February 20 th , 2022
Job No.:	008118
Progress Report No.:	03 – January - 22
Prepared By:	Gabriel Odreman, PE, PMP

Activities Completed from 1/1/2022 to 1/28/2022

- Quantities
- 95% submittal

Activities Planned for Next Month

- Review comments from FBC to 95% plans and finalize plans

Information we are waiting to receive

- None

Comments

- None