



PO 205559
DMS
REC 616463

AGENDA

Gradient Group, LLC
2107 Citywest Blvd, Ste 450
Houston, TX 77042
832-779-5700

Fort Bend County Auditor
Attn: County Engineer
301 Jackson Street
Richmond, TX 77469
Kevin Mineo, PE

Invoice number GG-673
Date 01/31/2022

Project 20300-0005 EVERGREEN STREET
WIDENING

PO Number: 205559
Project No. 20122x
Invoicing Period: 11/01/21 - 01/31/22

Description	Contract Amount	Percent Complete	Prior Billed	Total Billed	Remaining	Current Billed
Phase 1 Preliminary Engineering Report (Basic Services)						
Preliminary Design Study	54,138.20	20.00	0.00	10,827.64	43,310.56	10,827.64
Drainage	42,180.40	0.00	0.00	0.00	42,180.40	0.00
Sub 1 - Geotechnical	15,700.00	93.63	0.00	14,700.00	1,000.00	14,700.00
Sub 2 - Survey	80,960.09	38.71	0.00	31,343.10	49,616.99	31,343.10
Subtotal	192,978.69	29.47	0.00	56,870.74	136,107.95	56,870.74
Phase 1 Preliminary Engineering Report (Optional Additional Services)						
1.1T - Traffic	11,500.00	0.00	0.00	0.00	11,500.00	0.00
Survey – Proposed Acquisition	147,019.40	0.00	0.00	0.00	147,019.40	0.00
Subtotal	158,519.40	0.00	0.00	0.00	158,519.40	0.00
Phase 2 Engineering Design Services (Basic Services)						
Design Plans	175,861.60	0.00	0.00	0.00	175,861.60	0.00
Sub 1 – Detention Geotechnical	8,500.00	0.00	0.00	0.00	8,500.00	0.00
Sub 2 – Detention Survey	3,478.97	0.00	0.00	0.00	3,478.97	0.00
Subtotal	187,840.57	0.00	0.00	0.00	187,840.57	0.00
Phase 3 Bid & Construction Phase Services (Optional Additional Services)						
Sub 2 - Pre-Construction ROW Staking	9,770.80	0.00	0.00	0.00	9,770.80	0.00
Total	549,109.46	10.36	0.00	56,870.74	492,238.72	56,870.74

Invoice total **56,870.74**



Fort Bend County Auditor

Project 20300-0005 EVERGREEN STREET WIDENING

Invoice number GG-673

Date 01/31/2022

Aging Summary

Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
GG-673	01/31/2022	56,870.74	56,870.74				
	Total	56,870.74	56,870.74	0.00	0.00	0.00	0.00



Monthly Progress Report #1

Evergreen Street Widening Segment 1

Fort Bend County

Gradient Project No. 20300-0005

Fort Bend County Project No. 20122X

Period: November 01, 2021 – January 31, 2022

Tasks performed this period include:

- PER at 20%.
- Surveyor at 40% (TOPO received in CAD format only) and Geotech at 90% (Report received).