



Mr. Stacy Slawinski, PE  
County Engineer  
Fort Bend County  
Engineering Department  
1517 Eugene Heimann Circle  
Richmond, TX 77469

March 8, 2022  
Project No: 008118  
Invoice No: 222045

Professional Engineering and Design services for improvements to California Street from Trammel Fresno to 300-ft North of Trammel Fresno under Project No. 20221x under the Fort Bend County Mobility Program pursuant to SOQ 14-025.

Project No.: 20221x

PO No.: 205185

**For Professional Services rendered from January 29, 2022 to February 25, 2022:**

| Description                             | Contract Amount | Percent Complete               | Billed to Date | Previously Invoiced | Current Invoice   |
|---|-----------------|--------------------------------|----------------|---------------------|-------------------|
| PS&E Documents (included Bidding & CPS) | 33,800.00       | 77.3849                        | 26,156.11      | 23,234.63           | 2,921.48          |
| Topographic Survey                      | 8,600.00        | 100.00                         | 8,600.00       | 8,600.00            | 0.00              |
| Total Fee                               | 42,400.00       |                                | 34,756.11      | 31,834.63           | 2,921.48          |
|   |                 |                                |                |                     | <b>2,921.48</b>   |
|   |                 |                                |                |                     | <b>\$2,921.48</b> |
| <b>Recap:</b>                           | <b>Current</b>  | <b>Previous</b>                | <b>To-Date</b> |                     |                   |
| Total Billings                          | 2,921.48        | 31,834.63                      | 34,756.11      |                     |                   |
| Contract Amount                         |                 |                                | 42,400.00      |                     |                   |
| Balance                                 |                 |                                | 7,643.89       |                     |                   |
|   |                 | <b>Total Due This Invoice:</b> |                |                     | <b>\$2,921.48</b> |

**Remit Payment:**  
RPS Infrastructure, Inc.  
575 N. Dairy Ashford, Suite 700, Houston, Texas, 77079  
T: (281) 589-7257

## PROGRESS REPORT

|                             |   |
|-----------------------------|---|
| <b>Contract:</b>            | Project 20221x California Street Design       |
| <b>Date:</b>                | March 8, 2022                                 |
| <b>Job No.:</b>             | 008118  |
| <b>Progress Report No.:</b> | 05 – February 2022                            |
| <b>Prepared By:</b>         | Gabriel Odreman, PE, PMP / Katlyn Edwards EIT |

### Activities Completed from 1/29/2022 to 2/25/2022

- Finalizing 95% submittal
- Internal QAQC
- Finalized Quantities

### Activities Planned for Next Month

- Submit 95% plans to Fort Bend County
- Review comments from FBC to 95% plans and finalize plans

### Information we are waiting to receive

- None

### Comments

- None