



Partners for a Better Quality of Life

 PO 200281
 DMS
 REC 617342

INVOICE

March 8, 2022

CP&Y Invoice No.: FTBC1900939.01- 08

P.O. Number 200281

 County Engineer
 Fort Bend County
 301 Jackson Street
 Richmond, TX 77469

Remittance Address:

 CP&Y, Inc.
 Accounts Receivable
 1820 Regal Row, Suite 200
 Dallas, Texas 75235

20220308-Invoice-08-1900939-CPY-20111

Project: Vacek Road under 2020 Mobility Bond Project No. 20111

Billing Period: February 1, 2022 through February 28, 2022

Phase	Contract Fee	Percent Complete	Billed To-Date	Prior Billed	Currently Billing	Fee Remaning
Basic Services						
Project Management	\$ 74,328.00	34.94%	\$ 25,970.00	\$ 22,370.00	\$ 3,600.00	\$ 48,358.00
PER (including Utility Coordination)	\$ 74,249.00	100.00%	\$ 74,249.00	\$ 74,249.00	\$ -	\$ -
Drainage Study	\$ 62,598.00	95.70%	\$ 59,908.00	\$ 59,908.00	\$ -	\$ 2,690.00
Final Design	\$ 160,286.00	4.62%	\$ 7,400.00	\$ -	\$ 7,400.00	\$ 152,886.00
Survey	\$ 113,995.00	77.50%	\$ 88,344.00	\$ 88,344.00	\$ -	\$ 25,651.00
Geotech	\$ 15,000.00	100.00%	\$ 15,000.00	\$ 15,000.00	\$ -	\$ -
Subtotal:	\$ 500,456.00	54.12%	\$ 270,871.00	\$ 259,871.00	\$ 11,000.00	\$ 229,585.00
Additional Services						
Proposed Parcel Documents	\$ 62,720.00	0.00%	\$ -	\$ -	\$ -	\$ 62,720.00
Geotechnical Investigation (Pond Sites)	\$ 6,400.00	0.00%	\$ -	\$ -	\$ -	\$ 6,400.00
Stake ROW for Utility	\$ 4,445.00	0.00%	\$ -	\$ -	\$ -	\$ 4,445.00
Refresh Survey Controls	\$ 1,970.00	0.00%	\$ -	\$ -	\$ -	\$ 1,970.00
Additional Project Management	\$ 7,740.00	0.00%	\$ -	\$ -	\$ -	\$ 7,740.00
Subtotal:	\$ 83,275.00	0.00%	\$ -	\$ -	\$ -	\$ 83,275.00
Totals:	\$ 583,731.00	46.40%	\$ 270,871.00	\$ 259,871.00	\$ 11,000.00	\$ 312,860.00

Amount Due This Invoice: \$11,000.00

Please find attached detailed billing back-up documentation. Should you have any questions or require additional information, please contact me.

 Respectfully submitted,
 CP&Y, Inc.

 Marcel Strachan, P.E.
 Project Manager

 11757 Katy Freeway, Suite 1540
 Houston, Texas 77079
 (p) 713.532.1730 · (f) 713.532.1734
 www.cpyl.com


**Fort Bend County 2020 Mobility Bond Program
Precinct 1
Vacek Road Improvements
FBC Project # 20111
CP&Y Project FTBC1900939.01**

**Progress Report
Feb 1 2022 to Feb 28, 2022**

Summary of Progress for Current Period:

- 1 Project Management and coordination with subconsultants
- 2 Bi-Monthly coordination meetings with Program Manager
- 3 Commenced ROW mapping services and deed research
- 4 Commenced plan & profile sheet refinements, and TCP coordination effort EMS etc.

Anticipated Services to be Performed In Next Invoice Period Include:

- 1 Detail Design Activities - Progress towards 60% Submittal
- 2 Continue utility coordination
- 3 Continue coordination with subconsultants and Program Manager/County
- 4 Coordinate with Local Emergency Response agencies

Upcoming Milestone Date:

60% Submittal TBD