



ISO 9001:2008 CERTIFIED

ENGINEERS • PLANNERS • SCIENTISTS • CONSTRUCTION MANAGERS

P.O. Box 791479 • Baltimore, MD 21279-1479

FORT BEND COUNTY ENGINEERING DEPT
Attn: County Engineer
301 Jackson St
Richmond, TX 77469

Date: March 17, 2022
Project No: 862106899
Invoice No: 840403

Attn: Zach Jacobson
zjacobson@binkleybarfield.com

Project Description: Rural Intersection Improvements - Precinct 1, Project 20110 PO#203786
Needville-Fairchildss Rd at Pardon Rd, Needvill-Fairchilds Rd at Jeske Rd, and
Jeske Rd at Roesler Rd

Professional Services From January 1, 2022 Through February 28, 2022

20110 - KCI -
PO#203786

Engineering and Design Services (Roadway)

Billing Phase Description	Approved Amount	Total Pct Complete	Total Billed/Earned	Previous Billing	This invoice
PER (including Utility Coordination)	\$ 59,868.00	55.08%	\$ 32,976.22	\$ 9,005.65	\$ 23,970.57
FINAL DESIGN	\$ 73,249.00	0.00%	\$ -	\$ -	\$ -
SURVEY	\$ 41,830.00	72.14%	\$ 30,175.00	\$ 25,975.00	\$ 4,200.00
GEOTECH	\$ 9,200.00	78.26%	\$ 7,200.00	\$ 7,200.00	\$ -
BID PHASE	\$ 4,760.00	0.00%	\$ -	\$ -	\$ -
Sub-Total =	\$188,907.00	37.24%	\$70,351.22	\$42,180.65	28170.57

Additional Services

SURVEY-PARCEL PLATS (\$1,420 ea (9))	\$ 12,780.00	0.00%	\$ -	\$ -	\$ -
CPS (Roadway)	\$ 13,520.00	0.00%	\$ -	\$ -	\$ -
STAKE ROW (Survey)	\$ 3,450.00	0.00%	\$ -	\$ -	\$ -
Sub-Total =	\$29,750.00	0.00%	\$0.00	\$0.00	0.00

Reimbursables (NTE \$150.00)

Subtotal Reimbursables

\$0.00

Totals = \$218,657.00 32.17% 70,351.22 \$42,180.65 \$28,170.57

Total this Invoice: \$28,170.57

Please email LaToya McNair for any invoicing inquiries @ latoya.mcnaair@kci.com.

Approved by:

Thank you.

Susan D. Miller
Vice President



Fort Bend County



Project: 20110-Rural Intersections

KCI Project: 862106899

Limits: Needville-Fairchilds Rd at Dadon Rd, Needville-Fairchilds Rd at Jeske Rd, & Jeske Rd at Roesler Rd

MONTHLY PROGRESS REPORT NO. 2 January 1, 2022 to February 28, 2022

Preliminary Engineering Report

Percent complete (approx.): 70%

- Geotechnical investigation and report complete
- Survey control maps completed and submitted 2/24/2022
- Project layout complete
- PER development in progress
- Bi-weekly project meetings with Program Manager and routine project coordination

Prepared by: _____
Wade Zhao, PE

Date: March 17, 2022



INVOICE

Remit Edminster Hinshaw Russ & Assoc
to: dba EHRA Engineering
10011 Meadowglen Lane
Houston, Texas 77042
713.784.4500

KCI Technologies Inc.
Wade Zhao
VIA EMAIL: AP@kci.com
cc: wade.zhao@kci.com
15021 Katy Freeway, Suite 200
Houston, TX 77094

Invoice number 91123
Date 01/18/2022
Invoice Total **\$4,200.00**
Terms: Due Upon Receipt
Pay Online: ehrainc.com/make-payment

Project Manager: Robert L. Boelsche
Billing Manager: Robert L. Boelsche
Professional Services for the Date Ending 12/31/2021

Project: 211-510-00 Fort Bend County Needville-Fairchild Road
Invoice Group: 41, 50, 62

Survey Services for Two Intersections - KCI Project No. 862106899

Professional surveying services rendered in connection with performing a standard land survey for the intersections of Needville-Fairchild and Paton Road and Needville-Fairchild Road at Jeske Road; perform a topographic route survey for each intersection going approximately 200 linear feet each direction from the centerline of each intersection; prepare parcel maps and metes and bounds for five (5) parcels of land; and stake the ROW for clearing and utility relocates.

	Contract	% Complete	Total Billed	Prior Billing	Current Billing
ROW Standard Land Survey	\$30,442.50	28.73%	\$8,746.25	\$8,746.25	\$0.00
Category 6, Condition II Topographic Survey	\$21,047.50	81.86%	\$17,228.75	\$17,228.75	\$0.00
Expenses	\$6,570.00	63.93%	\$4,200.00	\$0.00	\$4,200.00
	\$58,060.00		\$30,175.00	\$25,975.00	\$4,200.00

REIMBURSABLES

Deed Research

Charge

\$4,200.00

\$4,200.00

***** Total Project Invoice Amount**

\$4,200.00



INVOICE

Remit Edminster Hinshaw Russ & Assoc
to: dba EHRA Engineering
10011 Meadowglen Lane
Houston, Texas 77042
713.784.4500

Invoice Detail Report

REIMBURSABLES

ROW Survey and Topographic Survey

Expenses

	<u>Employee Name</u>	<u>Units</u>	<u>Rate</u>	<u>Charge</u>
Deed Research	11/29/2021	1.00	4,200.000	\$4,200.00

Texas American Title, Invoice# 2791021-12068-1, Abstractor Certificate for Needville Fairchilds Jeske Roessler ROW, 211-510-00

ROW Survey and Topographic Survey subtotal \$4,200.00