



January 17, 2022  
Project No: 2021-2107-01  
Invoice No: 202393

Fort Bend County Engineering Department  
301 Jackson Street  
Richmond, TX 77469  
Enginvoices@fortbendcountytexas.gov  
chris.debaillon@fortbendcountytexas.gov

Project 2021-2107-01 Ft. Bend Grand Parkway Frontage Road  
Grand Parkway - Westheimer Parkway to Fry Rd - Project Number 20307  
2020 Mobility Bond Program  
Purchase Order No. 200820  
Fort Bend County

**Professional Services from December 01, 2021 to December 31, 2021**

Phase 100 Advance Planning/Preliminary Engineering

Task	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Schematic Design	413,880.30	25.00	103,470.08	82,776.06	20,694.02
Environmental Study	18,769.98	5.00	938.50	938.50	0.00
ROW Data	12,566.22	0.00	0.00	0.00	0.00
Surveying	10,902.46	0.00	0.00	0.00	0.00
Management	102,101.16	25.00	25,525.29	20,420.23	5,105.06
Total Fee	558,220.12		129,933.87	104,134.79	25,799.08

**Total this Phase \$25,799.08**

Phase 200 Final PS&E Engineering

Task	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing
Roadway Design	140,877.06	0.00	0.00	0.00	0.00
Drainage Design/ SW3P	226,378.48	0.00	0.00	0.00	0.00
Signing, Pvm Markings & Signals	41,582.28	0.00	0.00	0.00	0.00
TCP & Miscellaneous	226,469.26	0.00	0.00	0.00	0.00
Bridge Design Coordination	22,189.12	0.00	0.00	0.00	0.00
Management	278,591.32	0.00	0.00	0.00	0.00
Total Fee	936,087.52		0.00	0.00	0.00

**Total this Phase 0.00**

Project	2021-2107-01	Ft. Bend Grand Parkway Frontage Road	Invoice	202393
Phase	300	Extras		
			Total this Phase	0.00
			Total this Invoice	\$25,799.08

Authorized By: Jules M. Morris, Jr., P.E. Date: 1/17/2022  
Jules M. Morris, Jr., P.E.

ED

## Invoice Progress Report No. 4

Project: **Grand Parkway (SH 99) Frontage Road – Fry Rd to Westheimer Pkwy**

Invoice Period: **December 1, 2021 – December 31, 2021**

### Progress During This Billing Period:

#### TEDSI:

- Collected survey data and aerial photography from RPS ProjectWise web site. Collected proposed mainlane alignment and mainlane widening prepared by RPS. Collected as-built drawings within project limits.
- Updated base maps to be used for schematic layout with topography and aerial photos, existing ROW obtained from RPS, and major utilities.
- Analyzed existing conditions of ROW, pavement, bridge crossing of Little Prong Creek and Upper Buffalo Bayou.
- Continued to update conceptual design schematic with alignment, pavement edges, proposed bridges over Little Prong Creek and Upper Buffalo Bayou, and bicycle/ pedestrian facilities.
- Continued to update typical sections of existing and proposed lanes and shoulders, cross slopes, border width, and bicycle/ pedestrian facilities.
- General coordination with subconsultants, design team leaders, project management, invoice and progress reporting.

#### Environmental Study (SWCA):

- Continued initial environmental investigations.

#### Surveying / ROW (Weisser):

- No Activity.

#### Geotech (Murillo):

- No Activity.

#### Structures (Sirus):

- No Activity.