

INVOICE

Fort Bend County Engineering Department
Attn: Stacy Slawinski, P.E.
301 Jackson Street
Richmond, Texas 77469

Project: West Sycamore Road Segment 3
From South Post Pak Blvd. to FM 521
Precinct 1, FBC Project No. 17123x

Invoice No.: 20PV100-15
Purchase Order No.: 194729
Invoice Date From: March 01, 2022

Project No.: 20PV100
Invoice Date: April 08, 2022
Invoice Date To: March 31, 2022

Task Description	Contract Amount	Total Pct Complete	Total Billed/Earned	Previous Percent Complete	Previously Invoiced Amount	Percent Complete This Period	Current Invoice Amount
BASIC SERVICES							
1 Preliminary Engineering Report (incl Drainage Study)	\$ 219,555.00	100.00%	\$ 219,555.00	100.00%	\$ 219,555.00	0.00%	\$ -
2 Topographic Survey	\$ 143,860.00	84.11%	\$ 120,994.00	84.11%	\$ 120,994.00	0.00%	\$ -
3 Geotechnical Investigation	\$ 46,911.00	80.29%	\$ 37,665.00	80.29%	\$ 37,665.00	0.00%	\$ -
4 Final Design (incl. Traffic Signal, Pond Design, Bid Services)	\$ 287,591.12	62.64%	\$ 180,154.60	54.64%	\$ 157,147.31	8.00%	\$ 23,007.29
Basic Services Sub-Total	\$ 697,917.12	80.01%	\$ 558,368.60	76.71%	\$ 535,361.31	3.30%	\$ 23,007.29
ADDITIONAL SERVICES							
1 Survey - Parcel Plats (13 @\$3,200 each, 1 UVE @2750)	\$ 44,350.00	69.27%	\$ 30,720.00	69.27%	\$ 30,720.00	0.00%	\$ -
2 Level A SUE	\$ 10,000.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
3 Sanitary Sewer Relocation	\$ 10,920.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
4 Construction Phase Services (ROW Staking)	\$ 10,000.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
5 Contingency	\$ 8,327.00	0.00%	\$ -	0.00%	\$ -	0.00%	\$ -
Additional services Sub-Total	\$ 83,597.00	36.75%	\$ 30,720.00	36.75%	\$ 30,720.00	0.00%	\$ -
INVOICE TOTAL	\$ 781,514.12	75.38%	\$ 589,088.60	72.43%	\$ 566,081.31	2.94%	\$ 23,007.29

I certify this invoice to be true and correct.



Murthy Made, P.E., PMP
Project Manager

MONTHLY PROGRESS REPORT

Isani Consultants, LP

Client:	Fort Bend County Engineering	Date:	April 08, 2022
Program Manager:	Binkley & Barfield, Inc.	Invoice No.:	20PV100 - 15
Project Description:	West Sycamore Segment 3	P.O. No.:	194729
Progress Reporting Period:	March 01, 2022 to March 31, 2022		
Prime Contractor Project Manager:	Murthy Made, P.E., PMP		

1. Tasks Performed This Period

- a. Discuss review comments with BBI for 95% submittal
- b. Address review comments for 95% submittal
- c. Updated drainage plan/profile and cross-sections per review comments
- d. Updated right-of-way based on the drainage easements needed
- e. Coordination with MUD23 for the proposed park at S Post Oak Blvd/ W Sycamore Intersection
- f. Coordination with Geotechnical and preparation of Geotech report for detention pond

2. Meeting(s) Held / Scheduled:

- a. Weekly Internal Team meetings
- b. Biweekly meetings with BBI on 03/17/2022, 03/31/2022

3. Review(s):

- a. NA

4. Exhibit(s) Prepared:

- a. NA

5. Analysis Delivered:

- a. NA

6. Deliverables:

- a. NA

7. Problems Encountered:

b. N/A

8. Tasks to be Performed Next Period

- a. 95% Plans and other documents submittal
- b. UPRR Diagnostic inspection meeting
- c. Coordination with Dannenbaum for FM 521 intersection grading

9. Schedule Status:

a. 95% Plans Submittal: 04/29/2022

10. Physical Percent Complete: 2.94% this period (Till Date 75.38%)