

CivilTech Engineering, Inc.

11821 Telge Road
Cypress, TX 77429
(281) 304-0200

PO 201500
DMS
REC 622832

AGENDA

April 14, 2022
Project Number: 410005
Invoice Number: 22806
PO Number: 201500


Fort Bend County
c/o Binkley & Barfield
1710 Seamist Drive
Houston, Texas 77008
Attention: Mr. Kevin Mineo

Project: Fort Bend County Koeblen Rd.
Project #20115

Period: March 01, 2022 through March 31, 2022

Task	Description	Contract Amount	Authorized Amount	Percent Complete	Invoiced to Date	Previously Invoiced	Current Invoice
1.0	Preliminary Design	\$ 73,670.00	\$ 73,670.00	90.00%	66,303.00	\$ 58,936.00	7,367.00
2.0a	Final Design Services						
	CivilTech Engineering	158,140.00	158,140.00	0.00%	-		-
	GC Engineering	63,934.00	63,934.00	0.00%	-		-
		\$ 222,074.00	\$ 222,074.00	0.00%	\$ -	\$ -	\$ -
3.0	Bid Phase & Construction Services	\$ 35,000.00	\$ 35,000.00	0.00%	-		-
4.0	Survey	\$ 56,925.00	\$ 56,925.00	95.00%	54,078.75	\$ 54,078.75	-
5.0	Geotechnical	\$ 20,200.00	\$ 20,200.00	95.00%	19,190.00	\$ 19,190.00	-
6.0	Drainage	\$ 65,200.00	\$ 65,200.00	90.00%	58,680.00	\$ 52,160.00	6,520.00
TOTAL BASIC SERVICES		\$ 473,069.00	\$ 473,069.00	41.91%	\$ 198,251.75	\$ 184,364.75	\$ 13,887.00
ADDITIONAL SERVICES							
	Survey- Parcel Plats (\$2,300 ea (16)) - KCI	21,213.00	21,213.00		-		-
	Survey- Pond - KCI	9,258.00	9,258.00		-		-
	Survey - Storm Sewer -1000 LF - KCI	4,630.00	4,630.00		-		-
	Stake ROW for Utility - KCI	5,928.00	5,928.00		-		-
	Geotech-Pond - Ninyo & Moore	4,300.00	4,300.00		-		-
		\$ 45,329.00	\$ 45,329.00		\$ -	\$ -	\$ -
TOTAL OPTIONAL ADDITIONAL SERVICES		\$ 45,329.00	\$ 45,329.00	0.00%	\$ -	\$ -	\$ -
TOTAL BASIC AND OPTIONAL ADDITIONAL SERVICES		\$ 518,398.00	\$ 518,398.00	38.24%	\$ 198,251.75	\$ 184,364.75	\$ 13,887.00

I certify this invoice to be true and correct.



Paul Baxter, P.E.
Vice-President - Transportation

**Koeblen Rd Segment 3
Ft. Bend County Precinct 4
Project Number 20115**

Invoicing Progress Report

Work Period: March 1, 2022 through March 31, 2022

I. Activities Performed

a. Preliminary Design Services

- i. Coordinated design revisions with BBI & Developer.
- ii. Identified ROW impacts with design revisions.

b. Final Design Services

- i. N/A

c. Bid & Construction Phase Services

- i. N/A

d. Survey

- i. N/A

e. Geotechnical Investigations

- i. N/A

f. Drainage

- i. Submitted updated Draft Drainage Report.

II. Activities Planned for Next Month

- a. Address comments on draft PER & Drainage Report
- b. Finalize PER & Drainage Report

III. Issues and Areas of Concern

- a. N/A