



Mr. Stacy Slawinski, PE
County Engineer
Fort Bend County
Engineering Department
1517 Eugene Heimann Circle
Richmond, TX 77469

April 13, 2022
Project No: 008118
Invoice No: 322057

Professional Engineering and Design services for improvements to California Street from Trammel Fresno to 300-ft North of Trammel Fresno under Project No. 20221x under the Fort Bend County Mobility Program pursuant to SOQ 14-025.

Project No.: 20221x
PO No.: 205185

For Professional Services rendered from February 26, 2022 to April 1, 2022:

Description	Contract Amount	Percent Complete	Billed to Date	Previously Invoiced	Current Invoice
PS&E Documents (included Bidding & CPS)	33,800.00	84.3654	28,515.49	26,156.11	2,359.38
Topographic Survey	8,600.00	100.00	8,600.00	8,600.00	0.00
Total Fee	42,400.00		37,115.49	34,756.11	2,359.38
					2,359.38
					\$2,359.38
Recap:	Current	Previous	To-Date		
Total Billings	2,359.38	34,756.11	37,115.49		
Contract Amount			42,400.00		
Balance			5,284.51		
		Total Due This Invoice:			\$2,359.38

Remit Payment:
RPS Infrastructure, Inc.
575 N. Dairy Ashford, Suite 700, Houston, Texas, 77079
T: (281) 589-7257 -

PROGRESS REPORT

Contract:	Project 20221x California Street Design
Date:	April 14, 2022
Job No.:	008118
Progress Report No.:	06 – March 2022
Prepared By:	Gabriel Odreman, PE, PMP / Neyra Linares, EIT

Activities Completed from 2/26/2022 to 4/01/2022

- Finalizing 95% submittal
- Submitted 95% plans and cost estimate to Fort Bend County for review
- Finalized Quantities

Activities Planned for Next Month

- Review comments from FBC on 95% plans and finalize plans

Information we are waiting to receive

- None

Comments

- None