



INVOICE

4-01-22

PO 205169
DMS
REC 623054

AGENDA

Project: Library Access Road
Fort Bend County Project No. 20318x
Invoice No. 20318x-3 HJC Project No. 00122, PO # 205169

Dear Mr. Slawinski:

HJ Consulting, Inc. is pleased to provide you with the invoice for the services for the above referenced project.

	<i>Approved Amount</i>	<i>Total % Complete</i>	<i>Total Earned</i>	<i>Total Previous Invoiced</i>	<i>This Invoice</i>
Title					
PER	\$386,995.00	25%	\$96,748.75	\$58,049.25	\$38,699.50
Boundry Verification, Survey Coord. & Supp.Survey-Weisser	\$17,790.00				
Topo Survey (Prejean)	\$5,200.00				
Geotechnical	\$23,552.00				
Platting Services	\$14,495.00				
Platting Reimbursables	8,000.00				
Final Design	\$465,315.00				
Bid & Construction Phase (T &M)	\$60,000.00				
Subtotal	\$981,347.00	9.86%	\$96,748.75	\$58,049.25	\$38,699.50

I certify this invoice to be true and correct.

Harish Jajoo, P.E., CFM
President

Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479
832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com

ED



4-1-22

Project: Library Access Road
Fort Bend County Project No. 20318x, P0# 205169
Invoice No. 201318x-3 HJC Project No. 00122

Progress Report for 12/01/21-03/31/22

Platting/Alignment of Streets

1. Submitted final ROW/easement options approved by FBC and stakeholders
 2. Meet with Surveyors and provided NTP
 3. Attended meetings with stakeholders for Tikki Lane extension
 4. Preparing proposal for additional effort for coordination of platting and design of Tikki Lane extension.
-

Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479
832-338-3202 (C) | 832-553-3103 (F) | www.hjconsultinginc.com