



PO 205559  
DMS  
REC 625842

AGENDA

**Gradient Group, LLC**  
2107 Citywest Blvd, Ste 450  
Houston, TX 77042  
832-779-5700

Fort Bend County Auditor  
Attn: County Engineer  
301 Jackson Street  
Richmond, TX 77469  
Kevin Mineo, PE

Invoice number GG-743  
Date 04/30/2022

Project 20300-0005 EVERGREEN STREET  
WIDENING

PO Number: 205559  
Project No. 20122x  
Invoicing Period: 02/01/22 – 04/30/22

Description	Contract Amount	Percent Complete	Prior Billed	Total Billed	Remaining	Current Billed
<b>Phase 1 Preliminary Engineering Report (Basic Services)</b>						
Preliminary Design Study	54,138.20	40.00	10,827.64	21,655.29	32,482.91	10,827.65
Drainage	42,180.40	0.00	0.00	0.00	42,180.40	0.00
Sub 1 - Geotechnical	15,700.00	93.63	14,700.00	14,700.00	1,000.00	0.00
Sub 2 - Survey	80,960.09	38.71	31,343.10	31,343.10	49,616.99	0.00
Subtotal	192,978.69	35.08	56,870.74	67,698.39	125,280.30	10,827.65
<b>Phase 1 Preliminary Engineering Report (Optional Additional Services)</b>						
1.1T - Traffic	11,500.00	0.00	0.00	0.00	11,500.00	0.00
Survey – Proposed Acquisition	147,019.40	0.00	0.00	0.00	147,019.40	0.00
Subtotal	158,519.40	0.00	0.00	0.00	158,519.40	0.00
<b>Phase 2 Engineering Design Services (Basic Services)</b>						
Design Plans	175,861.60	0.00	0.00	0.00	175,861.60	0.00
Sub 1 – Detention Geotechnical	8,500.00	0.00	0.00	0.00	8,500.00	0.00
Sub 2 – Detention Survey	3,478.97	0.00	0.00	0.00	3,478.97	0.00
Subtotal	187,840.57	0.00	0.00	0.00	187,840.57	0.00
<b>Phase 3 Bid &amp; Construction Phase Services (Optional Additional Services)</b>						
Sub 2 - Pre-Construction ROW Staking	9,770.80	0.00	0.00	0.00	9,770.80	0.00
<b>Total</b>	<b>549,109.46</b>	<b>12.33</b>	<b>56,870.74</b>	<b>67,698.39</b>	<b>481,411.07</b>	<b>10,827.65</b>

Invoice total **10,827.65**



Fort Bend County Auditor

Project 20300-0005 EVERGREEN STREET WIDENING

Invoice number GG-743

Date 04/30/2022

**Aging Summary**

Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
GG-743	04/30/2022	10,827.65	10,827.65				
	Total	10,827.65	10,827.65	0.00	0.00	0.00	0.00



## Monthly Progress Report #2

---

### **Evergreen Street Widening Segment 1 Fort Bend County**

Gradient Project No. 20300-0005  
Fort Bend County Project No. 20122X

**Period:** February 01, 2022 – April 30, 2022

Tasks performed this period include:

- Created PER exhibit for ROW of 80', 85' and 90'.
- Went through all of the exhibits above to identify challenges and structures affected.
- Creating detailed cost estimates for 80' ROW and 90' ROW.
- Went through survey sub topo submittals making sure everything is accurate.
- Went through Geotech report and check it.