



INVOICE

5-11-22

PO 205169
DMS
REC 625898

Project: Library Access Road
Fort Bend County Project No. 20318x
Invoice No. 20318x-4 HJC Project No. 00122, PO # 205169

Dear Mr. Slawinski:
HJ Consulting, Inc. is pleased to provide you with the invoice for the services for the above referenced project.

	<i>Approved Amount</i>	<i>Total % Complete</i>	<i>Total Earned</i>	<i>Total Previous Invoiced</i>	<i>This Invoice</i>
<i>Title</i>					
PER	\$386,995.00	30%	\$116,098.50	\$96,748.75	\$19,349.75
Boundry Verification, Survey Coord. & Supp.Survey-Weisser	\$17,790.00	61.27%	\$10,900.00	\$0	\$10,900.00
Topo Survey (Prejean)	\$5,200.00	100%	\$5,200.00	\$0	\$5,200.00
Geotechnical	\$23,552.00				
Platting Services	\$14,495.00				
Platting Reimbursables	8,000.00				
Final Design	\$465,315.00				
Bid & Construction Phase (T &M)	\$60,000.00				
Subtotal	\$981,347.00	13.47%	\$132,198.50	\$96,748.75	\$35,449.75

I certify this invoice to be true and correct.

Harish Jajoo, P.E., CFM
President

Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479



5-11-22

Project:

Library Access Road

Fort Bend County Project No. 20318x, PO# 205169

Invoice No. 20318x-4 HJC Project No. 00122

Progress Report for 04/01/22 - 04/30/22

1. Coordinated with Surveyors on ROW and Platting issues
 2. Attended meetings with stakeholders and Design Team
 3. Started various exhibits for PER Design. .
-

Civil Engineers | Construction Managers

4771 Sweetwater Boulevard, Suite 254, Sugar Land, Texas 77479