



McDONOUGH ENGINEERING CORPORATION  
Civil Engineers

INVOICE

Fort Bend County, Texas  
County Auditor  
301 Jackson  
Richmond, TX 77469

Invoice Date: 04/30/2022  
MEC Project No. 21060  
Invoice No. 12755-5  
Purchase Order No.200285

Professional Engineering Services - Stella Road - Cottonwood School Road to Band Road - Precinct 1,  
2020 Mobility Bond Program - Project No. 20116  
Service Period: 11/16/21 - 4/30/22

| Summary  | Total Budgeted Amount | Percent Complete To Date | Amount Earned To Date | Amount Previously Invoiced | Amount Due This Period |
|--|-----------------------|--------------------------|-----------------------|----------------------------|------------------------|
| 1 Pre-Design Phase                             | \$109,075.00          | 100.00%                  | \$109,075.00          | \$109,075.00               | \$0.00                 |
| 2 Design Phase                                 | \$196,445.00          | 30.00%                   | \$58,933.50           | \$0.00                     | \$58,933.50            |
| 3 Subsurface Utility Engineering (SUE)         | \$7,200.00            | 100.00%                  | \$7,200.00            | \$7,200.00                 | \$0.00                 |
| 4 Survey - Landtech, Inc.                      | \$87,170.00           | 97.20%                   | \$84,730.00           | \$84,730.00                | \$0.00                 |
| Additional Services -Landtech                  |                       |                          |                       |                            |                        |
| 4a Parcel Plat & Metes & Bounds -one Acq       | \$3,500.00            | 0.00%                    | \$0.00                | \$0.00                     | \$0.00                 |
| 4b Parcel Plat & Metes & Bounds Unrestricted   | \$2,850.00            | 0.00%                    | \$0.00                | \$0.00                     | \$0.00                 |
| 5 Geotechnical Report - Aviles                 | \$70,680.00           | 69.14%                   | \$48,866.00           | \$43,979.40                | \$4,886.60             |
| 6 Civil Design Services - R G Miller Engineers | \$102,525.00          | 31.81%                   | \$32,613.90           | \$29,345.70                | \$3,268.20             |
| <b>FIRST AMENDMENT TO AGREEMENT</b>            |                       |                          |                       |                            |                        |
| 1 Pre-Design Phase                             | \$4,020.00            | 100.00%                  | \$4,020.00            | \$0.00                     | \$4,020.00             |
| 2 Design Phase                                 | \$17,830.00           | 30.00%                   | \$5,349.00            | \$0.00                     | \$5,349.00             |
| 3 Survey - Landtech, Inc.                      | \$11,266.00           | 0.00%                    | \$0.00                | \$0.00                     | \$0.00                 |
| 4 Geotechnical Report - Aviles                 | \$8,920.00            | 100.00%                  | \$8,920.00            | \$0.00                     | \$8,920.00             |
| 5 Civil Design Services - R G Miller Engineers | \$10,800.00           | 0.00%                    | \$0.00                | \$0.00                     | \$0.00                 |
| <b>TOTALS</b>                                  | <b>\$632,281.00</b>   | <b>56.89%</b>            | <b>\$359,707.40</b>   | <b>\$274,330.10</b>        | <b>\$85,377.30</b>     |

I hereby certify that the above work was done to the best of my knowledge, true and correct.

Amount Due This Invoice: \$85,377.30  
Total Invoiced to Date: \$359,707.40  
Authorized Amount Remaining: \$272,573.60

Connor McBride, P.E.  
Project Manager

McDonough Engineering Corporation  
5625 Schumacher  
Houston, TX 77057

April 30, 2022

**PROGRESS REPORT NO. 5 – November 15, 2021 – April 30, 2022**

Purchase Order No.: 200285  
Invoice No.: 12755-5  
Project Description: Professional Engineering Services for Stella Road – Cottonwood School Road to Band  
Road – Precinct 1, 2020 Mobility Bond Program - Project No. 20116  
Project Manager: Connor McBride

---

Work To Date: (November 15, 2021 – April 30, 2022)

Revised alignment and updated plans to reflect scope amendment No. 1 for reducing project limits, changing alignment tie in to Cottonwood School Road, and revising horizontal curves. Collected additional survey and geotechnical bores needed for scope amendment, as well as proposed basins. Progressing plans and documents toward 70% submittal.