



INVOICE

April 29, 2022

Fort Bend County Engineering Department
301 Jackson Street, 4th Floor
Richmond, Texas 77469
Attn: County Auditor

[Email to: EngInvoices@fortbendcountytexas.gov](mailto:EngInvoices@fortbendcountytexas.gov)
Copy: Jillian.Peterson@fortbendcountytexas.gov; rbarnett@fja.com
South Post Oak from Hunter Green Lane to Trammel Fresno Road
Purchase Order Number: 131480
FBC Project Number: 13112
Invoice # E151012-25

Engineering Services for the period 3/7/2022 through 4/29/2022

Summary	Authorized Budget	Authorized Amount Remaining	% Completed	Invoiced To Date	Previously Invoiced	Net This Invoice
(A) BASIC SERVICES						
Preliminary Design	\$45,465.00	\$0.00	100.00%	\$45,465.00	\$45,465.00	\$0.00
Final Design	\$148,500.00	\$3,064.25	97.94%	\$145,435.75	\$145,435.75	\$0.00
Bid Phase	\$11,820.00	\$11,820.00	0.00%	\$0.00	\$0.00	\$0.00
Construction Phase (T&M)**	\$28,790.00	\$28,790.00	0.00%	\$0.00	\$0.00	\$0.00
Drainage Impact Study	\$111,795.00	\$0.00	100.00%	\$111,795.00	\$111,795.00	\$0.00
Hydraulic Impact & Detention Basin Design	\$37,375.00	\$934.37	97.50%	\$36,440.63	\$36,440.63	\$0.00
Design Revisions	\$34,660.00	\$17,330.00	50.00%	\$17,330.00	\$0.00	\$17,330.00
Sub-Total (A)	\$418,405.00	\$61,938.62		\$356,466.38	\$339,136.38	\$17,330.00
(B) ADDITIONAL SERVICES						
Surveying Services (Sub - Civilcorp)	\$185,265.00	\$0.00	100.00%	\$185,265.00	\$185,265.00	\$0.00
Surveying Coordination - (Amani)	\$18,526.00	\$0.00	100.00%	\$18,526.00	\$18,526.00	\$0.00
Additional Survey (Sub - Civilcorp)	\$13,509.00	\$0.00	100.00%	\$13,509.00	\$13,509.00	\$0.00
Addl. Surveying Coordination - (Amani)	\$1,350.90	\$0.00	100.00%	\$1,350.90	\$1,350.90	\$0.00
Addl. Survey/ROW Parcel (Sub-Civilcorp)**	\$3,800.00	\$0.00	100.00%	\$3,800.00	\$3,800.00	\$0.00
Addl. Survey Coordination - (Amani)**	\$380.00	\$0.00	100.00%	\$380.00	\$380.00	\$0.00
Addl. Survey/ROW Staking (Sub-Civilcorp)**	\$8,500.00	\$0.00	100.00%	\$8,500.00	\$8,500.00	\$0.00
Addl. Survey Coordination - (Amani)**	\$850.00	\$0.00	100.00%	\$850.00	\$850.00	\$0.00
Geotechnical Investigation (Sub - Terracon)	\$12,500.00	\$0.00	100.00%	\$12,500.00	\$12,500.00	\$0.00
Geotechnical Coordination - (Amani)	\$1,250.00	\$0.00	100.00%	\$1,250.00	\$1,250.00	\$0.00
Addl. Geotech Investigation (Sub - Terracon)	\$4,389.10	\$789.10	82.02%	\$3,600.00	\$3,600.00	\$0.00
Addl. Geotechnical Coordination - (Amani)	\$360.00	\$0.00	100.00%	\$360.00	\$360.00	\$0.00
Traffic Signal Warrant Study (Amani)	\$5,930.00	\$0.00	100.00%	\$5,930.00	\$5,930.00	\$0.00
Supplemental Survey Services (Sub-CivilCorp)	\$13,279.50	\$0.00	100.00%	\$13,279.50	\$13,279.50	\$0.00
Construction Staking [T&M] (Sub-CivilCorp)	\$11,180.00	\$11,180.00	0.00%	\$0.00	\$0.00	\$0.00
Sub-Total (B)	\$281,069.50	\$11,969.10		\$269,100.40	\$269,100.40	\$0.00
Totals (A+B)	\$699,474.50	\$73,907.72		\$625,566.78	\$608,236.78	\$17,330.00

TOTAL AMOUNT DUE THIS INVOICE

\$17,330.00

** Amount of \$4,180.00 is moved from Construction Phase to Addl. Survey/ROW Parcel (Civilcorp \$3,800; + Addl. Survey Coordination (Amani) \$380.00)

** Amount of \$9,350.00 is moved from Construction Phase to ROW Staking (Civilcorp \$8,500; + Addl. Survey Coordination (Amani) \$850.00)

I certify that the services represented by this bill are true and correct and have been rendered in accordance with the terms of this contract.


H. Prasad Kolluru, P.E.

President
TBPE Firm Reg. No. F-4528; TBPLS Firm Reg. No. 100282-00
HPK: mm
P:\Cadd\Amani Eng\Invoices\Fort Bend County\South Post Oak Boulevard (2013 Mobility Project)\Inv#E151012-25\20220429-Invoice# E151012-25-1311220220429-Invoice# E151012-25-13112

PROGRESS REPORT
(Amani Engineering, Inc.)

FBC Project #: 13112

Project Description: South Post Oak from Hunter Green Lane to Trammel Fresno Road

Invoice Number: E151012-25

Reporting Period: March 7, 2022 through April 29, 2022

Activities performed this period:

- Incorporated design changes including concrete pavement from W. Sycamore to Trammel Fresno and water line relocation design
- Coordinated with adjacent project and obtained latest design drawings
- Conducted field visit to observe improvements and changes in the field since initial survey is more than 4 years.
- Awaiting for clarification on pavement design at W. Sycamore
- Awaiting for clarification on traffic signal conflict at Trammel Fresno

Planned activities for next period:

- Submit bid ready documents