



INVOICE

Fort Bend County
301 Jackson St.
4th Floor
Richmond, TX 77469

April 30, 2022
Project No: 00009300-00
Invoice No: 4-221283
PO No. 201710

Project 00009300-00 Lexington Blvd (Proj No. 20405) for Fort Bend County 2020 Mobility Bond
Proj No. 20405

Services current through April 22, 2022

Phase	0001	Lump Sum				
Fee						
Billing Phase	Fee Amount	% Comp To Date	Fee Earned	Previous Billed	Amount Due This Invoice	
Preliminary Engineering Report (PER)	23,544.00	98.00	23,073.12	23,073.12	0.00	
Drainage Impact Study	32,137.00	98.00	31,494.26	31,494.26	0.00	
EHRA	74,600.00	98.00	73,108.00	73,108.00	0.00	
Geotech Engineering and Testing	72,702.50	92.2767	67,087.50	67,087.50	0.00	
Utility Coordination	31,942.00	45.00	14,373.90	14,373.90	0.00	
Municipal Utility Adjustments	21,595.00	0.00	0.00	0.00	0.00	
Roadway Design	105,382.00	5.00	5,269.10	5,269.10	0.00	
Drainage Design / SWPPP	77,624.00	75.00	58,218.00	54,336.80	3,881.20	
Signing, Pavement Markings, Signals	16,887.00	0.00	0.00	0.00	0.00	
TCP	52,273.00	0.00	0.00	0.00	0.00	
Design Submittals (70%, 95%, 100%)	42,224.00	0.00	0.00	0.00	0.00	
Design Submittals QAQC	10,996.00	0.00	0.00	0.00	0.00	
Contract Admin & Direct Expenses	50,717.22	55.00	27,894.47	22,822.75	5,071.72	
Total Fee	612,623.72		300,518.35	291,565.43	8,952.92	
Total Fee					8,952.92	
Total this Phase					\$8,952.92	

Phase	0309	Bidding and Construction Assistance-Hrly			
Billing Limits					
		Current	Prior	To-Date	
Total Billings		0.00	0.00	0.00	
Limit				50,197.20	
Remaining				50,197.20	
Total this Phase					0.00

Phase	110A	EHRA - Hourly			
Billing Limits					
		Current	Prior	To-Date	
Total Billings		0.00	1,501.54	1,501.54	
Limit				19,265.00	
Remaining				17,763.46	

REMIT TO: BGE, Inc. · 10777 Westheimer · Suite 400 · Houston, Texas 77042
INVOICE PAYABLE UPON RECEIPT

Total this Phase 0.00

Total this Invoice **\$8,952.92**

Acct: PR/TS/C
Email: rmcbride@lja.com cc: rrobles@lja.com

REMIT TO: BGE, Inc. • 10777 Westheimer • Suite 400 • Houston, Texas 77042
INVOICE PAYABLE UPON RECEIPT

Progress Report No. 9

Project: Lexington Blvd, Mobility Bond Proj No. 20405, Pct 4
PO No.: 201710
Period: 03/26/2022 – 04/22/2022
Prepared by: Harrison Thai, PE – BGE, Inc.

Phase 1 - Preliminary Engineering

1. PER – Finalizing PER
2. Drainage Impact Study – Revise preliminary design of proposed systems to accommodate MUD concerns. Meet with FBC Engineering, LJA Engineering, and City of Missouri City to discuss MUD drainage accommodation and updates to PER.
3. Survey (EHRA) – None
4. Geotechnical (GET) – None
5. Utility Coordination – None

Phase 2 - Final Design

1. Municipal Utility Adjustments – None
2. ROW Mapping (EHRA) – None
3. Roadway Design – None
4. Drainage Design / SWPPP – Update proposed design as Drainage Impact Study gets finalized.
5. Signing, Pavement Markings, Signals – None
6. TCP – None
7. Design Submittals & QAQC – None

Contract Admin

1. Coordinated with LJA and managed contract. Coordinate with Halff Associates on proposal and fee for SUE services.

Phase 3 - Bid and Construction Phase Services

1. None

Invoice Detail

PO 201710
 Lexington Blvd, Mobility Bond Project No. 20405
 Precinct 4
 Billing Worksheet - Invoice 09
 April 22, 2022

	Contract Fee	Payment Method	BGE Phase & Task		% Complete	Fee Earned	Previously Invoiced	Amount this Invoice
Project 20405								
Phase 1 - Preliminary Design (Engineering)								
Preliminary Engineering Report (PER)	\$23,544.00	Lump Sum	110	1	98.0%	\$ 23,073.12	\$ 23,073.12	\$ -
Drainage Impact Study	\$32,137.00	Lump Sum	110	2	98.0%	\$ 31,494.26	\$ 31,494.26	\$ -
Survey (EHRA)	\$74,600.00	Lump Sum	110	3	98.0%	\$ 73,108.00	\$ 73,108.00	\$ -
Geotechnical (Geotech Engineering and Testing)	\$72,702.50	Lump Sum	110	4	92.28%	\$ 67,087.50	\$ 67,087.50	\$ -
Utility Coordination	\$31,942.00	Lump Sum	120	1	45.0%	\$ 14,373.90	\$ 14,373.90	\$ -
Subtotal	\$234,925.50				89.0%	\$209,136.78	\$209,136.78	
Phase 2 - Final Design								
Municipal Utility Adjustments	\$21,595.00	Lump Sum	120	2		\$ -	\$ -	\$ -
ROW Mapping / Parcel Documents (EHRA)	\$19,265.00	Time & Materials	110A			\$ 1,501.54	\$ 1,501.54	\$ -
Roadway Design	\$105,382.00	Lump Sum	160	1	5.0%	\$ 5,269.10	\$ 5,269.10	\$ -
Drainage Design / SWPPP	\$77,624.00	Lump Sum	161	1	75.0%	\$ 58,218.00	\$ 54,336.80	\$ 3,881.20
Signage, Pavement Markings, Signals	\$16,887.00	Lump Sum	162	1		\$ -	\$ -	\$ -
TCP	\$52,273.00	Lump Sum	163	1		\$ -	\$ -	\$ -
Design Submittals (70%, 95%, 100%)	\$42,224.00	Lump Sum	163	2		\$ -	\$ -	\$ -
Design Submittals QAQC	\$10,996.00	Lump Sum	163	3		\$ -	\$ -	\$ -
Subtotal	\$346,246.00				18.8%	\$64,988.64	\$61,107.44	\$3,881.20
Contract Administration								
Contract Admin & Direct Expenses	\$50,717.22	Lump Sum	164	1	55.0%	\$ 27,894.47	\$ 22,822.75	\$ 5,071.72
Subtotal	\$50,717.22				55.0%	\$27,894.47	\$22,822.75	\$5,071.72
TOTAL	\$631,888.72				47.8%	\$302,019.89	\$293,066.97	\$8,952.92
Phase 3 - Bid and Construction Phase Services	\$50,197.20	Time & Materials					\$ -	\$ -
GRAND TOTAL	\$682,085.92				44.3%	\$302,019.89	\$293,066.97	\$8,952.92