



April 12, 2022
Project No: 2019-2073-01
Invoice No: 202457

Stacy Slawinski, P.E.
Fort Bend County Engineering Department
301 Jackson Street
Richmond, TX 77469
Enginvoic@fortbendcountytx.gov
chris.debaillon@fortbendcountytx.gov

Project 2019-2073-01 Cinco Ranch Boulevard Turn Lanes
Cinco Ranch Boulevard Turn Lanes Project
Number 17314x; 2017 Mobility Bond Program; SOQ14-025
PO No. 179251

Professional Services from October 01, 2020 to March 31, 2022

Phase	100	Preliminary Engineering				
Fee						
Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing	
Route & Design Studies	25,415.48	100.00	25,415.48	25,415.48	0.00	
Survey	23,725.00	100.00	23,725.00	19,225.00	4,500.00	
Management	3,916.00	100.00	3,916.00	3,916.00	0.00	
Total Fee	53,056.48		53,056.48	48,556.48	4,500.00	
Total this Phase					\$4,500.00	

Phase	200	Management & Final PS&E Engineering				
Fee						
Billing Phase	Fee	Percent Complete	Earned	Previous Fee Billing	Current Fee Billing	
Roadway Design	42,916.34	100.00	42,916.34	34,738.02	8,178.32	
Traffic-Signing, Markings & Signals	14,902.68	98.00	14,604.63	14,604.63	0.00	
Miscellaneous & TCP	20,434.87	98.00	20,026.17	20,026.17	0.00	
SW3P	3,222.48	98.00	3,158.03	3,158.03	0.00	
Management	6,077.32	98.00	5,955.77	5,955.77	0.00	
Total Fee	87,553.69		86,660.94	78,482.62	8,178.32	
Total this Phase					\$8,178.32	

Phase	400	Bid/Construction Phase Services				
-------	-----	---------------------------------	--	--	--	--

Professional Personnel

		Hours	Rate	Amount
Almamun, Abu	6/30/2021	6.00	225.80	1,354.80
Almamun, Abu	7/1/2021	6.00	225.80	1,354.80
Almamun, Abu	3/31/2022	2.00	225.80	451.60
Bright, Paul	7/1/2021	4.00	251.61	1,006.44
Bright, Paul	7/7/2021	2.00	251.61	503.22
Bright, Paul	8/25/2021	2.00	251.61	503.22
Bright, Paul	12/15/2021	2.00	251.61	503.22
Jenson, Stella	7/1/2021	5.00	103.22	516.10
Jenson, Stella	7/6/2021	5.00	103.22	516.10
Jenson, Stella	7/7/2021	5.00	103.22	516.10
Totals		39.00		7,225.60

Total this Phase \$7,225.60

Billing Summary

	Current	Prior	To-Date
Total Billings	19,903.92	132,184.59	152,088.51
Total Fee			163,357.24
Remaining Fee			11,268.73

Total this Invoice \$19,903.92

Authorized By: Jules M. Morris, Jr., P.E. Date: 4/12/2022
 Jules M. Morris, Jr., P.E.

ED

Invoice Progress Report

Project: **Cinco Ranch Boulevard Turn Lanes**
Project Number 17314x; 2017 Mobility Bond Program
Construction Phase Services

Invoice Period: **October 1, 2020 –March 31, 2022**

Progress During This Billing Period:

TEDSI:

- Designed the extension of eastbound right turn. There was additional ROW donated by the adjacent landowner and there was a request to extend the length of the right turn lane to utilize the available ROW. In the interest of time, SPI had recommended that this effort be charged to our Construction Phase services budget.
- Attended the Pre-Construction meeting in December 2021 at the Fort Bend County Engineering office with the contractor that was awarded the project.
- Responded to design clarification RFI's that have come in from the contractor.
- Provided design clarification to RPS, the design firm that will extend the left turn lanes within the intersection with the SH 99 mainlane project.