



1445 North Loop West
Suite 450
Houston, TX 77008

FORT BEND COUNTY ENGINEERING DEPARTMENT
Stacy Slawinski, County Engineer
301 Jackson Street
Richmond, TX 77469

Invoice number 34291
Date 05/09/2022
Project **0522-1802 Lake Olympia Parkway Segment #2 -
PO# 166798/Mobility# 17201 - Invoice
Sequence #32**

Billing Period through: April 30, 2022

Current Charges:

Professional Engineering Services/Landscape Architecture	\$	795.00
Professional Surveying/Consulting Services	\$	0.00
Reimbursable	\$	0.00
TOTAL AMOUNT THIS INVOICE:	\$	795.00
OUTSTANDING INVOICES	\$	19,893.00
BALANCE DUE:	\$	20,688.00

Aging Summary

Invoice Number	Invoice Date	Outstanding	Current	Over 30	Over 60	Over 90	Over 120
34170	04/07/2022	19,893.00		19,893.00			
34291	05/09/2022	795.00	795.00				
	Total	20,688.00	795.00	19,893.00	0.00	0.00	0.00

*To ensure proper credit, please include Project Number and Invoice Number on your remittance.
Payment due upon Receipt of Invoice.*

Invoice Detail by Task

Description	Contract Amount	% Billed To Date	Total Billed	Remaining Balance	Current Billed
Preliminary Design Totals - PO#					
A01 Preliminary Design Services	429,130.00	100.00	429,130.00	0.00	0.00
A02 Preliminary Design Reimbursable Expenses	5,320.00	100.00	5,320.00	0.00	0.00
Subtotal	434,450.00	100.00	434,450.00	0.00	0.00
Final Design Totals					
C01 Final Design Services	529,900.00	100.00	529,900.00	0.00	0.00
C02 Final Design Reimbursable Expenses	1,900.00	0.00	0.00	1,900.00	0.00
Subtotal	531,800.00	99.64	529,900.00	1,900.00	0.00
Bid & Construction Phase Totals					
D01 Bid & Construction Phase Services	39,900.00	0.00	0.00	39,900.00	0.00
D02 Bid & Construction Phase Reimbursable Expenses	2,500.00	0.00	0.00	2,500.00	0.00
Subtotal	42,400.00	0.00	0.00	42,400.00	0.00
Additional Services Total					
X01 ROW Parcel Maps	38,600.00	100.00	38,600.00	0.00	0.00
X02 FM 521 Signal	29,730.00	0.00	0.00	29,730.00	0.00
X03 CLOMR	60,440.00	79.58	48,099.46	12,340.54	0.00
X04 Reimbursable Expenses	7,000.00	0.00	0.00	7,000.00	0.00
Subtotal	135,770.00	63.86	86,699.46	49,070.54	0.00
2nd Additiona Services Total					
X05 Additional Surveying	34,885.00	100.00	34,885.00	0.00	0.00
X06 Additional Geotechnical Investigation	10,500.00	100.00	10,500.00	0.00	0.00
X07 Additional Bridge Design for American Canal & Mustang Bayou	118,060.00	100.00	118,060.00	0.00	0.00
X08 Revised Drainage & Detention Analysis	12,920.00	100.00	12,920.00	0.00	0.00
X09 Additional Roadway Design	76,530.00	99.00	75,764.70	765.30	0.00
X10 Spite Strip Legal Description	6,800.00	70.00	4,760.00	2,040.00	0.00
X11 Parcel Map Reconciliation	19,600.00	100.00	19,600.00	0.00	0.00
X12 Parcel 1 Revisions	10,300.00	46.21	4,760.00	5,540.00	0.00
X13 Drainage & Access Easements North of Parcel 1	13,600.00	0.00	0.00	13,600.00	0.00
X14 Detention Area Topo Survey	22,010.00	90.00	19,809.00	2,201.00	0.00
X15 Live Oak Legal Description	10,400.00	35.00	3,640.00	6,760.00	0.00
X16 Off-Site Detention Degisn	15,900.00	95.00	15,105.00	795.00	795.00
X17 Drainage Calculation Revisions	8,500.00	100.00	8,500.00	0.00	0.00
D03 Additional Construction Phase Services	3,340.00	0.00	0.00	3,340.00	0.00
Subtotal	363,345.00	90.36	328,303.70	35,041.30	795.00
Total	1,507,765.00	91.48	1,379,353.16	128,411.84	795.00