



Mr. Ike Akinwande
Assistant County Engineer - Projects
Fort Bend County
Engineering Department
1517 Eugene Heimann Circle
Richmond, TX 77469

May 12, 2022
Project No: 008169
Invoice No: 422108

Fort Bend County - 17211 Belknap Road
For Professional Services rendered from April 2, 2022 to April 29, 2022:

Description	Contract Amount	Percent Complete	Billed to Date	Previously Invoiced	Current Invoice
Task 1 - Roadway Evaluation & Re-Design	257,405.00	5.84	15,032.50	0.00	15,032.50
Task 2 - Drainage Evaluation & Re-Design	82,940.00	0.00	0.00	0.00	0.00
Task 3 - Bridge Crossing Impact Analysis	35,320.00	0.00	0.00	0.00	0.00
Task 4 - Bridge Sheets Revision	3,000.00	0.00	0.00	0.00	0.00
Total Fee	378,665.00		15,032.50	0.00	15,032.50
					15,032.50
					\$15,032.50

Task 2 - Bid & Construction Phase Services

0.00

Recap:	Current	Previous	To-Date
Total Billings	15,032.50	0.00	15,032.50
Contract Amount			398,665.00
Balance			383,632.50
		Total Due This Invoice:	\$15,032.50

Remit Payment:
RPS Infrastructure, Inc.
575 N. Dairy Ashford, Suite 700, Houston, Texas, 77079
T: (281) 589-7257

PROGRESS REPORT

Contract: Project 17211 Belknap Road Design

Date: May 24, 2022

Job No.: 008169

Progress Report No.: 01 – May 2022

Prepared By: Gabriel Odreman, PE, PMP

Activities Completed until 04/29/2022

- Assessing all files from EJES
- Coordinating with Surveyor for updated files
- Redesigning road footprint

Activities Planned for Next Month

- Work towards 90% plans

Information we are waiting to receive

- None

Comments

- None