

DANNENBAUM ENGINEERING CORPORATION

3100 WEST ALABAMA HOUSTON, TEXAS 77098 P.O. BOX 22292 HOUSTON, TEXAS 77227 (713) 520-9570

PO 174087
DMS
REC 626185

AGENDA

Stacy Slawinski, P.E.
Fort Bend County
301 Jackson Street
Richmond, Texas 77469-3108

Invoice Date: May 23, 2022
Invoice Period: 4/1/2022 Through 4/30/2022
Invoice Number: 479701/38/II

For Professional Services:

In connection with PS&E for FM 521 Expansion Project from FM 2234 to SH 6
P.O. Number 174087

DESCRIPTION OF WORK TASK	TOTAL CONTRACT AMOUNTS	PERCENT COMPLETE TO DATE	AMOUNTS EARNED TO DATE	PREVIOUSLY INVOICED AMOUNTS	CURRENT INVOICE AMOUNTS
Final PS&E Engineering					
Roadway Design (Dannenbaum)	\$ 674,252.92	98.09%	\$ 661,395.40	\$ 648,610.19	\$ 12,785.21
Drainage Design (Dannenbaum)	\$ 554,638.24	98.01%	\$ 543,609.36	\$ 532,516.60	\$ 11,092.76
Traffic - Signing & Pavement Marking (Infratech)	\$ 140,587.58	90.21%	\$ 126,818.40	\$ 126,818.40	\$ -
Traffic - Signals (Infratech)	\$ 388,822.80	88.00%	\$ 342,180.27	\$ 342,180.27	\$ -
Traffic - Illumination (Infratech)	\$ 31,109.10	91.00%	\$ 28,310.26	\$ 28,310.26	\$ -
Misc. Roadway & TCP (Dannenbaum)	\$ 608,966.44	98.15%	\$ 597,707.77	\$ 586,434.16	\$ 11,273.61
Structural Design - Broadway Bridge (LJA)	\$ 282,225.00	87.64%	\$ 247,353.07	\$ 247,353.07	\$ -
Structural Design - Misc. Structures (Dannenbaum)	\$ 180,726.74	98.03%	\$ 177,162.10	\$ 173,547.57	\$ 3,614.53
Management (Dannenbaum)	\$ 249,026.77	98.02%	\$ 244,085.26	\$ 241,594.99	\$ 2,490.27
Management (LJA)	\$ 83,960.00	74.96%	\$ 62,933.82	\$ 61,223.85	\$ 1,709.97
Management (Infratech)	\$ 40,307.52	88.07%	\$ 35,499.73	\$ 35,499.73	\$ -
Extras					
Survey (LJA)	\$ 236,424.99	77.31%	\$ 182,771.03	\$ 182,771.03	\$ -
ROW Parcel Mapping (LJA)	\$ 320,875.00	88.37%	\$ 283,562.19	\$ 283,562.19	\$ -
Geotechnical (Associated Testing Laboratories)	\$ 284,997.00	97.48%	\$ 277,827.00	\$ 277,827.00	\$ -
Drainage Impact Study (LJA)	\$ 468,300.00	69.57%	\$ 325,790.12	\$ 324,397.42	\$ 1,392.70
Utility Coordination (Dannenbaum)	\$ 252,087.39	95.95%	\$ 241,887.80	\$ 234,325.18	\$ 7,562.62
SUE (LJA)	\$ 261,122.00	76.09%	\$ 198,699.00	\$ 198,699.00	\$ -
Project Initiation & Planning (Dannenbaum)	\$ 30,000.00	100.00%	\$ 30,000.00	\$ 30,000.00	\$ -
Items as Authorized by County	\$ 40,000.00	100.67%	\$ 40,267.25	\$ 40,267.25	\$ -
Direct Expenses (Dannenbaum)	\$ 26,725.00	48.45%	\$ 12,948.48	\$ 12,547.60	\$ 400.88
Direct Expenses (LJA)	\$ 25,400.00	8.41%	\$ 2,135.62	\$ 2,135.62	\$ -
Direct Expenses (Infratech)	\$ 686.75	89.69%	\$ 615.92	\$ 615.92	\$ -
Bid/Construction Phase Services					
Post Design Services (Dannenbaum)	\$ 71,674.64	0.00%	\$ -	\$ -	\$ -
Post Design Services (LJA)	\$ 72,540.00	0.00%	\$ -	\$ -	\$ -
Post Design Services (Infratech)	\$ 34,935.12	0.00%	\$ -	\$ -	\$ -
Total Management & Engineering Fees	\$ 5,360,391.00	87.00%	\$ 4,663,559.85	\$ 4,611,237.30	\$ 52,322.55

TOTAL AMOUNT DUE THIS INVOICE:	\$52,322.55
---------------------------------------	--------------------

479701/MJK/II

**Progress Report No. 38
From April 01, 2022 to April 30, 2022
Report Date: May 15, 2022**

**Project: FM 521 Expansion Project, Precinct 1
FM 2234 to SH 6**

Activities this Billing Period:

Project Management (DEC)

- Held bi-weekly progress conference calls with Project Design Team.
- Coordinated and managed PS&E design efforts.
- Coordinated with Fort Bend County Engineering and TxDOT Project Manager.
- ROW Acquisition: Coordinated with PAS and TxDOT and responded to questions from property owners during ROW acquisition.
- Coordinated with County's consultants Binkley Barfield (BBI), Isani, and AIG Tech for the proposed expansion of Sycamore and Evergreen.
- Coordinated with County's consultants RPS and Terra for the Lake Olympia Parkway project, including potential ROW dedication from Blue Ridge / Republic Services west of FM 521.

PS&E Design (DEC)

- Completed 90% QC process to review plans and verify that previous TxDOT comments were addressed.
- Continued Evergreen design revisions based on design from AIG.
- Continued updating the Exhibit A based on comments from TxDOT and UPRR's consultant Benesch. Submitted the updated 90% Exhibit A to TxDOT on 05/06.

Survey (LJA)

- None last month.

Drainage Study (LJA)

- Drainage Study – Discussed Drainage Study changes with TxDOT. Changes to be addressed in an addendum to the previously approved study.

Traffic Design (infraTECH)

- Addressed comments and responded to questions from UPRR's consultant Benesch on the UPRR signals.

Activities Next Month:

Project Management (DEC)

- Attend Meetings with TxDOT and Fort Bend County.
- Continue bi-weekly conference calls with Project Design Team.
- Continue coordination with sub consultants.
- Continue coordination with RPS, Terra, Isani, and AIG Tech.

PS&E Design (DEC)

- Finalize plans for 90% submittal to TxDOT.
- Continue coordination with utility companies prior to 90% Utility Coordination Meeting.

Survey (LJA)

- Prepare additional parcel for proposed ROW at East Sycamore.
- Coordinate Parcel 111 with proposed ROW for Lake Olympia Parkway project.

Drainage Study (LJA)

- Prepare Addendum to Drainage Study to capture changes from previously approved Drainage Study.

Traffic Design (infraTECH)

- Continue any update of plans to be included with Exhibit A.

Approvals and Planned Deliverables next Month:

- Update Exhibit A pending any review comments from TxDOT, UPRR, or Benesch
- Submit 90% PS&E submittal to TxDOT



Michael J. Kaspar, P.E.
DEC