



Pay Estimate Form

Project Name:	Beechnut Road (17204)
Project Number:	17204
PO Number:	194943
Contractor:	Allgood Construction
Pay Estimate Number:	CN-1/PA 18/17204
Date of Estimate:	CreatedOn 05/31/2022 LastModifiedOn 06/02/2022
Estimate Dates:	From 04/28/2022 To 06/02/2022
Contract Dates:	12/14/2020 To 02/18/2022

	Total
Original Contract Time	280 Days
Extensions by Change Orders	152 Days
Total Contract Time	432 Days
Spent Days	536 Days
Days Remaining	-104 Days

	Up to Previous	Current	Total
1. Original Contract Amount			\$ 4,652,039.71
2. Net Change by Change Orders			-\$ 14,503.11
3. Total Contract Amount			\$ 4,637,536.60
4. Total Earnings	\$ 3,903,235.07	\$ 115,871.51	\$ 4,019,106.58
5. Total Work Completed (%)	84.17%	2.50%	86.66%
6. Material on Hand (Payment)	\$ 0.00	\$ 0.00	\$ 0.00
7. Material on Hand (Recovery)	\$ 0.00	\$ 0.00	\$ 0.00
8. Total Earnings before Retainage (4+6-7)	\$ 3,903,235.07	\$ 115,871.51	\$ 4,019,106.58
9. Retainage at 10.00% of (8)	\$ 390,323.53	\$ 11,587.15	\$ 401,910.68
10. Retainage Release	\$ 0.00	\$ 0.00	\$ 0.00
11. Net After Retainage (8-9+10)	\$ 3,512,911.54	\$ 104,284.36	\$ 3,617,195.90
12. Adjustments & Liquidated Damages	\$ 0.00	\$ 0.00	\$ 0.00
13. Payment Due (11+12)		\$ 104,284.36	

LAWSON

AGENDA

PAY ESTIMATE: #18
PROJECT: BEECHNUT ROAD
JOB # 17204
CONTRACTOR'S AFFIDAVIT AND RELEASE

STATE OF TEXAS
COUNTY OF FORT BEND


For and in consideration of the sum of \$104,284.36, representing payment under the above referenced contract for all labor, materials and/or services furnished by the undersigned for the CONSTRUCTION OF BEECHNUT RD PAVING AND DRAINAGE IMPROVEMENTS FROM NETCO PIPELINE CROSSING TO FM 1464 in Fort Bend County, Texas, and represented by payment request dated June 2, 2022 covering all such work from 4/28/2022 to 6/2/2022 less retention upto that date, undersigned hereby certifies that all labor and materials prior to the above date by undersigned in connection with the above named project have been paid in full. The undersigned agrees to indemnify and save harmless FORT BEND COUNTY against all loss, damage or expense of any character whatsoever that may arise by reason of claims for labor or unpaid materials used in connection with said improvements, prior to the above date. The undersigned further hereby releases and waives any and all liens or lien-rights against all real property owned by FORT BEND COUNTY in FORT BEND COUNTY, Texas, arising out of work performed or materials furnished for or in connection with construction of said project.


ALLGOOD CONSTRUCTION COMPANY, INCORPORATED

By: 
Sterling Moore/President

STATE OF TEXAS
COUNTY OF FORT BEND

This Instrument was acknowledged before me on June 2, 2022, By Sterling Moore, President of Allgood Construction Company, Incorporated, a Texas Corporation, on behalf of said corporation. Sworn to and subscribed before me, a notary public on this the 2 Day of June, 2022




Notary Public for the State of Texas
My Commission Expires: 4/24/2026