



Mr. Ike Akinwande  
Assistant County Engineer - Projects  
Fort Bend County  
Engineering Department  
1517 Eugene Heimann Circle  
Richmond, TX 77469

June 9, 2022  
Project No: 008169  
Invoice No: 522047

Fort Bend County - 17211 Belknap Road  
PO Number: 212779

**For Professional Services rendered from April 30, 2022 to May 27, 2022:**

Description	Contract Amount	Percent Complete	Billed to Date	Previously Invoiced	Current Invoice
Task 1 - Roadway Evaluation & Re-Design	257,405.00	15.5873	40,122.50	15,032.50	25,090.00
Task 2 - Drainage Evaluation & Re-Design	82,940.00	0.00	0.00	0.00	0.00
Task 3 - Bridge Crossing Impact Analysis	35,320.00	0.00	0.00	0.00	0.00
Task 4 - Bridge Sheets Revision	3,000.00	0.00	0.00	0.00	0.00
Total Fee	378,665.00		40,122.50	15,032.50	25,090.00
					<b>25,090.00</b>
					<b>\$25,090.00</b>

Task 2 - Bid & Construction Phase Services

**0.00**

Recap:	Current	Previous	To-Date
Total Billings	25,090.00	15,032.50	40,122.50
Contract Amount			398,665.00
Balance			358,542.50
		<b>Total Due This Invoice:</b>	<b>\$25,090.00</b>

**Remit Payment:**  
RPS Infrastructure, Inc.  
575 N. Dairy Ashford, Suite 700, Houston, Texas, 77079  
T: (281) 589-7257 - [REDACTED]

## PROGRESS REPORT

<b>Contract:</b>	Project 17211 Belknap Road Design
<b>Date:</b>	June 20, 2022
<b>Job No.:</b>	008169
<b>Progress Report No.:</b>	02 – May 2022
<b>Prepared By:</b>	Neyra Linares

### Activities Completed until 4/30/2022 to 5/27/2022

- Coordinated with Jaymark Engineering Waterline conflicts on existing Bridge
- Coordinated with IDCUS project design issues.
- Redesigning road footprint
- Set up files for project design

### Activities Planned for Next Month

- Work towards 90% plans

### Information we are waiting to receive

- None

### Comments

- None