# **AGENDA**



13430 Northwest Freeway, Suite 700, Houston, Texas 77040 TxEng Firm 2726 | TxSurv Firm 10110700 t 713.462.3178 | idseg.com

May 26, 2022

Project No: 057000600 Invoice No: **33-0161710** 

Fort Bend County c/o LJA Engineering Robert McBride <rmcbride@lja.com> Randy Robles <rrobles@lja.com>

PO 176471 Harlem Road Project No 17402

# Professional Services from April 26, 2022 through May 25, 2022

	Proposed Fee	% Complete	Total Amt Complete	Previously	This Invoice
Basic Services	i ioposeu i ee	70 Complete	Complete	IIIVOICEU	TIIIS IIIVOICE
	36,100.00	100.00%	36,100.00	36,100.00	0.00
Geotechnical Engineering Services	30,100.00	100.00%	30,100.00	30,100.00	0.00
Preliminary Engineering Phase	102 607 00	100.00%	102 607 00	102 607 00	0.00
IDS Preliminary Design	102,607.00		102,607.00	102,607.00	
Drainage Impact Study	66,153.00	86.58%	57,275.68	56,595.28	680.40
Topo Survey	32,153.00	100.00%	32,153.00	32,153.00	0.00
Add: Topo Survey	8,041.00	100.00%	8,041.00	8,041.00	0.00
Abstracting	7,838.00	100.00%	7,838.00	7,838.00	0.00
M&B for 10-Acre Bono Tract	2,400.00	100.00%	2,400.00	2,400.00	0.00
Final Plans Phase					
Preparation of PS&E	840,900.00	44.93%	377,810.26	376,714.21	1,096.05
Updated One Call & Utility Topo	8,910.00	100.00%	8,910.00	8,910.00	0.00
Detention Ponds Top (2 Ponds)	21,780.00	68.73%	14,968.80	14,968.80	0.00
Traffic Engineering Services	128,029.00	0.00%	0.00	0.00	0.00
Bid & Construction Phase Services	46,850.00	0.00%	0.00	0.00	0.00
Add Services					
SUE Level A	23,100.00	77.92%	18,000.00	18,000.00	0.00
ROW Parcel Plans (Assumed 4 Parcels; \$1650/ea)	6,600.00	0.00%	0.00	0.00	0.00
Flag ROW after Acquisition	1,650.00	0.00%	0.00	0.00	0.00
Control Staking	1,430.00	0.00%	0.00	0.00	0.00
Air Bridge over Atmos Energy Pipeline	11,500.00	0.00%	0.00	0.00	0.00
Total	1,346,041.00	0.0070	666,103.74	664,327.29	1,776.45

Total this Invoice \$1,776.45

Include Progress Report.

Account Recap

, to court it coup		
PO Amount	\$ 1	,346,041.00
Total Complete	\$	666,103.74
Previously Invoiced	\$	664,327.29
This Invoice	\$	1,776.45
Remainder	\$	679,937.26



## MONTHLY PROGRESS REPORT

Harlem Road - FBC 2017 Mobility Bond Project No 17402

For Professional Services from April 26, 2022 to May 25, 2022

Date of Report: June 17, 2022

#### **GEOTECHNICAL ENGINEERING SERVICES - COMPLETE**

#### **PRELIMINARY DESIGN - COMPLETE**

# **SURVEYING SERVICES**

## Activities this period:

None

## Activities anticipated next period:

None

## **Outstanding issues:**

• None

#### **DRAINAGE IMPACT STUDY**

#### Activities this period:

Determine additional detention for drainage area north based on Atlas 14

#### Activities anticipated next period:

Provide assistance with PS&E

## **Outstanding issues:**

None

#### **FINAL DESIGN**

## Activities this period:

- Meeting with LJA
- Coordination with consultant for Air Bridge design
- Review drainage area north calculations

# Activities anticipated next period:

Pending feedback from LJA/FBC on drainage/detention questions

# **Outstanding issues:**

• Need feedback from LJA/FBC on detention pond layouts.

#### **BID & CONSTRUCTION PHASE SERVICES**

# Activities this period:

• None this period

## Activities anticipated next period:

• No activities planned



# <u>Outstanding issues</u>:

• No current issues

# **OUTSTANDING ISSUES**

• Feedback from LJA/FBC on drainage/detention questions